

FOR APPROVAL

OWNER NAME



Power Watt2 Co., Ltd.

OWNER'S ENGINEER NAME




Electricity Generating Authority of Thailand



Triangle Engineers (Thailand) Co., Ltd.

CONTRACTOR NAME



中电工程

中国电力工程顾问集团有限公司
CHINA POWER ENGINEERING CONSULTING GROUP CO., LTD.


Doc No.

PWW2-001-G-150-000-001

Document Name

Overall Project Schedule_Level 2

REV	REV Date	REV STA	DESD	CHKD	ARPD	Description
A	13, January, 2026	IFA	Chen Hongliang	Zhao Zeqing	Ding Xiangcheng	
B	01, May, 2026	IFA	Wang Long	Zhao Zeqing	Ding Xiangcheng	



Page 1

Overall Project Schedule_Level 2											
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	
53	1.3.2.1.1.4.1 Pile	2025/11/11	2025/12/12	28 days	No	2026/2/11	2026/3/14	2025/11/11	2025/12/12	100%	
54	1.3.2.1.1.4.2 Foundation	2025/12/13	2026/2/11	52 days	No	2026/3/16	2026/5/14	2025/12/13	2026/2/11	100%	
55	1.3.2.1.2 Auxiliary building	2026/4/29	2026/7/3	57 days	No	2026/3/30	2026/5/2	NA	NA	0%	
56	1.3.2.1.2.1 Service water and firefighting water tank	2026/5/18	2026/6/20	30 days	No	2026/3/30	2026/5/2	NA	NA	0%	
57	1.3.2.1.2.2 Cooling Tower	2026/5/13	2026/6/16	30 days	No	2026/3/30	2026/5/2	NA	NA	0%	
58	1.3.2.1.2.3 Circulating Pump Foundations	2026/5/19	2026/6/22	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
59	1.3.2.1.2.4 Circulating Water Pipe	2026/5/7	2026/6/10	30 days	No	2026/3/30	2026/5/2	NA	NA	0%	
60	1.3.2.1.2.5 Demineralized water treatment plant	2026/5/7	2026/6/10	30 days	No	2026/3/30	2026/4/27	NA	NA	0%	
61	1.3.2.1.2.6 Chemical Storage Building	2026/5/15	2026/6/18	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
62	1.3.2.1.2.7 Cooling water chemical feed building	2026/5/18	2026/6/20	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
63	1.3.2.1.2.8 Storm Water Retention Pond (Including Sump pit)	2026/5/26	2026/6/29	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
64	1.3.2.1.2.9 Holding Pond and Emergency Pond	2026/5/26	2026/6/29	30 days	No	2026/3/30	2026/5/2	NA	NA	0%	
65	1.3.2.1.2.10 Oil/Water Separator	2026/5/19	2026/6/22	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
66	1.3.2.1.2.11 Wastewater Monitoring Room	2026/5/26	2026/6/29	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
67	1.3.2.1.2.12 Underground piping	2026/5/26	2026/6/29	30 days	No	2026/3/30	2026/5/2	NA	NA	0%	
68	1.3.2.1.2.13 Fire water pump shelter	2026/5/18	2026/6/20	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
69	1.3.2.1.2.14 Chimney foundation	2026/5/13	2026/6/16	30 days	No	2026/3/30	2026/5/2	NA	NA	0%	
70	1.3.2.1.2.15 CEMS control room	2026/5/26	2026/6/29	30 days	No	2026/3/30	2026/5/2	NA	NA	0%	
71	1.3.2.1.2.16 Diesel oil tank and diesel oil pump foundation	2026/5/30	2026/7/3	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
72	1.3.2.1.2.17 Unit Auxiliary Transformer and Step-up Transformer Foundation	2026/5/19	2026/6/22	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
73	1.3.2.1.2.18 Emergency Diesel Generator	2026/5/30	2026/7/3	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
74	1.3.2.1.2.19 Final Inspection pit	2026/5/12	2026/6/15	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
75	1.3.2.1.2.20 Bottom Ash Conveyor	2026/4/29	2026/6/2	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
76	1.3.2.1.2.21 Fly Ash Silo	2026/5/23	2026/6/26	30 days	No	2026/3/30	2026/4/21	NA	NA	0%	
77	1.3.2.1.3 Orther building	2026/1/8	2026/7/13	160 days	No	2026/4/10	2026/5/20	2026/1/8	NA	22%	
78	1.3.2.1.3.1 Administration building	2026/5/23	2026/6/26	30 days	No	2026/4/10	2026/5/20	NA	NA	0%	
79	1.3.2.1.3.2 Warehouse and Maintenance Workshop(WH & WS)	2026/5/20	2026/6/23	30 days	No	2026/4/10	2026/5/14	NA	NA	0%	
80	1.3.2.1.3.3 Truck Weighing Scale & Control Building	2026/5/26	2026/6/29	30 days	No	2026/4/10	2026/5/2	NA	NA	0%	
81	1.3.2.1.3.4 Guard House	2026/5/9	2026/6/12	30 days	No	2026/4/10	2026/5/2	NA	NA	0%	
82	1.3.2.1.3.5 New Retaining Wall	2026/3/7	2026/4/10	30 days	No	2026/4/10	2026/5/14	NA	NA	0%	
83	1.3.2.1.3.6 Plant internal road	2026/1/8	2026/2/11	30 days	No	2026/4/10	2026/5/14	2026/1/8	2026/2/11	100%	
84	1.3.2.1.3.7 Plant Virescence	2026/6/9	2026/7/13	30 days	No	2026/4/10	2026/5/14	NA	NA	0%	
85	1.3.2.1.3.8 Site Grading (Backfilling)	2026/1/8	2026/2/11	30 days	No	2026/4/10	2026/5/14	2026/1/8	2026/2/11	100%	
86	1.3.2.1.3.9 Parking area	2026/6/9	2026/7/13	30 days	No	2026/4/10	2026/5/14	NA	NA	0%	
87	1.3.2.2 Mechanical Design Submission and approval(For Tender)	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
88	1.3.2.2.1 Boiler Auxiliary system	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
89	1.3.2.2.1.1 Primary fan system (Including Motor System)	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
90	1.3.2.2.1.2 Secondary fan system (Including Motor System)	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
91	1.3.2.2.1.3 Induced Draft fan system (Including Motor System)	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
92	1.3.2.2.1.4 Flue gas system	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
93	1.3.2.2.1.5 Flue gas recirculation fan system installation	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
94	1.3.2.2.1.6 Furnace cooling fan system (Including Motor System)	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
95	1.3.2.2.2 Steam turbine Auxiliary system	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
96	1.3.2.2.2.1 Vacuum pumping system	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
97	1.3.2.2.2.2 Condensate water system	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
98	1.3.2.2.2.3 Feed water system (Including Deaerator and feed water	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
99	1.3.2.2.2.4 Main steam system	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
100	1.3.2.2.2.5 Turbine bypass system	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
101	1.3.2.2.2.6 Turbine extraction steam system	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	2025/12/16	2026/2/23	100%	
102	1.3.2.3 Electric Design Submission and approval(For Tender)	2025/10/29	2026/3/17	120 days	No	2026/3/9	2026/5/21	2025/10/29	NA	14%	
103	1.3.2.3.1 General	2025/12/11	2025/12/11	1 day	No	2026/3/9	2026/4/23	2025/12/11	2025/12/11	100%	
104	1.3.2.3.2 Step-up Transformer	2025/12/1	2025/12/1	1 day	No	2026/3/24	2026/5/6	2025/12/1	2025/12/1	100%	

Project:Industrial waste-to-energy power plant (PWW2)

Date:Mar 27th 2026

Revision: B

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manually Scheduled Task

Duration Only

Manually Scheduled Summary

Start Only

Finish Only

External Task

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 2

Overall Project Schedule_Level 2											
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	
105	1.3.2.3.3 Generator outlet cabinet	2026/3/1	2026/3/1	0 days	No	2026/3/24	2026/5/7	2026/3/1	2026/3/1	100%	
106	1.3.2.3.4 22 kV switchgear and distribution system	2025/12/1	2025/12/1	1 day	No	2026/3/13	2026/5/7	2025/12/1	2025/12/1	100%	
107	1.3.2.3.5 11kV Switchgear	2025/12/1	2025/12/1	1 day	No	2026/3/24	2026/5/7	2025/12/1	2025/12/1	100%	
108	1.3.2.3.6 11kV VFD	2025/12/5	2025/12/5	1 day	No	2026/3/13	2026/5/8	2025/12/5	2025/12/5	100%	
109	1.3.2.3.7 Auxiliary transformer	2025/12/31	2025/12/31	1 day	No	2026/4/17	2026/5/7	2025/12/31	2025/12/31	100%	
110	1.3.2.3.8 Emergency Diesel Generator	2025/10/29	2025/10/29	1 day	No	2026/3/13	2026/5/21	2025/10/29	2025/10/29	100%	
111	1.3.2.3.9 Batteries/DC/UPS	2025/12/19	2025/12/19	1 day	No	2026/3/24	2026/5/14	2025/12/19	2025/12/19	100%	
112	1.3.2.3.10 Relay and protection panel	2025/12/5	2025/12/5	1 day	No	2026/4/14	2026/5/4	2025/12/5	2025/12/5	100%	
113	1.3.2.3.11 Revenue meter and synchronization	2026/1/21	2026/1/21	1 day	No	2026/3/24	2026/5/8	2026/1/21	2026/1/21	100%	
114	1.3.2.3.12 LV Switchgear/Distribution board	2025/12/19	2025/12/19	1 day	No	2026/3/24	2026/5/8	2025/12/19	2025/12/19	100%	
115	1.3.2.3.13 Cable and raceway system (EE)	2026/2/5	2026/3/17	35 days	No	2026/4/8	2026/5/18	NA	NA	0%	
116	1.3.2.3.14 Grounding and Lightning Protection System	2025/12/5	2025/12/5	1 day	No	2026/4/17	2026/5/6	2025/12/5	2025/12/5	100%	
117	1.3.2.3.15 Lighting and Small Power	2026/3/1	2026/3/1	0 days	No	2026/3/24	2026/4/16	2026/3/1	2026/3/1	100%	
118	1.3.2.3.16 Communication system (telephone, paging, intercom, LAN)	2025/12/22	2026/2/5	40 days	No	2026/3/24	2026/5/8	NA	NA	0%	
119	1.3.2.4 C&I Design Submission and approval(For Tender)	2025/11/28	2026/2/23	75 days	No	2026/3/18	2026/5/26	2025/11/28	NA	2%	
120	1.3.2.4.1 DCS (Including Boiler Control System)	2026/1/5	2026/1/5	1 day	No	2026/3/18	2026/5/26	2026/1/5	2026/1/5	100%	
121	1.3.2.4.2 CEMS	2025/11/28	2025/11/28	1 day	No	2026/3/24	2026/5/20	2025/11/28	2025/11/28	100%	
122	1.3.2.4.3 CCTV system	2026/1/2	2026/2/17	40 days	No	2026/4/4	2026/5/20	NA	NA	0%	
123	1.3.2.4.4 Fire Alarm and detection system	2026/1/15	2026/1/15	1 day	No	2026/3/18	2026/5/26	2026/1/15	2026/1/15	100%	
124	1.3.2.4.5 Instrument and Analyzer	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	NA	NA	0%	
125	1.3.2.4.6 Instrument Enclosure,Rack and Stanchion	2025/12/16	2026/2/23	60 days	No	2026/3/18	2026/5/26	NA	NA	0%	
126	1.3.2.4.7 Cable and raceway system (C&I)	2026/1/6	2026/2/14	35 days	No	2026/4/8	2026/5/18	NA	NA	0%	
127	1.4 Procurement, Manufacture design,Manufacturing and Transportation	2025/8/1	2027/1/20	461 day	No	2025/12/12	2027/2/16	2025/8/1	NA	13%	
128	1.4.1 Purchase Order (PO)	2025/8/1	2026/5/30	260 days	No	2025/12/12	2026/6/30	2025/8/1	NA	80%	
129	1.4.1.1 Incinerator (Including Boiler Control System)	2025/8/1	2025/8/17	14 days	No	2025/12/12	2025/12/26	2025/8/1	2025/8/17	100%	
130	1.4.1.2 Boiler	2025/8/1	2025/8/17	14 days	No	2025/12/12	2025/12/25	2025/8/1	2025/8/17	100%	
131	1.4.1.3 Turbine generator unit (Include Turbine Control System, Generator)	2025/8/1	2025/9/28	50 days	No	2025/12/12	2026/2/2	2025/8/1	2025/9/28	100%	
132	1.4.1.4 Flue gas treatment system	2025/8/1	2025/9/28	50 days	No	2025/12/12	2026/2/2	2025/8/1	2025/9/28	100%	
133	1.4.1.5 Refuse crane	2025/10/12	2025/12/18	58 days	No	2026/2/11	2026/4/21	2025/10/12	2025/12/18	100%	
134	1.4.1.6 STG crane	2025/10/12	2025/12/18	58 days	No	2026/2/11	2026/4/21	2025/10/12	2025/12/18	100%	
135	1.4.1.7 Compressed air system	2025/10/10	2026/3/16	134 day	No	2026/2/11	2026/4/21	2025/10/10	2026/3/16	100%	
136	1.4.1.8 Boiler Auxiliary system	2025/12/7	2025/12/14	6 days	No	2026/5/27	2026/6/12	2025/12/7	2025/12/14	100%	
137	1.4.1.8.1 Primary fan (Including Motor System)	2025/12/7	2025/12/14	6 days	No	2026/5/27	2026/6/12	2025/12/7	2025/12/14	100%	
138	1.4.1.8.2 Secondary fan (Including Motor System)	2025/12/7	2025/12/14	6 days	No	2026/5/27	2026/6/12	2025/12/7	2025/12/14	100%	
139	1.4.1.8.3 Induced Draft fan (Including Motor System)	2025/12/7	2025/12/14	6 days	No	2026/5/27	2026/6/12	2025/12/7	2025/12/14	100%	
140	1.4.1.8.4 Flue gas recirculation fan (Including Motor System)	2025/12/7	2025/12/14	6 days	No	2026/5/27	2026/6/12	2025/12/7	2025/12/14	100%	
141	1.4.1.8.5 Furnace cooling fan system (Including Motor System)	2025/12/7	2025/12/14	6 days	No	2026/5/27	2026/6/12	2025/12/7	2025/12/14	100%	
142	1.4.1.9 STG Auxiliary Systems	2025/12/14	2026/1/25	36 days	No	2026/5/27	2026/6/24	2025/12/14	2026/1/25	100%	
143	1.4.1.10 Electric system	2025/12/22	2026/5/30	138 day	No	2026/4/24	2026/6/27	2025/12/22	NA	70%	
144	1.4.1.10.1 Step-up Transformer	2026/1/11	2026/3/12	26 days	No	2026/5/7	2026/5/23	2026/1/11	2026/3/12	100%	
145	1.4.1.10.2 Generator outlet cabinet	2026/3/11	2026/4/15	31 days	No	2026/5/8	2026/6/5	2026/3/11	NA	90%	
146	1.4.1.10.3 22 kV switchgear and distribution system	2026/3/14	2026/4/15	28 days	No	2026/5/8	2026/6/5	2026/3/14	NA	90%	
147	1.4.1.10.4 11kV Switchgear	2026/3/14	2026/4/15	28 days	No	2026/5/8	2026/6/5	2026/3/14	NA	90%	
148	1.4.1.10.5 11kV VFD	2026/3/13	2026/4/15	29 days	No	2026/5/9	2026/6/12	2026/3/13	NA	90%	
149	1.4.1.10.6 Auxiliary transformer	2026/3/14	2026/4/30	41 days	No	2026/5/8	2026/5/25	2026/3/14	NA	80%	
150	1.4.1.10.7 Emergency Diesel Generator	2026/3/17	2026/4/15	26 days	No	2026/5/22	2026/6/25	2026/3/17	NA	85%	
151	1.4.1.10.8 Batteries/DC/UPS	2026/3/17	2026/4/30	39 days	No	2026/5/15	2026/6/18	2026/3/17	NA	55%	
152	1.4.1.10.9 Relay and protection panel	2026/3/14	2026/4/30	41 days	No	2026/5/5	2026/6/8	2026/3/14	NA	75%	
153	1.4.1.10.10 Revenue meter and synchronization	2026/4/17	2026/5/30	38 days	No	2026/5/9	2026/6/12	2026/4/17	NA	55%	
154	1.4.1.10.11 LV Switchgear/Distribution board	2026/3/17	2026/4/30	39 days	No	2026/5/9	2026/6/18	2026/3/17	NA	55%	
155	1.4.1.10.12 Grounding and Lightning Protection System	2026/1/3	2026/1/5	2 days	No	2026/5/7	2026/6/4	2026/1/3	2026/1/5	100%	
156	1.4.1.10.13 Cable and raceway system (EE)	2026/4/16	2026/5/30	39 days	No	2026/5/19	2026/6/27	2026/4/16	NA	10%	

Project:Industrial waste-to-energy power plant (PWW2)

Date:Mar 27th 2026

Revision: B

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manually Scheduled Task

Duration Only

Manually Scheduled Summary

Manually Scheduled Summary

Start Only

Finish Only

External Task

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 3

Overall Project Schedule_Level 2											
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	
157	1.4.1.10.14 Lighting and Small Power	2025/12/22	2025/12/22	0 days	No	2026/4/24	2026/5/22	2025/12/22	2025/12/22	100%	
158	1.4.1.10.15 Communication system (telephone, paging, intercom, LAN)	2026/5/1	2026/5/30	26 days	No	2026/5/9	2026/6/18	2026/5/1	NA	75%	
159	1.4.1.11 C&I system	2026/2/24	2026/5/30	83 days	No	2026/5/19	2026/6/30	2026/2/24	NA	58%	
160	1.4.1.11.1 DCS (Including Boiler Control System)	2026/3/17	2026/4/21	30 days	No	2026/5/27	2026/6/30	2026/3/17	2026/4/21	100%	
161	1.4.1.11.2 CEMS	2026/2/24	2026/3/30	30 days	No	2026/5/21	2026/6/24	2026/2/24	2026/3/30	100%	
162	1.4.1.11.3 CCTV system	2026/4/27	2026/5/30	30 days	No	2026/5/21	2026/6/24	2026/4/27	NA	65%	
163	1.4.1.11.4 Fire Alarm and detection system	2026/4/27	2026/5/30	30 days	No	2026/5/27	2026/6/30	2026/4/27	NA	80%	
164	1.4.1.11.5 Instrument and Analyzer	2026/4/27	2026/5/30	30 days	No	2026/5/27	2026/6/30	2026/4/27	NA	35%	
165	1.4.1.11.6 Instrument Enclosure,Rack and Stanchion	2026/4/27	2026/5/30	30 days	No	2026/5/27	2026/6/30	2026/4/27	NA	35%	
166	1.4.1.11.7 Cable and raceway system (C&I)	2026/4/6	2026/5/15	35 days	No	2026/5/19	2026/6/27	NA	NA	0%	
167	1.4.2 Manufacture design Submission and approval	2025/8/18	2025/12/7	96 days	No	2025/12/26	2026/4/13	2025/8/18	2025/12/7	100%	
168	1.4.2.1 Incinerator	2025/8/18	2025/9/20	24 days	No	2025/12/27	2026/1/30	2025/8/18	2025/9/20	100%	
169	1.4.2.2 Boiler	2025/8/18	2025/9/20	30 days	No	2025/12/26	2026/1/29	2025/8/18	2025/9/20	100%	
170	1.4.2.3 Turbine generator unit (Include Turbine Control System, Generator)	2025/10/5	2025/12/7	48 days	No	2026/2/3	2026/4/13	2025/10/5	2025/12/7	100%	
171	1.4.2.4 Flue gas treatment	2025/10/5	2025/11/9	24 days	No	2026/2/3	2026/3/20	2025/10/5	2025/11/9	100%	
172	1.4.3 Manufacturing	2025/9/28	2027/1/5	398 days	No	2026/1/30	2027/1/18	2025/9/28	NA	2%	
173	1.4.3.1 Incinerator (Include Boiler Control System)	2025/9/30	2026/4/30	183 day	No	2026/1/31	2026/7/21	2025/9/30	NA	0%	
174	1.4.3.2 Boiler foundation anchor bolts	2025/9/28	2025/12/30	80 days	No	2026/1/30	2026/5/2	2025/9/28	2025/12/30	100%	
175	1.4.3.3 Boiler structure	2025/10/26	2026/4/11	144 days	No	2026/1/30	2026/6/18	2025/10/26	NA	2%	
176	1.4.3.4 Boiler equipment	2025/10/26	2026/5/30	186 day	No	2026/1/30	2026/7/21	2025/10/26	NA	2%	
177	1.4.3.5 STG foundation anchor bolts, condenser metal sheet	2025/12/8	2026/8/15	216 day	No	2026/4/14	2026/8/31	NA	NA	0%	
178	1.4.3.6 Turbine generator unit (Include Turbine Control System, Generator)	2025/12/14	2026/11/30	301 days	No	2026/4/14	2027/1/18	2025/12/14	NA	0%	
179	1.4.3.7 Flue gas treatment system anchor bolts	2025/11/16	2025/12/11	16 days	No	2026/3/21	2026/4/14	2025/11/16	2025/12/11	100%	
180	1.4.3.8 Flue gas treatment system	2025/11/16	2026/9/10	256 day	No	2026/3/21	2026/8/19	2025/11/16	NA	0%	
181	1.4.3.9 Refuse crane	2025/12/19	2026/11/10	280 day	No	2026/4/22	2026/11/17	2025/12/19	NA	2%	
182	1.4.3.10 STG crane	2025/12/19	2026/8/10	201 day	No	2026/4/22	2026/11/17	2025/12/19	NA	3%	
183	1.4.3.11 Compressed air system	2026/3/17	2026/10/12	180 day	No	2026/4/22	2026/11/17	2026/3/17	NA	0%	
184	1.4.3.12 Boiler Auxiliary system	2025/12/28	2026/7/10	167 day	No	2026/6/13	2026/10/30	2025/12/28	NA	4%	
185	1.4.3.12.1 Primary fan (Including Motor System)	2025/12/28	2026/7/10	167 day	No	2026/6/13	2026/10/30	2025/12/28	NA	4%	
186	1.4.3.12.2 Secondary fan (Including Motor System)	2025/12/28	2026/7/10	167 day	No	2026/6/13	2026/10/30	2025/12/28	NA	4%	
187	1.4.3.12.3 Induced Draft fan (Including Motor System)	2025/12/28	2026/7/10	167 day	No	2026/6/13	2026/10/30	2025/12/28	NA	4%	
188	1.4.3.12.4 Flue gas recirculation fan (Including Motor System)	2025/12/28	2026/7/10	167 day	No	2026/6/13	2026/10/30	2025/12/28	NA	4%	
189	1.4.3.12.5 Furnace cooling fan system (Including Motor System)	2025/12/28	2026/7/10	167 day	No	2026/6/13	2026/10/30	2025/12/28	NA	4%	
190	1.4.3.13 STG Auxiliary Systems	2026/2/21	2026/9/7	170 day	No	2026/6/25	2026/11/11	2026/2/21	NA	0%	
191	1.4.3.14 Electric system	2025/12/22	2027/1/5	326 day	No	2026/5/23	2026/11/27	NA	NA	0%	
192	1.4.3.14.1 Step-up Transformer	2026/3/13	2027/1/5	256 day	No	2026/5/25	2026/11/26	NA	NA	0%	
193	1.4.3.14.2 Generator outlet cabinet	2026/4/16	2026/11/11	180 day	No	2026/6/6	2026/10/23	NA	NA	0%	
194	1.4.3.14.3 22 kV switchgear and distribution system	2026/4/16	2026/11/11	180 day	No	2026/6/6	2026/10/23	NA	NA	0%	
195	1.4.3.14.4 11kV Switchgear	2026/4/16	2026/11/11	180 day	No	2026/6/6	2026/10/23	NA	NA	0%	
196	1.4.3.14.5 11kV VFD	2026/4/16	2026/11/11	180 day	No	2026/6/13	2026/10/30	NA	NA	0%	
197	1.4.3.14.6 Auxiliary transformer	2026/5/1	2026/12/3	186 day	No	2026/5/26	2026/11/27	NA	NA	0%	
198	1.4.3.14.7 Emergency Diesel Generator	2026/4/16	2026/11/5	175 day	No	2026/6/26	2026/10/31	NA	NA	0%	
199	1.4.3.14.8 Batteries/DC/UPS	2026/5/1	2026/12/8	190 day	No	2026/6/19	2026/10/30	NA	NA	0%	
200	1.4.3.14.9 Relay and protection panel	2026/5/1	2026/11/14	170 day	No	2026/6/9	2026/10/31	NA	NA	0%	
201	1.4.3.14.10 Revenue meter and synchronization	2026/6/1	2026/11/21	150 day	No	2026/6/13	2026/11/5	NA	NA	0%	
202	1.4.3.14.11 LV Switchgear/Distribution board	2026/5/1	2026/10/30	157 day	No	2026/6/19	2026/11/5	NA	NA	0%	
203	1.4.3.14.12 Cable and raceway system (EE)	2026/6/1	2026/11/14	144 day	No	2026/6/29	2026/11/14	NA	NA	0%	
204	1.4.3.14.13 Grounding and Lightning Protection System	2026/1/6	2026/9/30	230 day	No	2026/6/5	2026/10/22	NA	NA	0%	
205	1.4.3.14.14 Lighting and Small Power	2025/12/22	2026/9/9	225 day	No	2026/5/23	2026/10/9	NA	NA	0%	
206	1.4.3.14.15 Communication system (telephone, paging, intercom, LAN)	2026/6/1	2026/12/11	167 day	No	2026/6/19	2026/10/13	NA	NA	0%	
207	1.4.3.15 C&I system	2026/3/31	2027/1/2	239 day	No	2026/6/25	2026/11/17	NA	NA	0%	
208	1.4.3.15.1 DCS (Include Boiler Control System)	2026/4/22	2027/1/2	220 day	No	2026/7/1	2026/11/17	NA	NA	0%	

Project:Industrial waste-to-energy power plant (PWW2)

Date:Mar 27th 2026

Revision: B

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manually Scheduled Task

Duration Only

Manually Scheduled Summary

Manually Scheduled Summary

Start Only

Finish Only

External Task

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 4

Overall Project Schedule_Level 2																		
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	2025		2026		2027		2028	
											H1	H2	H1	H2	H1	H2	H1	H2
209	1.4.3.15.2 CEMS	2026/3/31	2026/12/23	230 day:	No	2026/6/25	2026/11/11	NA	NA	0%								
210	1.4.3.15.3 CCTV system	2026/6/1	2026/11/30	157 day:	No	2026/6/25	2026/9/25	NA	NA	0%								
211	1.4.3.15.4 Fire Alarm and detection system	2026/6/1	2026/10/12	115 day:	No	2026/7/1	2026/8/4	NA	NA	0%								
212	1.4.3.15.5 Instrument and Analyzer	2026/6/1	2026/11/27	155 day:	No	2026/7/1	2026/10/13	NA	NA	0%								
213	1.4.3.15.6 Instrument Enclosure,Rack and Stanchion	2026/6/1	2026/11/27	155 day:	No	2026/7/1	2026/10/13	NA	NA	0%								
214	1.4.3.15.7 Cable and raceway system (C&I)	2026/5/16	2026/11/14	157 day:	No	2026/6/29	2026/11/14	NA	NA	0%								
215	1.4.4 Shipment	2026/1/11	2026/12/29	302 days	No	2026/4/15	2027/2/8	2026/1/11	NA	4%								
216	1.4.4.1 Incinerator equipment (Include Boiler Control System)	2026/5/1	2026/5/20	17 days	No	2026/7/22	2026/8/10	NA	NA	0%								
217	1.4.4.2 Boiler foundation anchor bolts	2026/1/11	2026/1/20	8 days	No	2026/5/4	2026/5/23	2026/1/11	2026/1/20	100%								
218	1.4.4.3 Boiler structure	2026/4/13	2026/5/2	18 days	No	2026/6/19	2026/7/9	NA	NA	0%								
219	1.4.4.4 Boiler equipment	2026/6/1	2026/6/20	18 days	No	2026/7/22	2026/8/11	NA	NA	0%								
220	1.4.4.5 STG foundation anchor bolts	2026/8/17	2026/9/5	18 days	No	2026/9/1	2026/9/21	NA	NA	0%								
221	1.4.4.6 Turbine generator unit (Include Turbine Control System, Generator)	2026/12/1	2026/12/21	18 days	No	2027/1/19	2027/2/8	NA	NA	0%								
222	1.4.4.7 Flue gas treatment system anchor bolts	2026/1/11	2026/1/20	8 days	No	2026/4/15	2026/5/5	2026/1/11	2026/1/20	100%								
223	1.4.4.8 Flue gas treatment system	2026/9/11	2026/9/28	15 days	No	2026/8/20	2026/9/5	NA	NA	0%								
224	1.4.4.9 Refuse crane	2026/11/11	2026/11/27	15 days	No	2026/11/18	2026/12/4	NA	NA	0%								
225	1.4.4.10 STG crane	2026/8/11	2026/8/27	15 days	No	2026/11/18	2026/12/4	NA	NA	0%								
226	1.4.4.11 Compressed air system	2026/10/13	2026/10/29	15 days	No	2026/11/18	2026/12/4	NA	NA	0%								
227	1.4.4.12 Boiler Auxiliary system	2026/7/11	2026/7/18	7 days	No	2026/10/31	2026/11/7	NA	NA	0%								
228	1.4.4.12.1 Primary fan (Including Motor System)	2026/7/11	2026/7/18	7 days	No	2026/10/31	2026/11/7	NA	NA	0%								
229	1.4.4.12.2 Secondary fan (Including Motor System)	2026/7/11	2026/7/18	7 days	No	2026/10/31	2026/11/7	NA	NA	0%								
230	1.4.4.12.3 Induced Draft fan (Including Motor System)	2026/7/11	2026/7/18	7 days	No	2026/10/31	2026/11/7	NA	NA	0%								
231	1.4.4.12.4 Flue gas recirculation fan (Including Motor System)	2026/7/11	2026/7/18	7 days	No	2026/10/31	2026/11/7	NA	NA	0%								
232	1.4.4.12.5 Furnace cooling fan system (Including Motor System)	2026/7/11	2026/7/18	7 days	No	2026/10/31	2026/11/7	NA	NA	0%								
233	1.4.4.13 STG Auxiliary Systems	2026/9/8	2026/9/24	15 days	No	2026/11/12	2026/11/28	NA	NA	0%								
234	1.4.4.14 Generator outlet cabinet	2026/11/12	2026/12/4	20 days	No	2026/10/24	2026/11/16	NA	NA	0%								
235	1.4.4.15 22 kV switchgear and distribution system	2026/11/12	2026/12/4	20 days	No	2026/10/24	2026/11/16	NA	NA	0%								
236	1.4.4.16 11kV Switchgear	2026/11/12	2026/12/4	20 days	No	2026/10/24	2026/11/16	NA	NA	0%								
237	1.4.4.17 11kV VFD	2026/11/12	2026/12/4	20 days	No	2026/10/31	2026/11/23	NA	NA	0%								
238	1.4.4.18 Relay and protection panel	2026/11/16	2026/12/8	20 days	No	2026/11/2	2026/11/24	NA	NA	0%								
239	1.4.4.19 Revenue meter and synchronization	2026/11/23	2026/12/15	20 days	No	2026/11/6	2026/11/28	NA	NA	0%								
240	1.4.4.20 LV Switchgear/Distribution board	2026/10/31	2026/11/23	20 days	No	2026/11/6	2026/11/28	NA	NA	0%								
241	1.4.4.21 Cable and raceway system (EE and C&I)	2026/11/16	2026/12/2	15 days	No	2026/11/16	2026/12/2	NA	NA	0%								
242	1.4.4.22 CCTV system	2026/12/1	2026/12/29	25 days	No	2026/9/26	2026/10/24	NA	NA	0%								
243	1.4.4.23 Instrument and Analyzer	2026/11/28	2026/12/15	15 days	No	2026/10/14	2026/10/30	NA	NA	0%								
244	1.4.4.24 Instrument Enclosure, Rack and Stanchion	2026/11/28	2026/12/15	15 days	No	2026/10/14	2026/10/30	NA	NA	0%								
245	1.4.5 Site Delivery	2026/2/3	2027/1/20	302 days	No	2026/5/6	2027/2/16	2026/2/3	NA	0%								
246	1.4.5.1 Incinerator equipment (Include Boiler Control System)	2026/5/21	2026/5/28	7 days	No	2026/8/11	2026/8/18	NA	NA	0%								
247	1.4.5.2 Boiler foundation anchor bolts (Supplied by boiler supplier)	2026/2/3	2026/2/10	1 day	No	2026/5/25	2026/6/4	2026/2/3	2026/2/10	100%								
248	1.4.5.3 Boiler structure	2026/5/4	2026/5/11	7 days	No	2026/7/10	2026/7/17	NA	NA	0%								
249	1.4.5.4 Boiler equipment	2026/6/22	2026/6/27	6 days	No	2026/8/12	2026/8/18	NA	NA	0%								
250	1.4.5.5 STG foundation anchor bolts	2026/9/7	2026/10/10	30 days	No	2026/9/22	2026/10/26	NA	NA	0%								
251	1.4.5.6 Turbine generator unit (Include Turbine Control System, Generator)	2026/12/22	2026/12/29	7 days	No	2027/2/9	2027/2/16	NA	NA	0%								
252	1.4.5.7 Flue gas treatment system anchor bolts	2026/2/3	2026/2/10	1 day	No	2026/5/6	2026/5/13	2026/2/3	2026/2/10	100%								
253	1.4.5.8 Flue gas treatment system	2026/9/29	2026/10/6	7 days	No	2026/9/7	2026/9/14	NA	NA	0%								
254	1.4.5.9 Refuse crane	2026/11/28	2026/12/15	15 days	No	2026/12/5	2026/12/22	NA	NA	0%								
255	1.4.5.10 STG crane	2026/8/28	2026/9/14	15 days	No	2026/12/5	2026/12/22	NA	NA	0%								
256	1.4.5.11 Compressed air system	2026/10/30	2026/11/16	15 days	No	2026/12/5	2026/12/22	NA	NA	0%								
257	1.4.5.12 Boiler Auxiliary system	2026/7/20	2026/7/27	7 days	No	2026/11/9	2026/11/16	NA	NA	0%								
258	1.4.5.12.1 Primary fan (Including Motor System)	2026/7/20	2026/7/27	7 days	No	2026/11/9	2026/11/16	NA	NA	0%								
259	1.4.5.12.2 Secondary fan (Including Motor System)	2026/7/20	2026/7/27	7 days	No	2026/11/9	2026/11/16	NA	NA	0%								
260	1.4.5.12.3 Induced Draft fan (Including Motor System)	2026/7/20	2026/7/27	7 days	No	2026/11/9	2026/11/16	NA	NA	0%								
Project:Industrial waste-to-energy power plant (PWW2) Date:Mar 27th 2026 Revision: B		Task		Inactive Task		Manually Scheduled Summary		External Milestone		Manual Progress								
		Split		Inactive Milestone		Manually Scheduled Summary		Deadline										
		Milestone		Inactive Summary		Start Only		Critical										
		Summary		Manually Scheduled Task		Finish Only		Critical Split										
		Project Summary		Duration Only		External Task		Progress										
Page 5																		

Overall Project Schedule_Level 2																		
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	2025		2026		2027		2028	
											H1	H2	H1	H2	H1	H2	H1	H2
261	1.4.5.12.4 Flue gas recirculation fan (Including Motor System)	2026/7/20	2026/7/27	7 days	No	2026/11/9	2026/11/16	NA	NA	0%								
262	1.4.5.12.5 Furnace cooling fan system (Including Motor System)	2026/7/20	2026/7/27	7 days	No	2026/11/9	2026/11/16	NA	NA	0%								
263	1.4.5.13 STG Auxiliary Systems	2026/9/25	2026/10/6	10 days	No	2026/11/30	2026/12/10	NA	NA	0%								
264	1.4.5.14 Electrical system	2026/9/10	2027/1/16	111 days	No	2026/10/10	2026/12/14	NA	NA	0%								
265	1.4.5.14.1 Step-up Transformer	2027/1/6	2027/1/16	10 days	No	2026/11/27	2026/12/8	NA	NA	0%								
266	1.4.5.14.2 Generator outlet cabinet	2026/12/5	2026/12/16	10 days	No	2026/11/17	2026/11/27	NA	NA	0%								
267	1.4.5.14.3 22 kV switchgear and distribution system	2026/12/5	2026/12/16	10 days	No	2026/11/17	2026/11/27	NA	NA	0%								
268	1.4.5.14.4 11kV Switchgear	2026/12/5	2026/12/16	10 days	No	2026/11/17	2026/11/27	NA	NA	0%								
269	1.4.5.14.5 11kV VFD	2026/12/5	2026/12/16	10 days	No	2026/11/24	2026/12/4	NA	NA	0%								
270	1.4.5.14.6 Auxiliary transformer	2026/12/4	2026/12/15	10 days	No	2026/11/28	2026/12/9	NA	NA	0%								
271	1.4.5.14.7 Emergency Diesel Generator	2026/11/6	2026/11/17	10 days	No	2026/11/2	2026/11/12	NA	NA	0%								
272	1.4.5.14.8 Batteries/DC/UPS	2026/12/9	2026/12/16	7 days	No	2026/10/31	2026/11/7	NA	NA	0%								
273	1.4.5.14.9 Relay and protection panel	2026/12/9	2026/12/19	10 days	No	2026/11/25	2026/12/5	NA	NA	0%								
274	1.4.5.14.10 Revenue meter and synchronization	2026/12/16	2026/12/26	10 days	No	2026/11/30	2026/12/10	NA	NA	0%								
275	1.4.5.14.11 LV Switchgear/Distribution board	2026/11/24	2026/12/4	10 days	No	2026/11/30	2026/12/10	NA	NA	0%								
276	1.4.5.14.12 Cable and raceway system (EE)	2026/12/3	2026/12/14	10 days	No	2026/12/3	2026/12/14	NA	NA	0%								
277	1.4.5.14.13 Grounding and Lightning Protection System	2026/10/1	2026/10/12	10 days	No	2026/10/23	2026/11/3	NA	NA	0%								
278	1.4.5.14.14 Lighting and Small Power	2026/9/10	2026/9/21	10 days	No	2026/10/10	2026/10/21	NA	NA	0%								
279	1.4.5.14.15 Communication system (telephone, paging, intercom, LAN)	2026/12/12	2026/12/23	10 days	No	2026/10/14	2026/10/24	NA	NA	0%								
280	1.4.5.15 C&I	2026/10/13	2027/1/20	86 days	No	2026/8/5	2026/12/14	NA	NA	0%								
281	1.4.5.15.1 DCS (Include Boiler Control System)	2027/1/4	2027/1/20	15 days	No	2026/11/18	2026/12/4	NA	NA	0%								
282	1.4.5.15.2 CCTV system	2026/12/30	2027/1/9	10 days	No	2026/10/26	2026/11/5	NA	NA	0%								
283	1.4.5.15.3 Fire Alarm and detection system	2026/10/13	2026/10/17	5 days	No	2026/8/5	2026/8/10	NA	NA	0%								
284	1.4.5.15.4 CEMS	2026/12/24	2027/1/15	20 days	No	2026/11/12	2026/12/4	NA	NA	0%								
285	1.4.5.15.5 Instrument and Analyzer	2026/12/16	2027/1/7	20 days	No	2026/10/31	2026/11/23	NA	NA	0%								
286	1.4.5.15.6 Instrument Enclosure,Rack and Stanchion	2026/12/16	2027/1/7	20 days	No	2026/10/31	2026/11/23	NA	NA	0%								
287	1.4.5.15.7 Cable and raceway system (C&I)	2026/12/3	2026/12/14	10 days	No	2026/12/3	2026/12/14	NA	NA	0%								
288	1.5 Construction	2025/10/10	2027/7/26	561 days	No	2026/2/11	2027/7/17	2025/10/10	NA	4%								
289	1.5.1 Temporary Construction	2025/12/8	2026/3/27	95 days	No	2026/2/28	2026/5/23	2025/12/8	2026/3/27	100%								
290	1.5.1.1 Temporary site office	2025/12/15	2026/2/28	66 days	No	2026/2/28	2026/5/4	2025/12/15	2026/2/28	100%								
291	1.5.1.2 Temporary fence	2025/12/8	2026/1/23	41 days	No	2026/2/28	2026/4/3	2025/12/8	2026/1/23	100%								
292	1.5.1.3 Temporary rebar fabrication area	2026/2/1	2026/2/4	3 days	No	2026/2/28	2026/4/21	2026/2/1	2026/2/4	100%								
293	1.5.1.4 Temporary laydown area	2025/12/11	2026/1/31	45 days	No	2026/2/28	2026/4/21	2025/12/11	2026/1/31	100%								
294	1.5.1.5 Equipment pre-assambly area	2025/12/11	2026/1/14	30 days	No	2026/2/28	2026/4/3	2025/12/11	2026/1/14	100%								
295	1.5.1.6 Temporary internal road completion (Main workshop area)	2026/2/1	2026/3/27	47 days	No	2026/2/28	2026/5/23	2026/2/1	2026/3/27	100%								
296	1.5.1.7 Temporary internal road completion (Balance area)	2026/2/1	2026/3/27	47 days	No	2026/2/28	2026/5/8	2026/2/1	2026/3/27	100%								
297	1.5.2 Permit	2025/10/10	2026/7/31	253 days	No	2026/2/11	2026/10/31	2025/10/10	NA	24%								
298	1.5.2.1 Construction permit (Client to obtain) - Lot 1	2025/10/10	2025/12/18	60 days	No	2026/2/11	2026/4/21	2025/10/10	2025/12/18	100%								
299	1.5.2.2 Construction permit (Client to obtain) - Lot 2	2025/12/19	2026/5/19	130 days	No	2026/4/22	2026/8/1	NA	NA	0%								
300	1.5.2.3 Construction permit (Client to obtain) - Lot 3	2026/5/20	2026/7/31	63 days	No	2026/8/3	2026/10/31	NA	NA	0%								
301	1.5.3 Civil work	2026/2/19	2027/7/26	448 days	No	2026/3/9	2027/7/2	2026/2/19	NA	0%								
302	1.5.3.1 Main building work	2026/2/19	2027/6/25	422 days	No	2026/3/9	2027/6/5	2026/2/19	NA	1%								
303	1.5.3.1.1 Testing Pile	2026/4/9	2026/5/23	39 days	No	2026/3/16	2026/4/29	NA	NA	0%								
304	1.5.3.1.1.1 Piling Work-Testing Pile	2026/4/9	2026/4/25	15 days	No	2026/3/16	2026/4/1	NA	NA	0%								
305	1.5.3.1.1.2 Pile Inspection-Testing Pile	2026/4/27	2026/5/23	24 days	No	2026/4/2	2026/4/29	NA	NA	0%								
306	1.5.3.1.2 Refuse Bunker	2026/2/19	2027/3/12	332 days	No	2026/3/16	2027/4/16	2026/2/19	NA	1%								
307	1.5.3.1.2.1 Piling Work(Including Pile test)- Refuse Bunker	2026/4/7	2026/4/8	1 day	No	2026/3/16	2026/4/15	2026/4/7	2026/4/8	100%								
308	1.5.3.1.2.2 Foundation Excavation- Refuse Bunker	2026/2/19	2026/4/13	6 days	No	2026/4/16	2026/4/27	2026/2/19	2026/4/13	100%								
309	1.5.3.1.2.3 Bottom basement casting- Refuse Bunker	2026/4/14	2026/5/1	16 days	No	2026/5/15	2026/6/2	NA	NA	0%								
310	1.5.3.1.2.4 Foundation up to ground (Including the surrounding roof)	2026/5/2	2026/7/11	61 days	No	2026/6/3	2026/8/15	NA	NA	0%								
311	1.5.3.1.2.5 Super structure up to 7.65m elevation (Refuse feeder platform)	2026/7/13	2026/9/2	45 days	No	2026/8/17	2026/10/7	NA	NA	0%								
312	1.5.3.1.2.6 Super structure up to 18m elevation (Refuse chute platform)	2026/9/3	2026/10/24	45 days	No	2026/10/8	2026/11/28	NA	NA	0%								
Project:Industrial waste-to-energy power plant (PWW2) Date:Mar 27th 2026 Revision: B Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manually Scheduled Task Duration Only Manually Scheduled Summary Manually Scheduled Summary Start Only Finish Only External Task External Milestone Deadline Critical Critical Split Progress Manual Progress																		
Page 6																		

Overall Project Schedule_Level 2																	
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	2025		2026		2027		2028
											H1		H2		H1		H2
313	1.5.3.1.2.7 Super structure up to 25.55m elevation (Refuse crane ra	2026/10/26	2026/12/4	35 days	No	2026/11/30	2027/1/8	NA	NA	0%							
314	1.5.3.1.2.8 Completion of refuse bunker up to 35.55m elevation (Rc	2026/12/5	2027/1/26	45 days	No	2027/1/9	2027/3/2	NA	NA	0%							
315	1.5.3.1.2.9 Refuse crane clearance for equipment installation- Refu	2027/1/27	2027/2/5	9 days	No	2027/3/3	2027/3/12	NA	NA	0%							
316	1.5.3.1.2.10 Refuse crane installation- Refuse Bunker	2027/2/6	2027/3/12	30 days	No	2027/3/13	2027/4/16	NA	NA	0%							
317	1.5.3.1.2.11 Rooftopping and balance work- Refuse Bunker	2027/2/6	2027/3/12	30 days	No	2027/3/13	2027/4/16	NA	NA	0%							
318	1.5.3.1.2.12 Architectures work (Including Septic tank)- Refuse Bunl	2026/8/27	2027/3/12	170 day	No	2026/10/1	2027/4/16	NA	NA	0%							
319	1.5.3.1.2.13 Urea dilution tank foundation, urea dissolving tank fou	2026/10/26	2026/12/4	35 days	No	2026/11/30	2027/1/8	NA	NA	0%							
320	1.5.3.1.2.14 Emergency Diesel Generator foundation upto clearanc	2026/10/26	2026/11/28	30 days	No	2026/11/30	2027/1/2	NA	NA	0%							
321	1.5.3.1.2.15 Air compressor foundation upto clearance for equipme	2026/10/26	2026/11/4	9 days	No	2026/11/30	2026/12/9	NA	NA	0%							
322	1.5.3.1.2.16 Sampling equipment foundation upto clearance for eqi	2026/10/26	2027/1/4	61 days	No	2026/11/30	2027/2/8	NA	NA	0%							
323	1.5.3.1.3 Tipping Hall	2026/7/13	2027/1/30	174 day	No	2026/3/30	2026/12/25	NA	NA	0%							
324	1.5.3.1.3.1 Piling Work(Including Pile test)- Tripping Hall	2026/7/13	2026/8/12	27 days	No	2026/3/30	2026/4/29	NA	NA	0%							
325	1.5.3.1.3.2 Foundation Excavation- Tripping Hall	2026/8/13	2026/8/24	10 days	No	2026/7/8	2026/7/18	NA	NA	0%							
326	1.5.3.1.3.3 Foundation up to ground (Including the surrounding roo	2026/8/25	2026/9/21	24 days	No	2026/7/20	2026/8/15	NA	NA	0%							
327	1.5.3.1.3.4 Super structure up to 13m- Tripping Hall	2026/9/22	2026/12/31	87 days	No	2026/8/17	2026/11/25	NA	NA	0%							
328	1.5.3.1.3.5 Rooftopping and balance work- Tripping Hall	2027/1/1	2027/1/30	26 days	No	2026/11/26	2026/12/25	NA	NA	0%							
329	1.5.3.1.3.6 Architectures work- Tripping Hall	2026/12/28	2027/1/30	30 days	No	2026/11/21	2026/12/25	NA	NA	0%							
330	1.5.3.1.4 Boiler Island	2026/4/9	2026/9/22	143 day	No	2026/3/9	2026/9/18	2026/4/9	NA	2%							
331	1.5.3.1.4.1 Piling Work(Including Pile test)- Boiler Island	2026/4/9	2026/4/30	19 days	No	2026/3/9	2026/4/8	NA	NA	0%							
332	1.5.3.1.4.2 Foundation Excavation- Boiler Island	2026/4/28	2026/5/20	20 days	No	2026/4/9	2026/5/1	2026/4/28	NA	30%							
333	1.5.3.1.4.3 Boiler foundation - Boiler Island	2026/5/21	2026/7/17	50 days	No	2026/5/2	2026/6/29	NA	NA	0%							
334	1.5.3.1.4.4 Clearance for boiler installation- Boiler Island	2026/7/18	2026/7/25	7 days	No	2026/6/30	2026/7/22	NA	NA	0%							
335	1.5.3.1.4.5 Auxiliary Equipment Foundation (Boiler)	2026/7/27	2026/9/22	50 days	No	2026/7/23	2026/9/18	NA	NA	0%							
336	1.5.3.1.4.5.1 Primary Air fan (PA) foundation upto clearance for €	2026/7/27	2026/8/29	30 days	No	2026/7/23	2026/8/26	NA	NA	0%							
337	1.5.3.1.4.5.2 Secondary air fan (SA) foundation upto clearance fo	2026/7/27	2026/8/29	30 days	No	2026/7/23	2026/8/26	NA	NA	0%							
338	1.5.3.1.4.5.3 Induced Draft fan (ID) foundation upto clearance fo	2026/7/27	2026/9/16	45 days	No	2026/7/23	2026/9/12	NA	NA	0%							
339	1.5.3.1.4.5.4 Flue gas recirculation fan system foundation upto c	2026/7/27	2026/9/4	35 days	No	2026/7/23	2026/9/1	NA	NA	0%							
340	1.5.3.1.4.5.5 Furnace cooling fan system foundation upto clearar	2026/7/27	2026/9/22	50 days	No	2026/7/23	2026/9/18	NA	NA	0%							
341	1.5.3.1.5 Flue gas treatment	2026/5/1	2026/9/19	122 day	No	2026/4/9	2026/8/28	NA	NA	0%							
342	1.5.3.1.5.1 Piling Work(Including Pile test)- Flue Gas Treatment Equ	2026/5/1	2026/5/30	26 days	No	2026/4/9	2026/5/8	NA	NA	0%							
343	1.5.3.1.5.2 Foundation Excavation- Flue Gas Treatment Equipment	2026/6/1	2026/6/11	10 days	No	2026/5/9	2026/5/20	NA	NA	0%							
344	1.5.3.1.5.3 Foundation work- Flue Gas Treatment Equipment Founi	2026/6/12	2026/8/26	65 days	No	2026/5/21	2026/8/4	NA	NA	0%							
345	1.5.3.1.5.4 Clearance for equipment installation- Flue Gas Treatme	2026/8/27	2026/9/19	21 days	No	2026/8/5	2026/8/28	NA	NA	0%							
346	1.5.3.1.6 Steam Turbine Generator & Electrical Control Building (STG	2026/4/9	2027/6/25	380 day	No	2026/3/16	2027/6/5	NA	NA	0%							
347	1.5.3.1.6.1 Piling Work(Including Pile test) - STG & ECB	2026/4/9	2026/5/9	27 days	No	2026/3/16	2026/4/15	NA	NA	0%							
348	1.5.3.1.6.2 Foundation Excavation - STG & ECB	2026/5/11	2026/6/3	21 days	No	2026/4/16	2026/5/9	NA	NA	0%							
349	1.5.3.1.6.3 Foundation up to ground (Including the surrounding roo	2026/6/4	2026/8/3	52 days	No	2026/5/15	2026/7/14	NA	NA	0%							
350	1.5.3.1.6.4 Super structure up to 3.45m - STG & ECB	2026/8/4	2026/9/17	39 days	No	2026/7/15	2026/8/28	NA	NA	0%							
351	1.5.3.1.6.5 Super structure up to 7.05m - STG & ECB	2026/9/18	2026/10/17	26 days	No	2026/8/29	2026/9/28	NA	NA	0%							
352	1.5.3.1.6.6 Super structure up to 12m - STG & ECB	2026/10/19	2026/11/17	26 days	No	2026/9/29	2026/10/28	NA	NA	0%							
353	1.5.3.1.6.7 Super structure completion - STG & ECB	2026/11/18	2026/12/2	13 days	No	2026/10/29	2026/11/12	NA	NA	0%							
354	1.5.3.1.6.8 STG Crane clearance for equipment installation - STG &	2026/12/3	2027/1/1	26 days	No	2026/11/13	2026/12/12	NA	NA	0%							
355	1.5.3.1.6.9 STG crane installation - STG & ECB	2027/1/2	2027/1/26	21 days	No	2026/12/23	2027/1/15	NA	NA	0%							
356	1.5.3.1.6.10 STG Rooftopping and balance work - STG & ECB	2027/1/2	2027/3/12	60 days	No	2026/12/14	2027/2/20	NA	NA	0%							
357	1.5.3.1.6.11 Architectures work (Including Septic tank) - STG & ECB	2027/3/13	2027/6/25	90 days	No	2027/2/22	2027/6/5	NA	NA	0%							
358	1.5.3.1.6.12 STG Island structure - STG & ECB	2026/8/12	2026/12/5	100 day	No	2026/8/12	2026/12/5	NA	NA	0%							
359	1.5.3.1.6.13 STG island clearance for equipment installation- STG &	2026/12/7	2026/12/30	21 days	No	2026/12/7	2026/12/30	NA	NA	0%							
360	1.5.3.1.6.14 Steam turbine building clearance for auxilary equipmer	2027/3/13	2027/3/17	4 days	No	2027/2/22	2027/2/25	NA	NA	0%							
361	1.5.3.1.6.15 Electrical distribution room & Generator outlet cabine	2026/11/18	2026/12/17	26 days	No	2026/10/29	2026/11/27	NA	NA	0%							
362	1.5.3.1.6.16 Protection and relay room & Central control room clea	2026/11/18	2026/12/18	27 days	No	2026/10/29	2026/11/28	NA	NA	0%							
363	1.5.3.1.6.17 cable trench- STG & ECB	2026/11/18	2026/12/16	25 days	No	2026/10/29	2026/11/26	NA	NA	0%							
364	1.5.3.2 Auxiliary building work	2026/6/11	2027/3/12	236 day	No	2026/4/22	2027/3/25	NA	NA	0%							

Project:Industrial waste-to-energy power plant (PWW2) Date:Mar 27th 2026 Revision: B	Task		Inactive Task		Manually Scheduled Summary		External Milestone		Manual Progress	
	Split		Inactive Milestone		Manually Scheduled Summary		Deadline			
	Milestone		Inactive Summary		Start Only		Critical			
	Summary		Manually Scheduled Task		Finish Only		Critical Split			
	Project Summary		Duration Only		External Task		Progress			

Page 7

Overall Project Schedule_Level 2																		
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	2025		2026		2027		2028	
											H1	H2	H1	H2	H1	H2	H1	H2
365	1.5.3.2.1 Service water and firefighting water tank foundation	2026/6/22	2026/11/12	124 day	No	2026/5/9	2026/9/30	NA	NA	0%								
366	1.5.3.2.1.1 Piling Work - Service Water and Fire Water Storage Tank	2026/6/22	2026/7/14	20 days	No	2026/5/9	2026/6/1	NA	NA	0%								
367	1.5.3.2.1.2 Pile test - Service Water and Fire Water Storage Tank	2026/7/15	2026/8/3	17 days	No	2026/6/2	2026/6/20	NA	NA	0%								
368	1.5.3.2.1.3 Foundation Excavation - Service Water and Fire Water Storage Tank	2026/8/4	2026/8/14	10 days	No	2026/6/22	2026/7/2	NA	NA	0%								
369	1.5.3.2.1.4 Foundation work - Service Water and Fire Water Storage Tank	2026/8/15	2026/10/8	47 days	No	2026/7/3	2026/8/26	NA	NA	0%								
370	1.5.3.2.1.5 Clearance for equipment installation - Service Water and Fire Water Storage Tank	2026/10/9	2026/11/12	30 days	No	2026/8/27	2026/9/30	NA	NA	0%								
371	1.5.3.2.2 Cooling tower construction	2026/8/3	2026/12/4	107 day	No	2026/8/3	2026/12/4	NA	NA	0%								
372	1.5.3.2.2.1 Foundation Excavation - Cooling Tower	2026/8/3	2026/9/12	36 days	No	2026/8/3	2026/9/12	NA	NA	0%								
373	1.5.3.2.2.2 Foundation slab - Cooling Tower	2026/9/14	2026/9/24	10 days	No	2026/9/14	2026/9/24	NA	NA	0%								
374	1.5.3.2.2.3 Basin Structure - Cooling Tower	2026/9/25	2026/10/17	20 days	No	2026/9/25	2026/10/17	NA	NA	0%								
375	1.5.3.2.2.4 Super structure - Cooling Tower	2026/10/19	2026/11/10	20 days	No	2026/10/19	2026/11/10	NA	NA	0%								
376	1.5.3.2.2.5 Clearance for equipment installation - Cooling Tower	2026/11/11	2026/12/4	21 days	No	2026/11/11	2026/12/4	NA	NA	0%								
377	1.5.3.2.3 Circulating cooling water pump	2026/9/14	2026/11/10	50 days	No	2026/9/14	2026/11/10	NA	NA	0%								
378	1.5.3.2.3.1 Foundation Excavation- Circulating cooling Water Pump	2026/9/14	2026/9/18	5 days	No	2026/9/14	2026/9/18	NA	NA	0%								
379	1.5.3.2.3.2 Foundation work- Circulating cooling Water Pump	2026/9/19	2026/10/6	15 days	No	2026/9/19	2026/10/6	NA	NA	0%								
380	1.5.3.2.3.3 Clearance for equipment installation- Circulating cooling Water Pump	2026/10/7	2026/11/10	30 days	No	2026/10/7	2026/11/10	NA	NA	0%								
381	1.5.3.2.4 Underground piping work (Including cable duct)	2026/6/11	2026/11/11	132 day	No	2026/5/4	2026/9/15	NA	NA	0%								
382	1.5.3.2.4.1 Underground circulating water pipe construction	2026/6/11	2026/8/19	60 days	No	2026/5/4	2026/7/11	NA	NA	0%								
383	1.5.3.2.4.1.1 Underground circulating water pipe construction	2026/6/11	2026/8/19	60 days	No	2026/5/4	2026/7/11	NA	NA	0%								
384	1.5.3.2.4.2 Other underground piping work and cable duct	2026/6/30	2026/11/11	116 day	No	2026/5/4	2026/9/15	NA	NA	0%								
385	1.5.3.2.4.2.1 Underground piping work and cable duct - Main water supply	2026/6/30	2026/10/12	90 days	No	2026/5/4	2026/8/15	NA	NA	0%								
386	1.5.3.2.4.2.2 Underground piping work and cable duct - Balance water supply	2026/10/13	2026/11/11	26 days	No	2026/8/17	2026/9/15	NA	NA	0%								
387	1.5.3.2.5 Demineralized water treatment plant	2026/7/20	2027/1/2	144 day	No	2026/8/3	2027/1/16	NA	NA	0%								
388	1.5.3.2.5.1 Piling Work(Including Pile test)-Demineralized water treatment plant	2026/7/20	2026/8/18	26 days	No	2026/8/3	2026/9/1	NA	NA	0%								
389	1.5.3.2.5.2 Foundation Work (Including Underground grounding system)	2026/8/19	2026/10/3	40 days	No	2026/9/2	2026/10/17	NA	NA	0%								
390	1.5.3.2.5.3 Super structure-Demineralized water treatment Building	2026/10/5	2026/12/1	50 days	No	2026/10/19	2026/12/15	NA	NA	0%								
391	1.5.3.2.5.4 Architectures work-Demineralized water treatment Building	2026/12/2	2027/1/2	28 days	No	2026/12/16	2027/1/16	NA	NA	0%								
392	1.5.3.2.6 Demineralized water storage tank foundation	2026/10/5	2026/11/27	47 days	No	2026/10/19	2026/12/11	NA	NA	0%								
393	1.5.3.2.6.1 Foundation Excavation-Demineralized water storage tank foundation	2026/10/5	2026/10/8	4 days	No	2026/10/19	2026/10/22	NA	NA	0%								
394	1.5.3.2.6.2 Foundation work-Demineralized water storage tank foundation	2026/10/9	2026/10/26	15 days	No	2026/10/23	2026/11/9	NA	NA	0%								
395	1.5.3.2.6.3 Clearance for equipment installation-Demineralized water storage tank foundation	2026/10/27	2026/11/27	28 days	No	2026/11/10	2026/12/11	NA	NA	0%								
396	1.5.3.2.7 Chemical Storage Building	2026/9/14	2026/12/25	89 days	No	2026/9/14	2026/12/25	NA	NA	0%								
397	1.5.3.2.7.1 Foundation Work (Including Underground grounding system)	2026/9/14	2026/11/9	49 days	No	2026/9/14	2026/11/9	NA	NA	0%								
398	1.5.3.2.7.2 Super structure-Chemical Storage Building	2026/11/10	2026/12/2	20 days	No	2026/11/10	2026/12/2	NA	NA	0%								
399	1.5.3.2.7.3 Architectures work-Chemical Storage Building	2026/12/3	2026/12/25	20 days	No	2026/12/3	2026/12/25	NA	NA	0%								
400	1.5.3.2.8 Cooling water chemical feed building	2026/11/2	2027/3/12	113 day	No	2026/11/2	2027/3/12	NA	NA	0%								
401	1.5.3.2.8.1 Piling Work(Including Pile test)-Cooling water chemical feed building	2026/11/2	2026/12/1	26 days	No	2026/11/2	2026/12/1	NA	NA	0%								
402	1.5.3.2.8.2 Foundation Work (Including Underground grounding system)	2026/12/2	2027/1/5	30 days	No	2026/12/2	2027/1/5	NA	NA	0%								
403	1.5.3.2.8.3 Super structure-Cooling water chemical feed building	2027/1/6	2027/1/28	20 days	No	2027/1/6	2027/1/28	NA	NA	0%								
404	1.5.3.2.8.4 Architectures work-Cooling water chemical feed building	2027/1/29	2027/3/12	37 days	No	2027/1/29	2027/3/12	NA	NA	0%								
405	1.5.3.2.9 Storm Water Retention Pond (Including Sump pit)	2026/8/1	2026/12/23	124 day	No	2026/11/2	2027/3/25	NA	NA	0%								
406	1.5.3.2.10 Holding Pond and Emergency Pond	2026/8/3	2027/1/25	151 day	No	2026/8/3	2027/1/25	NA	NA	0%								
407	1.5.3.2.10.1 Foundation Excavation- Holding Pond and Emergency Pond	2026/8/3	2026/8/13	10 days	No	2026/8/3	2026/8/13	NA	NA	0%								
408	1.5.3.2.10.2 Foundation slab- Holding Pond and Emergency Pond	2026/8/14	2026/10/5	45 days	No	2026/8/14	2026/10/5	NA	NA	0%								
409	1.5.3.2.10.3 Pond wall- Holding Pond and Emergency Pond	2026/10/6	2026/11/26	45 days	No	2026/10/6	2026/11/26	NA	NA	0%								
410	1.5.3.2.10.4 Top slab- Holding Pond and Emergency Pond	2026/11/27	2027/1/25	51 days	No	2026/11/27	2027/1/25	NA	NA	0%								
411	1.5.3.2.10.5 Oil/Water Separator- Holding Pond and Emergency Pond	2026/8/4	2027/1/25	150 day	No	2026/8/4	2027/1/25	NA	NA	0%								
412	1.5.3.2.11 Wastewater Monitoring Room (WMR)	2026/11/2	2027/2/20	96 days	No	2026/11/2	2027/2/20	NA	NA	0%								
413	1.5.3.2.11.1 Piling Work(Including Pile test)-WMR	2026/11/2	2026/12/1	26 days	No	2026/11/2	2026/12/1	NA	NA	0%								
414	1.5.3.2.11.2 Foundation Work (Including Underground grounding system)	2026/12/2	2026/12/12	10 days	No	2026/12/2	2026/12/12	NA	NA	0%								
415	1.5.3.2.11.3 Super structure-WMR	2026/12/14	2027/1/22	35 days	No	2026/12/14	2027/1/22	NA	NA	0%								
416	1.5.3.2.11.4 Architectures work-WMR	2027/1/23	2027/2/20	25 days	No	2027/1/23	2027/2/20	NA	NA	0%								

Project:Industrial waste-to-energy power plant (PWW2)

Date:Mar 27th 2026

Revision: B

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manually Scheduled Task

Duration Only

Manually Scheduled Summary

Manually Scheduled Summary

Start Only

Finish Only

External Task

External Milestone

Deadline

Critical

Critical Split

Progress

Manual Progress

Page 8

Overall Project Schedule_Level 2																		
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	2025		2026		2027		2028	
											H1	H2	H1	H2	H1	H2	H1	H2
469	1.5.3.3.5.4 Foundation	2026/9/25	2026/11/21	50 days	No	2026/8/18	2026/10/14	NA	NA	0%								
470	1.5.3.3.5.5 Retaining Wall	2026/11/23	2027/1/30	60 days	No	2026/10/15	2026/12/23	NA	NA	0%								
471	1.5.3.3.6 Plant internal road	2027/4/30	2027/6/21	45 days	No	2026/5/15	2026/7/6	NA	NA	0%								
472	1.5.3.3.7 Plant Virescence	2027/4/30	2027/7/8	60 days	No	2026/5/15	2026/7/23	NA	NA	0%								
473	1.5.3.3.8 Site Grading (Backfilling)	2027/4/30	2027/6/3	30 days	No	2026/5/15	2026/11/5	NA	NA	0%								
474	1.5.3.3.9 Road Lighting	2027/6/22	2027/7/26	30 days	No	2026/7/7	2026/8/10	NA	NA	0%								
475	1.5.3.3.10 Parking area foundation	2027/4/30	2027/6/21	45 days	No	2026/11/6	2026/12/28	NA	NA	0%								
476	1.5.4 Mechanical Work	2026/7/27	2027/6/18	281 day	No	2026/7/23	2027/7/17	NA	NA	0%								
477	1.5.4.1 Main equipment installation	2026/7/27	2027/6/18	281 day	No	2026/7/23	2027/7/17	NA	NA	0%								
478	1.5.4.1.1 Incinerator installation	2026/7/27	2026/12/8	116 day	No	2026/7/23	2027/1/12	NA	NA	0%								
479	1.5.4.1.1.1 Grate steel structure (Supplied by boiler supplier)-Incine	2026/7/27	2026/8/18	20 days	No	2026/7/23	2026/8/24	NA	NA	0%								
480	1.5.4.1.1.2 Bottom ash remover-Incinerator	2026/8/19	2026/8/24	5 days	No	2026/8/25	2026/8/29	NA	NA	0%								
481	1.5.4.1.1.3 Bottom ash conveyor-Incinerator	2026/8/25	2026/8/29	5 days	No	2026/8/31	2026/9/4	NA	NA	0%								
482	1.5.4.1.1.4 Incinerator ash hopper-Incinerator	2026/8/31	2026/9/4	5 days	No	2026/9/5	2026/9/10	NA	NA	0%								
483	1.5.4.1.1.5 Grate installation-Incinerator	2026/9/5	2026/9/25	18 days	No	2026/9/11	2026/10/1	NA	NA	0%								
484	1.5.4.1.1.6 Feeder installation-Incinerator	2026/9/26	2026/10/1	5 days	No	2026/10/8	2026/10/13	NA	NA	0%								
485	1.5.4.1.1.7 Chute installation-Incinerator	2026/10/26	2026/10/28	3 days	No	2026/11/30	2026/12/2	NA	NA	0%								
486	1.5.4.1.1.8 Fuel hopper installation-Incinerator	2026/10/29	2026/11/3	5 days	No	2026/12/3	2026/12/8	NA	NA	0%								
487	1.5.4.1.1.9 Hydrostatic oil station-Incinerator	2026/11/4	2026/12/8	30 days	No	2026/12/9	2027/1/12	NA	NA	0%								
488	1.5.4.1.2 Boiler installation	2026/9/26	2027/6/10	221 day	No	2026/10/2	2027/7/17	NA	NA	0%								
489	1.5.4.1.2.1 Boiler steel structure-Boiler	2026/9/26	2026/10/20	21 days	No	2026/10/2	2026/10/24	NA	NA	0%								
490	1.5.4.1.2.2 Board girder and Drum lifting-Boiler	2026/10/21	2026/10/24	4 days	No	2026/10/26	2026/10/28	NA	NA	0%								
491	1.5.4.1.2.3 Water wall installation-Boiler	2026/10/26	2026/11/17	20 days	No	2026/10/29	2026/11/20	NA	NA	0%								
492	1.5.4.1.2.4 Superheater-Boiler	2026/11/18	2026/12/17	26 days	No	2026/11/21	2026/12/18	NA	NA	0%								
493	1.5.4.1.2.5 Economizer-Boiler	2026/12/18	2027/1/15	25 days	No	2026/12/19	2027/1/15	NA	NA	0%								
494	1.5.4.1.2.6 Heating surface sealing-Boiler	2027/1/16	2027/3/9	45 days	No	2027/1/16	2027/3/9	NA	NA	0%								
495	1.5.4.1.2.7 Main body pipeline-Boiler	2027/1/16	2027/2/19	30 days	No	2027/1/16	2027/3/9	NA	NA	0%								
496	1.5.4.1.2.8 Boiler ash hopper-Boiler	2027/1/16	2027/1/27	10 days	No	2027/1/16	2027/1/27	NA	NA	0%								
497	1.5.4.1.2.9 Boiler ash conveyor-Boiler	2027/1/28	2027/2/8	10 days	No	2027/1/28	2027/2/8	NA	NA	0%								
498	1.5.4.1.2.10 Tail flue gas duct-Boiler	2027/1/16	2027/1/27	10 days	No	2027/1/16	2027/1/27	NA	NA	0%								
499	1.5.4.1.2.11 Temporary pipeline (For Hydrostatic test)-Boiler	2027/2/20	2027/3/2	9 days	No	2027/3/10	2027/3/19	NA	NA	0%								
500	1.5.4.1.2.12 Hydrostatic test-Boiler	2027/3/3	2027/3/5	3 days	No	2027/3/20	2027/3/23	NA	NA	0%								
501	1.5.4.1.2.13 Fire brick-Boiler	2027/3/10	2027/4/24	40 days	No	2027/3/24	2027/5/20	NA	NA	0%								
502	1.5.4.1.2.14 Insulation-Boiler	2027/4/26	2027/6/10	40 days	No	2027/5/21	2027/7/17	NA	NA	0%								
503	1.5.4.1.3 Steam turbine and generator (STG)	2027/1/27	2027/6/18	123 day	No	2027/2/17	2027/7/9	NA	NA	0%								
504	1.5.4.1.3.1 Condenser installation - STG	2027/1/27	2027/2/1	5 days	No	2027/2/17	2027/2/22	NA	NA	0%								
505	1.5.4.1.3.2 STG installation - STG	2027/2/2	2027/3/8	30 days	No	2027/2/23	2027/3/29	NA	NA	0%								
506	1.5.4.1.3.3 Gear casing installation - STG	2027/2/2	2027/2/9	7 days	No	2027/2/23	2027/3/2	NA	NA	0%								
507	1.5.4.1.3.4 Generator installation - STG	2027/2/2	2027/2/12	10 days	No	2027/2/23	2027/3/5	NA	NA	0%								
508	1.5.4.1.3.5 Shafting alignment - STG	2027/3/9	2027/3/19	10 days	No	2027/3/30	2027/4/9	NA	NA	0%								
509	1.5.4.1.3.6 Secondary grouting - STG	2027/3/20	2027/3/23	3 days	No	2027/4/10	2027/4/13	NA	NA	0%								
510	1.5.4.1.3.7 Insulation - STG	2027/3/24	2027/4/9	15 days	No	2027/4/14	2027/4/30	NA	NA	0%								
511	1.5.4.1.3.8 EH control oil system - STG	2027/3/6	2027/4/9	30 days	No	2027/3/27	2027/4/30	NA	NA	0%								
512	1.5.4.1.3.9 Lubricated oil system installation - STG	2027/3/6	2027/4/9	30 days	No	2027/3/27	2027/4/30	NA	NA	0%								
513	1.5.4.1.3.10 Lube oil flushing - STG	2027/4/10	2027/6/18	60 days	No	2027/5/1	2027/7/9	NA	NA	0%								
514	1.5.4.1.4 Flue gas treatment system	2026/10/7	2027/6/7	209 day	No	2026/9/15	2027/7/16	NA	NA	0%								
515	1.5.4.1.4.1 Reaction tower- Flue Gas Treatment	2026/10/7	2026/11/10	30 days	No	2026/9/15	2026/10/19	NA	NA	0%								
516	1.5.4.1.4.2 Bag filler- Flue Gas Treatment	2026/10/7	2026/11/21	40 days	No	2026/9/15	2026/10/30	NA	NA	0%								
517	1.5.4.1.4.3 Lime slurry preparation and supply system- Flue Gas Tre	2026/11/23	2027/1/13	45 days	No	2026/10/31	2026/12/22	NA	NA	0%								
518	1.5.4.1.4.4 Dry injection system- Flue Gas Treatment	2026/11/23	2026/12/26	30 days	No	2026/10/31	2026/12/4	NA	NA	0%								
519	1.5.4.1.4.5 Activated carbon injection system- Flue Gas Treatment	2026/11/23	2026/12/15	20 days	No	2026/10/31	2026/11/23	NA	NA	0%								
520	1.5.4.1.4.6 Fly ash conveying and storage system- Flue Gas Treatm	2027/2/9	2027/3/11	27 days	No	2027/2/9	2027/3/15	NA	NA	0%								
Project:Industrial waste-to-energy power plant (PWW2) Date:Mar 27th 2026 Revision: B Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manually Scheduled Task Duration Only Manually Scheduled Summary Manually Scheduled Summary Start Only Finish Only External Task External Milestone Deadline Critical Critical Split Progress Manual Progress																		
Page 10																		

Overall Project Schedule_Level 2																		
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	2025		2026		2027		2028	
											H1	H2	H1	H2	H1	H2	H1	H2
521	1.5.4.1.4.7 SNCR installation- Flue Gas Treatment	2026/12/5	2027/1/8	30 days	No	2027/1/9	2027/2/12	NA	NA	0%								
522	1.5.4.1.4.8 Flue gas treatment system piping- Flue Gas Treatment	2027/3/12	2027/4/27	40 days	No	2027/3/16	2027/5/12	NA	NA	0%								
523	1.5.4.1.4.9 Insulation- Flue Gas Treatment	2027/4/28	2027/6/7	35 days	No	2027/5/13	2027/7/16	NA	NA	0%								
524	1.5.4.2 Auxiliary equipment & system installation	2026/9/23	2027/5/26	211 day	No	2026/10/1	2027/5/6	NA	NA	0%								
525	1.5.4.2.1 Service and firefighting water tank installation (Field-Erect)	2026/11/13	2027/1/21	60 days	No	2026/10/1	2026/12/9	NA	NA	0%								
526	1.5.4.2.2 Cooling Water System	2026/12/5	2027/4/23	120 day	No	2026/12/5	2027/4/23	NA	NA	0%								
527	1.5.4.2.2.1 Cooling Tower, Circulating cooling water pump incl.Mot	2026/12/5	2027/2/12	60 days	No	2026/12/5	2027/2/12	NA	NA	0%								
528	1.5.4.2.2.2 Piping Installation (Incl. Painting & Insulation) - Cooling	2027/2/13	2027/4/23	60 days	No	2027/2/13	2027/4/23	NA	NA	0%								
529	1.5.4.2.3 Cooling water chemical feed system	2027/3/13	2027/5/4	45 days	No	2027/3/13	2027/5/4	NA	NA	0%								
530	1.5.4.2.3.1 Mechanical Installation - Cooling Water Chemical Feed S	2027/3/13	2027/3/18	5 days	No	2027/3/13	2027/3/18	NA	NA	0%								
531	1.5.4.2.3.2 Piping Installation (Incl. Painting & Insulation) - Cooling	2027/3/19	2027/5/4	40 days	No	2027/3/19	2027/5/4	NA	NA	0%								
532	1.5.4.2.4 Demin Water Distribution System	2027/1/4	2027/3/13	60 days	No	2027/1/18	2027/3/27	NA	NA	0%								
533	1.5.4.2.4.1 Mechanical Installation - Demin Water Distribution Syst	2027/1/4	2027/1/14	10 days	No	2027/1/18	2027/1/28	NA	NA	0%								
534	1.5.4.2.4.2 Piping Installation (Incl. Painting & Insulation) - Demin W	2027/1/15	2027/3/13	50 days	No	2027/1/29	2027/3/27	NA	NA	0%								
535	1.5.4.2.5 Compressed air system	2026/11/17	2026/12/21	30 days	No	2026/12/23	2027/1/26	NA	NA	0%								
536	1.5.4.2.5.1 Mechanical Installation - Compressed Air System	2026/11/17	2026/11/21	5 days	No	2026/12/23	2026/12/28	NA	NA	0%								
537	1.5.4.2.5.2 Piping Installation (Incl. Painting & Insulation) - Compres	2026/11/23	2026/12/21	25 days	No	2026/12/29	2027/1/26	NA	NA	0%								
538	1.5.4.2.6 Water and Steam sampling and analysis system	2027/1/5	2027/2/8	30 days	No	2027/2/9	2027/3/15	NA	NA	0%								
539	1.5.4.2.6.1 Mechanical Installation - Water and Steam Sampling and	2027/1/5	2027/1/9	5 days	No	2027/2/9	2027/2/13	NA	NA	0%								
540	1.5.4.2.6.2 Piping Installation (Incl. Painting & Insulation) - Water ar	2027/1/11	2027/2/8	25 days	No	2027/2/15	2027/3/15	NA	NA	0%								
541	1.5.4.2.7 Steel Chimney installation	2026/12/23	2027/1/14	20 days	No	2027/1/11	2027/2/2	NA	NA	0%								
542	1.5.4.2.8 Diesel oil tank and diesel oil pump installation	2026/12/26	2027/3/5	60 days	No	2027/1/30	2027/4/9	NA	NA	0%								
543	1.5.4.2.9 Boiler Auxiliary system	2026/9/23	2026/12/1	60 days	No	2026/11/17	2027/1/25	NA	NA	0%								
544	1.5.4.2.9.1 Primary fan system (Including Motor System)	2026/9/23	2026/12/1	60 days	No	2026/11/17	2027/1/25	NA	NA	0%								
545	1.5.4.2.9.1.1 fan Installation-Primary fan system	2026/9/23	2026/10/3	10 days	No	2026/11/17	2026/11/27	NA	NA	0%								
546	1.5.4.2.9.1.2 Piping Installation-Primary fan system	2026/10/5	2026/12/1	50 days	No	2026/11/28	2027/1/25	NA	NA	0%								
547	1.5.4.2.9.2 Secondary fan system (Including Motor System)	2026/9/23	2026/12/1	60 days	No	2026/11/17	2027/1/25	NA	NA	0%								
548	1.5.4.2.9.2.1 fan Installation-Secondary fan system	2026/9/23	2026/10/3	10 days	No	2026/11/17	2026/11/27	NA	NA	0%								
549	1.5.4.2.9.2.2 Piping Installation-Secondary fan system	2026/10/5	2026/12/1	50 days	No	2026/11/28	2027/1/25	NA	NA	0%								
550	1.5.4.2.9.3 Induced Draft fan system (Including Motor System)	2026/9/23	2026/12/1	60 days	No	2026/11/17	2027/1/25	NA	NA	0%								
551	1.5.4.2.9.3.1 fan Installation-Induced Draft fan system	2026/9/23	2026/10/3	10 days	No	2026/11/17	2026/11/27	NA	NA	0%								
552	1.5.4.2.9.3.2 Piping Installation-Induced Draft fan system	2026/10/5	2026/12/1	50 days	No	2026/11/28	2027/1/25	NA	NA	0%								
553	1.5.4.2.9.4 Flue gas recirculation fan system installation	2026/9/23	2026/12/1	60 days	No	2026/11/17	2027/1/25	NA	NA	0%								
554	1.5.4.2.9.4.1 fan Installation-Flue gas recirculation fan system	2026/9/23	2026/10/3	10 days	No	2026/11/17	2026/11/27	NA	NA	0%								
555	1.5.4.2.9.4.2 Piping Installation-Flue gas recirculation fan system	2026/10/5	2026/12/1	50 days	No	2026/11/28	2027/1/25	NA	NA	0%								
556	1.5.4.2.9.5 Furnace cooling fan system (Including Motor System)	2026/9/23	2026/12/1	60 days	No	2026/11/17	2027/1/25	NA	NA	0%								
557	1.5.4.2.9.5.1 fan Installation-Furnace cooling fan system	2026/9/23	2026/10/3	10 days	No	2026/11/17	2026/11/27	NA	NA	0%								
558	1.5.4.2.9.5.2 Piping Installation-Furnace cooling fan system	2026/10/5	2026/12/1	50 days	No	2026/11/28	2027/1/25	NA	NA	0%								
559	1.5.4.2.9.6 Insulation	2026/9/23	2026/12/1	60 days	No	2026/11/17	2027/1/25	NA	NA	0%								
560	1.5.4.2.10 STG Auxiliary systems	2027/3/18	2027/5/26	60 days	No	2027/2/26	2027/5/6	NA	NA	0%								
561	1.5.4.2.10.1 Vacuum pumping system	2027/3/18	2027/4/21	30 days	No	2027/2/26	2027/4/1	NA	NA	0%								
562	1.5.4.2.10.1.1 Mechanical Installation - Vacuum Pumping System	2027/3/18	2027/3/23	5 days	No	2027/2/26	2027/3/3	NA	NA	0%								
563	1.5.4.2.10.1.2 Piping Installation (Incl. Painting & Insulation) - Vac	2027/3/24	2027/4/21	25 days	No	2027/3/4	2027/4/1	NA	NA	0%								
564	1.5.4.2.10.2 Condensate water system	2027/3/18	2027/5/8	45 days	No	2027/2/26	2027/4/19	NA	NA	0%								
565	1.5.4.2.10.2.1 Mechanical Installation - Condensate Water Syster	2027/3/18	2027/3/23	5 days	No	2027/2/26	2027/3/3	NA	NA	0%								
566	1.5.4.2.10.2.2 Piping Installation (Incl. Painting & Insulation) - Cor	2027/3/24	2027/5/8	40 days	No	2027/3/4	2027/4/19	NA	NA	0%								
567	1.5.4.2.10.3 Feed water system (Including Deaerator and feed wa	2027/3/18	2027/5/8	45 days	No	2027/2/26	2027/4/19	NA	NA	0%								
568	1.5.4.2.10.3.1 Mechanical Installation - Feed Water System	2027/3/18	2027/3/23	5 days	No	2027/2/26	2027/3/3	NA	NA	0%								
569	1.5.4.2.10.3.2 Piping Installation (Incl. Painting & Insulation) - Fee	2027/3/24	2027/5/8	40 days	No	2027/3/4	2027/4/19	NA	NA	0%								
570	1.5.4.2.10.4 Main steam system (Piping Installation)	2027/3/18	2027/4/21	30 days	No	2027/2/26	2027/4/1	NA	NA	0%								
571	1.5.4.2.10.5 Turbine bypass system (Piping Installation)	2027/3/18	2027/4/21	30 days	No	2027/2/26	2027/4/1	NA	NA	0%								
572	1.5.4.2.10.6 Turbine extraction steam system	2027/3/18	2027/5/26	60 days	No	2027/2/26	2027/5/6	NA	NA	0%								
Project:Industrial waste-to-energy power plant (PWW2) Date:Mar 27th 2026 Revision: B		Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone Inactive Summary Manually Scheduled Task Duration Only Manually Scheduled Summary Manually Scheduled Summary Start Only Finish Only External Task External Milestone Deadline Critical Critical Split Progress Manual Progress																
Page 11																		

Overall Project Schedule_Level 2																		
ID	Task Name	Start Time	Finish Time	Duration	Critical	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	2025		2026		2027		2028	
											H1	H2	H1	H2	H1	H2	H1	H2
573	1.5.4.2.10.6.1 Mechanical Installation - Turbine Extraction Steam	2027/3/18	2027/3/29	10 days	No	2027/2/26	2027/3/9	NA	NA	0%								
574	1.5.4.2.10.6.2 Piping Installation (Incl. Painting & Insulation) - Turbine Extraction Steam	2027/3/30	2027/5/26	50 days	No	2027/3/10	2027/5/6	NA	NA	0%								
575	1.5.4.2.10.7 Insulation	2027/3/18	2027/5/26	60 days	No	2027/2/26	2027/5/6	NA	NA	0%								
576	1.5.5 Electrical Work	2026/9/22	2027/2/22	132 days	No	2026/10/22	2027/2/22	NA	NA	0%								
577	1.5.5.1 22kV system	2026/12/18	2027/1/29	37 days	No	2026/11/28	2027/1/29	NA	NA	0%								
578	1.5.5.1.1 11kV/22kV Transformer installation	2027/1/19	2027/1/29	10 days	No	2027/1/19	2027/1/29	NA	NA	0%								
579	1.5.5.1.2 22kV Swithgear and Distribution system	2026/12/18	2026/12/29	10 days	No	2026/11/28	2026/12/9	NA	NA	0%								
580	1.5.5.2 Relay and protection system	2026/12/18	2027/1/19	28 days	No	2026/11/28	2027/1/2	NA	NA	0%								
581	1.5.5.2.1 Relay and protection panel	2026/12/21	2027/1/12	20 days	No	2026/12/7	2026/12/29	NA	NA	0%								
582	1.5.5.2.2 Revenue meter and synchronization	2026/12/28	2027/1/19	20 days	No	2026/12/11	2027/1/2	NA	NA	0%								
583	1.5.5.2.3 Battery system	2026/12/18	2026/12/29	10 days	No	2026/11/28	2026/12/9	NA	NA	0%								
584	1.5.5.2.4 DC, UPS system	2026/12/19	2026/12/30	10 days	No	2026/11/30	2026/12/10	NA	NA	0%								
585	1.5.5.2.5 Communication system (telephone, paging, intercom, LAN)	2026/12/24	2027/1/15	20 days	No	2026/11/30	2026/12/22	NA	NA	0%								
586	1.5.5.3 11kV system	2026/12/18	2027/1/9	20 days	No	2026/11/28	2026/12/28	NA	NA	0%								
587	1.5.5.3.1 Generator outlet cabinet	2026/12/18	2027/1/9	20 days	No	2026/11/28	2026/12/21	NA	NA	0%								
588	1.5.5.3.2 11kV Switchgear	2026/12/18	2027/1/9	20 days	No	2026/11/28	2026/12/21	NA	NA	0%								
589	1.5.5.3.3 11kV VFD	2026/12/18	2027/1/9	20 days	No	2026/12/5	2026/12/28	NA	NA	0%								
590	1.5.5.4 400V system	2026/11/30	2027/1/23	48 days	No	2026/12/11	2027/1/23	NA	NA	0%								
591	1.5.5.4.1 11kV/400V Transformer installation	2027/1/19	2027/1/23	5 days	No	2027/1/19	2027/1/23	NA	NA	0%								
592	1.5.5.4.2 Low voltage cabinet installation	2026/12/18	2027/1/9	20 days	No	2026/12/11	2027/1/2	NA	NA	0%								
593	1.5.5.4.3 LV frequency converter cabinet	2026/12/18	2026/12/29	10 days	No	2026/12/11	2026/12/22	NA	NA	0%								
594	1.5.5.4.4 Emergency Diesel Generator	2026/11/30	2026/12/10	10 days	No	2027/1/4	2027/1/14	NA	NA	0%								
595	1.5.5.5 Cable and raceway system installation	2026/12/17	2027/2/18	55 days	No	2026/12/15	2027/2/16	NA	NA	0%								
596	1.5.5.6 Cable laying and wiring (Electric system)	2026/12/26	2027/2/16	45 days	No	2026/12/26	2027/2/16	NA	NA	0%								
597	1.5.5.7 Cable laying and wiring (Mechanical equipment power supply system)	2026/12/26	2027/2/22	50 days	No	2026/12/26	2027/2/22	NA	NA	0%								
598	1.5.5.8 Grounding and Lightning Protection System	2026/10/13	2026/12/3	45 days	No	2026/11/4	2026/12/25	NA	NA	0%								
599	1.5.5.9 Lighting and Small Power	2026/9/22	2026/10/26	30 days	No	2026/10/22	2026/11/25	NA	NA	0%								
600	1.5.6 C&I Work	2026/11/12	2027/5/19	162 days	No	2026/9/16	2027/4/13	NA	NA	0%								
601	1.5.6.1 DCS system installation	2027/1/26	2027/3/18	45 days	No	2027/1/1	2027/2/22	NA	NA	0%								
602	1.5.6.2 CCTV system	2027/1/11	2027/5/19	111 days	No	2026/11/6	2027/3/15	NA	NA	0%								
603	1.5.6.3 Fire fighting and fire alarm system	2026/11/12	2027/5/5	150 days	No	2026/9/16	2027/3/9	NA	NA	0%								
604	1.5.6.4 CEMS system and Emission Panel at entrance gate	2027/1/16	2027/3/26	60 days	No	2027/2/3	2027/4/13	NA	NA	0%								
605	1.5.6.5 HVAC sytem (Control room and electric distribution room)	2026/12/18	2027/1/23	32 days	No	2026/11/28	2027/1/4	NA	NA	0%								
606	1.5.6.6 Source component installation	2027/1/8	2027/3/18	60 days	No	2026/11/24	2027/2/1	NA	NA	0%								
607	1.5.6.7 Instrument equipment installation	2027/1/8	2027/3/18	60 days	No	2026/11/24	2027/2/1	NA	NA	0%								
608	1.5.6.8 Cable and raceway system installation	2026/12/17	2027/2/1	40 days	No	2026/12/15	2027/1/29	NA	NA	0%								
609	1.5.6.9 Cable laying and wiring	2026/12/29	2027/2/24	50 days	No	2026/12/26	2027/2/22	NA	NA	0%								
610	1.6 Testing/Commissioning	2027/1/25	2028/1/14	306 days	Yes	2027/1/5	2028/1/14	NA	NA	0%								
611	1.6.1 System testing and commissioning	2027/1/25	2027/8/25	183 days	No	2027/1/5	2027/9/14	NA	NA	0%								
612	1.6.1.1 Wastewater treatment system	2027/2/22	2027/3/4	10 days	No	2027/3/26	2027/4/6	NA	NA	0%								
613	1.6.1.2 Testing and commissioning for electrical system	2027/2/23	2027/3/2	7 days	No	2027/2/23	2027/3/2	NA	NA	0%								
614	1.6.1.3 HVAC sytem (Control room and electric distribution room)	2027/1/25	2027/2/10	15 days	No	2027/1/5	2027/1/21	NA	NA	0%								
615	1.6.1.4 Back energized power	2027/3/3	2027/3/5	3 days	No	2027/3/3	2027/3/5	NA	NA	0%								
616	1.6.1.5 Cooling tower commissioning	2027/3/6	2027/3/13	7 days	No	2027/3/6	2027/3/13	NA	NA	0%								
617	1.6.1.6 Cooling water system flushing and commissioning	2027/4/30	2027/5/11	10 days	No	2027/4/30	2027/5/11	NA	NA	0%								
618	1.6.1.7 Cooling water chemical feed system commissioning	2027/5/5	2027/5/11	6 days	No	2027/5/5	2027/5/11	NA	NA	0%								
619	1.6.1.8 Compressed air system	2027/5/12	2027/6/3	20 days	No	2027/5/12	2027/6/3	NA	NA	0%								
620	1.6.1.9 Producing qualified water	2027/6/4	2027/6/17	12 days	No	2027/6/4	2027/6/17	NA	NA	0%								
621	1.6.1.10 Test and commissioning DCS	2027/3/19	2027/7/1	90 days	No	2027/3/6	2027/6/18	NA	NA	0%								
622	1.6.1.11 CEMS system commissioning and testing	2027/3/27	2027/4/30	30 days	No	2027/4/14	2027/5/18	NA	NA	0%								
623	1.6.1.12 Fire flighting water test	2027/5/6	2027/5/13	7 days	No	2027/3/10	2027/3/17	NA	NA	0%								
624	1.6.1.13 Fire fighting and fire alarm system	2027/5/6	2027/6/9	30 days	No	2027/3/10	2027/4/13	NA	NA	0%								
Project:Industrial waste-to-energy power plant (PWW2) Date:Mar 27th 2026 Revision: B		Task Split Milestone Summary Project Summary ◆ ┌───┐ ┌───┐ Inactive Task Inactive Milestone Inactive Summary Manually Scheduled Task Duration Only ◆ ┌───┐ Manually Scheduled Summary Manually Scheduled Summary Start Only Finish Only External Task ┌───┐ ┌───┐ External Milestone Deadline Critical Critical Split Progress ◆ ↓ Manual Progress																
Page 12																		

