

FOR APPROVAL

OWNER NAME



Meekwan Power Co., Ltd.

OWNER'S ENGINEER NAME



Electricity Generating Authority of Thailand



Triangle Engineers (Thailand) Co., Ltd.

CONTRACTOR NAME



中国电力工程顾问集团有限公司
CHINA POWER ENGINEERING CONSULTING GROUP CO., LTD.

Doc No.

MKP-001-G-150-000-001

Document Name

Overall Project Schedule_Level 2

REV	REV Date	REV STA	DESD	CHKD	ARPD	Description
A	13 January 2026	FA	Lian Xiaoqing	Zhao Zeqing	Ding Xiangcheng	
B	03 May 2026	FA	Wang Meiqiang	Zhao Zeqing	Ding Xiangcheng	

[illegible]

Overall Project Schedule_Level 2																																																																																																																													
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complet	Critical																																																																																																																			
313	1.5.3.1.2.8 Refuse crane clearance for equipment installation- Refuse Bunker	9 days	2027/1/22	2027/2/1	2026/12/31	2027/1/9		NA NA	0%	No																																																																																																																			
314	1.5.3.1.2.9 Refuse crane installation- Refu	30 days	2027/2/2	2027/3/8	2027/1/11	2027/2/13		NA NA	0%	No																																																																																																																			
315	1.5.3.1.2.10 Rooftopping and balance wor	30 days	2027/2/2	2027/3/8	2027/1/11	2027/2/13		NA NA	0%	No																																																																																																																			
316	1.5.3.1.2.11 Architectures work (Including Septic tank)- Refuse Bunker	170 days	2026/8/22	2027/3/8	2026/7/31	2027/2/13		NA NA	0%	No																																																																																																																			
317	1.5.3.1.2.12 Urea dilution tank foundation, urea dissolving tank foundation upto clearance for equipment	35 days	2026/10/21	2026/11/30	2026/9/29	2026/11/7		NA NA	0%	No																																																																																																																			
318	1.5.3.1.2.13 Emergency Diesel Generator foundation upto clearance for equipment installation- Refuse Bunker	30 days	2026/10/21	2026/11/24	2026/9/29	2026/11/2		NA NA	0%	No																																																																																																																			
319	1.5.3.1.2.14 Air compressor foundation upto clearance for equipment	9 days	2026/10/21	2026/10/30	2026/9/29	2026/10/8		NA NA	0%	No																																																																																																																			
320	1.5.3.1.2.15 Sampling equipment foundation upto clearance for equipment installation- Refuse Bunker	61 days	2026/10/21	2026/12/30	2026/9/29	2026/12/8		NA NA	0%	No																																																																																																																			
321	1.5.3.1.3 Tipping Hall	173 days	2026/7/13	2027/1/29	2026/1/13	2026/10/24		NA NA	0%	No																																																																																																																			
322	1.5.3.1.3.1 Piling Work(Including Pile test)	26 days	2026/7/13	2026/8/11	2026/1/13	2026/2/12		NA NA	0%	No																																																																																																																			
323	1.5.3.1.3.2 Foundation Excavation- Trippir	10 days	2026/8/12	2026/8/22	2026/5/7	2026/5/18		NA NA	0%	No																																																																																																																			
324	1.5.3.1.3.3 Foundation up to ground (Including the surrounding rooms、 Underground grounding	24 days	2026/8/24	2026/9/19	2026/5/19	2026/6/15		NA NA	0%	No																																																																																																																			
325	1.5.3.1.3.4 Super structure up to 13m- Tri	87 days	2026/9/21	2026/12/30	2026/6/16	2026/9/24		NA NA	0%	No																																																																																																																			
326	1.5.3.1.3.5 Rooftopping and balance work	26 days	2026/12/31	2027/1/29	2026/9/25	2026/10/24		NA NA	0%	No																																																																																																																			
327	1.5.3.1.3.6 Architectures work- Tripping	30 days	2026/12/26	2027/1/29	2026/9/21	2026/10/24		NA NA	0%	No																																																																																																																			
328	1.5.3.1.4 Boiler Island	433 days	2026/4/15	2027/9/1	2026/2/14	2026/7/17	2026/3/14	NA	9%	Yes																																																																																																																			
329	1.5.3.1.4.1 Foundation Excavation- Boiler	13 days	2026/3/14	2026/3/27	2026/2/14	2026/2/27	2026/3/14	2026/3/27	100%	No																																																																																																																			
330	1.5.3.1.4.2 Boiler foundation - Boiler Islar	78 days	2026/3/18	2026/6/26	2026/2/28	2026/4/27	2026/3/18	NA	18%	Yes																																																																																																																			
331	1.5.3.1.4.3 Clearance for boiler installatio	7 days	2026/6/27	2026/7/4	2026/4/28	2026/5/20		NA NA	0%	Yes																																																																																																																			
332	1.5.3.1.4.4 Auxiliary Equipment Foundati	50 days	2026/7/6	2026/9/1	2026/5/21	2026/7/17		NA NA	0%	No																																																																																																																			
333	1.5.3.1.4.4.1 Primary Air fan (PA) foundation upto clearance for	30 days	2026/7/6	2026/8/8	2026/5/21	2026/6/24		NA NA	0%	No																																																																																																																			
334	1.5.3.1.4.4.2 Secondary air fan (SA) foundation upto clearance for	30 days	2026/7/6	2026/8/8	2026/5/21	2026/6/24		NA NA	0%	No																																																																																																																			
335	1.5.3.1.4.4.3 Induced Draft fan (ID) foundation upto clearance for	45 days	2026/7/6	2026/8/26	2026/5/21	2026/7/11		NA NA	0%	No																																																																																																																			
336	1.5.3.1.4.4.4 Flue gas recirculation fan system foundation upto clearance for	35 days	2026/7/6	2026/8/14	2026/5/21	2026/6/30		NA NA	0%	No																																																																																																																			
337	1.5.3.1.4.4.5 Furnace cooling fan system foundation upto clearance for	50 days	2026/7/6	2026/9/1	2026/5/21	2026/7/17		NA NA	0%	No																																																																																																																			
338	1.5.3.1.5 Flue gas treatment	212 days	2026/1/13	2026/9/15	2026/1/13	2026/6/22	2026/1/13	NA	27%	No																																																																																																																			
339	1.5.3.1.5.1 Piling Work(Including Pile test)- Flue Gas Treatment Equipment	26 days	2026/1/13	2026/2/11	2026/1/13	2026/2/11	2026/1/13	2026/2/11	100%	No																																																																																																																			
340	1.5.3.1.5.2 Foundation Excavation- Flue Gas Treatment Equipment Foundation	13 days	2026/3/14	2026/3/27	2026/2/12	2026/2/23	2026/3/14	2026/3/27	100%	No																																																																																																																			
341	1.5.3.1.5.3 Foundation work- Flue Gas Treatment Equipment Foundation	121 days	2026/4/3	2026/8/21	2026/3/14	2026/5/28	2026/4/3	NA	8%	No																																																																																																																			
342	1.5.3.1.5.4 Clearance for equipment installation- Flue Gas Treatment	21 days	2026/8/22	2026/9/15	2026/5/29	2026/6/22		NA NA	0%	No																																																																																																																			
343	1.5.3.1.6 Steam Turbine Generator & Electrical Control Building (STG & ECB)	322.7 days	2026/4/3	2027/4/14	2026/1/13	2027/4/5	2026/4/3	NA	4%	No																																																																																																																			
344	1.5.3.1.6.1 Piling Work(Including Pile test)	15 days	2026/4/26	2026/5/13	2026/1/13	2026/2/12	2026/4/26	NA	25%	No																																																																																																																			
345	1.5.3.1.6.2 Foundation Excavation - STG &	18 days	2026/4/3	2026/5/16	2026/2/13	2026/3/9	2026/4/3	NA	90%	No																																																																																																																			
346	1.5.3.1.6.3 Foundation up to ground (Including the surrounding rooms、 Underground grounding	30 days	2026/5/16	2026/6/20	2026/3/14	2026/5/13		NA NA	0%	No																																																																																																																			
347	1.5.3.1.6.4 Super structure up to 3.45m -	30 days	2026/6/20	2026/7/25	2026/5/14	2026/6/27		NA NA	0%	No																																																																																																																			
348	1.5.3.1.6.5 Super structure up to 7.05m -	26 days	2026/7/25	2026/8/25	2026/6/29	2026/7/28		NA NA	0%	No																																																																																																																			
349	1.5.3.1.6.6 Super structure up to 12m -	26 days	2026/8/25	2026/9/24	2026/7/29	2026/8/27		NA NA	0%	No																																																																																																																			
350	1.5.3.1.6.7 Super structure completion -	13 days	2026/9/24	2026/10/9	2026/8/28	2026/9/11		NA NA	0%	No																																																																																																																			
351	1.5.3.1.6.8 STG Crane clearance for equipment installation - STG & ECB	10 days	2026/10/9	2026/10/21	2026/9/12	2026/10/12		NA NA	0%	No																																																																																																																			
352	1.5.3.1.6.9 STG crane installation - STG &	121 days	2026/10/21	2026/11/14	2026/10/22	2026/11/14		NA NA	0%	No																																																																																																																			
353	1.5.3.1.6.10 STG Rooftopping and balance	60 days	2026/10/21	2026/12/30	2026/10/13	2026/12/21		NA NA	0%	No																																																																																																																			
354	1.5.3.1.6.11 Architectures work (Including Septic tank) - STG & ECB	90 days	2026/12/30	2027/4/14	2026/12/22	2027/4/5		NA NA	0%	No																																																																																																																			
355	1.5.3.1.6.12 STG Island structure - STG & ECB	100 days	2026/7/27	2026/11/19	2026/6/11	2026/10/5		NA NA	0%	No																																																																																																																			
356	1.5.3.1.6.13 STG island clearance for equipment installation- STG & ECB	21 days	2026/11/20	2026/12/14	2026/10/6	2026/10/29		NA NA	0%	No																																																																																																																			
357	1.5.3.1.6.14 Steam turbine building clearance for auxiliary equipment	4 days	2026/12/30	2027/1/4	2026/12/22	2026/12/25		NA NA	0%	No																																																																																																																			
358	1.5.3.1.6.15 Electrical distribution room & Generator outlet cabinet clearance for equipment installation- STG & ECB	26 days	2026/9/24	2026/10/24	2026/8/28	2026/9/26		NA NA	0%	No																																																																																																																			
359	1.5.3.1.6.16 Protection and relay room & Central control room clearance for equipment installation- STG & ECB	27 days	2026/9/24	2026/10/26	2026/8/28	2026/9/28		NA NA	0%	No																																																																																																																			
360	1.5.3.1.6.17 cable trench- STG & ECB	25 days	2026/9/24	2026/10/23	2026/8/28	2026/9/25		NA NA	0%	No																																																																																																																			
361	1.5.3.2 Auxiliary building work	198 days	2026/6/6	2027/1/22	2026/2/19	2027/1/6		NA NA	0%	Yes																																																																																																																			
362	1.5.3.2.1 Service water and firefighting water tank foundation	112 days	2026/6/11	2026/10/19	2026/3/3	2026/7/24		NA NA	0%	No																																																																																																																			
363	1.5.3.2.1.1 Piling Work - Service Water and Fire Water Storage Tank	20 days	2026/6/11	2026/7/3	2026/3/3	2026/3/25		NA NA	0%	No																																																																																																																			
364	1.5.3.2.1.2 Pile test - Service Water and Fire Water Storage Tank	5 days	2026/7/4	2026/7/9	2026/3/26	2026/4/14		NA NA	0%	No																																																																																																																			
365	1.5.3.2.1.3 Foundation Excavation - Service Water and Fire Water Storage	10 days	2026/7/10	2026/7/21	2026/4/15	2026/4/25		NA NA	0%	No																																																																																																																			
366	1.5.3.2.1.4 Foundation work - Service Water and Fire Water Storage Tank	47 days	2026/7/22	2026/9/14	2026/4/27	2026/6/19		NA NA	0%	No																																																																																																																			
Project:Industrial waste-to-energy power plant (MKP) Date:May 1, 2026 Revision: B														Task														Summary														Non-Active Milestone														Duration Only														Start Time Only														External Milestone														Critical Split														Critical													
Split														Project Summary														Non-Active Summary														Manual Summary Roll-up														Finish Time Only														Deadline														Manually Scheduled																																									
Milestone														Not Active														Manual Task														Manual Summary														External Task																																																																					
Page 5																																																																																																																													

Overall Project Schedule_Level 2																																														
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	Critical	7	8	9	10	11	12	'26	1	2	3	4	5	6	7	8	9	10	11	12	'27	1	2	3	4	5	6	7	8	9	10	11	12				
367	1.5.3.2.1.5 Clearance for equipment installation - Service Water and Fire	30 days	2026/9/15	2026/10/19	2026/6/20	2026/7/24		NA NA	0%	No								1	2																											
368	1.5.3.2.2 Cooling tower construction	107 days	2026/6/8	2026/10/9	2026/6/10	2026/9/5		NA NA	0%	No																																				
369	1.5.3.2.2.1 Foundation Excavation - Coolir	36 days	2026/6/8	2026/7/18	2026/6/10	2026/6/15		NA NA	0%	No																																				
370	1.5.3.2.2.2 Foundation slab - Cooling Tower	10 days	2026/7/20	2026/7/30	2026/6/16	2026/6/26		NA NA	0%	No																																				
371	1.5.3.2.2.3 Basin Structure - Cooling Tower	20 days	2026/7/31	2026/8/22	2026/6/27	2026/7/20		NA NA	0%	No																																				
372	1.5.3.2.2.4 Super structure - Cooling Tower	20 days	2026/8/24	2026/9/15	2026/7/21	2026/8/12		NA NA	0%	No																																				
373	1.5.3.2.2.5 Clearance for equipment installation - Cooling Tower	21 days	2026/9/16	2026/10/9	2026/8/13	2026/9/5		NA NA	0%	No																																				
374	1.5.3.2.3 Circulating cooling water pump	50 days	2026/7/20	2026/9/15	2026/6/16	2026/8/12		NA NA	0%	No																																				
375	1.5.3.2.3.1 Foundation Excavation-Circulating cooling Water Pump	5 days	2026/7/20	2026/7/24	2026/6/16	2026/6/20		NA NA	0%	No																																				
376	1.5.3.2.3.2 Foundation work- Circulating cooling Water Pump	15 days	2026/7/25	2026/8/11	2026/6/22	2026/7/8		NA NA	0%	No																																				
377	1.5.3.2.3.3 Clearance for equipment installation- Circulating cooling Water	30 days	2026/8/12	2026/9/15	2026/7/9	2026/8/12		NA NA	0%	No																																				
378	1.5.3.2.4 Underground piping work (Including	85 days	2026/6/12	2026/9/18	2026/3/3	2026/7/15		NA NA	0%	No																																				
379	1.5.3.2.4.1 Underground circulating water pipe construction	60 days	2026/6/12	2026/8/20	2026/3/3	2026/5/11		NA NA	0%	No																																				
380	1.5.3.2.4.1.1 Underground circulating water pipe construction (Including Cathodic protection)	60 days	2026/6/12	2026/8/20	2026/3/3	2026/5/11		NA NA	0%	No																																				
381	1.5.3.2.4.2 Other underground piping work and cable duct	85 days	2026/6/12	2026/9/18	2026/3/3	2026/7/15		NA NA	0%	No																																				
382	1.5.3.2.4.2.1 Underground piping work and cable duct - Main workshop & STG	75 days	2026/6/12	2026/9/7	2026/3/3	2026/6/15		NA NA	0%	No																																				
383	1.5.3.2.4.2.2 Underground piping work and cable duct - Balance	10 days	2026/9/8	2026/9/18	2026/6/16	2026/7/15		NA NA	0%	No																																				
384	1.5.3.2.5 Demineralized water treatment plant	118 days	2026/7/28	2026/12/11	2026/4/1	2026/9/15		NA NA	0%	No																																				
385	1.5.3.2.5.1 Foundation Work (Including Underground grounding system) -Demineralized water	40 days	2026/7/28	2026/9/11	2026/5/1	2026/6/16		NA NA	0%	No																																				
386	1.5.3.2.5.2 Super structure-Demineralized water treatment	50 days	2026/9/12	2026/11/9	2026/6/17	2026/8/13		NA NA	0%	No																																				
387	1.5.3.2.5.3 Architectures work-Demineralized water treatment	28 days	2026/11/10	2026/12/11	2026/8/14	2026/9/15		NA NA	0%	No																																				
388	1.5.3.2.6 Demineralized water storage tank	47 days	2026/9/12	2026/11/5	2026/6/17	2026/8/10		NA NA	0%	No																																				
389	1.5.3.2.6.1 Foundation Excavation-Demineralized water storage	4 days	2026/9/12	2026/9/16	2026/6/17	2026/6/20		NA NA	0%	No																																				

											Overall Project Schedule_Level 2																																	
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complet	Critical	7	8	9	10	11	12	'26	1	2	3	4	5	6	7	8	9	10	11	12	'27	1	2	3	4	5	6	7	8	9	10	11	12		
421	1.5.3.2.15 CEMS control room	70 days	2026/8/14	2026/11/3	2026/5/19	2026/8/7	NA	NA	0%	No																																		
422	1.5.3.2.15.1 Foundation Work (Including Underground grounding system) -CEMS	30 days	2026/8/14	2026/9/17	2026/5/19	2026/6/22	NA	NA	0%	No																																		
423	1.5.3.2.15.2 Super structure-CEMS contro	20 days	2026/9/18	2026/10/10	2026/6/23	2026/7/15	NA	NA	0%	No																																		
424	1.5.3.2.15.3 Architectures work-CEMS cor	20 days	2026/10/12	2026/11/3	2026/7/16	2026/8/7	NA	NA	0%	No																																		
425	1.5.3.2.16 Transformer Foundation	60 days	2026/6/23	2026/8/31	2026/7/15	2026/9/22	NA	NA	0%	No																																		
426	1.5.3.2.16.1 Piling Work- Unit Auxiliary and Step-up Transformer Foundation	10 days	2026/6/23	2026/7/3	2026/7/15	2026/7/25	NA	NA	0%	No																																		
427	1.5.3.2.16.2 Pile test- Transformer Found	5 days	2026/7/4	2026/7/9	2026/7/27	2026/7/31	NA	NA	0%	No																																		
428	1.5.3.2.16.3 Foundation Excavation-Transformer Foundation	10 days	2026/7/10	2026/7/21	2026/8/1	2026/8/12	NA	NA	0%	No																																		
429	1.5.3.2.16.4 Foundation work- Transform	25 days	2026/7/22	2026/8/19	2026/8/13	2026/9/10	NA	NA	0%	No																																		
430	1.5.3.2.16.5 Clearance for equipment installation- Transformer Foundation	10 days	2026/8/20	2026/8/31	2026/9/11	2026/9/22	NA	NA	0%	No																																		
431	1.5.3.2.17 Bottom Ash Conveyor Foundatio	20 days	2026/6/27	2026/7/20	2026/4/28	2026/6/1	NA	NA	0%	No																																		
432	1.5.3.2.18 Fly Ash Silo Foundation	29 days	2026/8/22	2026/9/24	2026/6/2	2026/7/6	NA	NA	0%	No																																		
433	1.5.3.2.19 Pipe Rack Foundation and Installation (Incl.Pipe bridge and Pipe	52 days	2026/11/13	2027/1/13	2026/10/17	2026/12/16	NA	NA	0%	No																																		
434	1.5.3.3 Other building work	266 days	2026/7/20	2027/5/25	2026/3/14	2027/3/19	2026/3/14	NA	2%	No																																		
435	1.5.3.3.1 Administration building	154 days	2026/9/1	2027/2/26	2026/9/2	2027/2/27	NA	NA	0%	No																																		
436	1.5.3.3.1.1 Foundation Work (Including Underground grounding system) -	50 days	2026/9/1	2026/10/28	2026/9/2	2026/10/29	NA	NA	0%	No																																		
437	1.5.3.3.1.2 Super structure- Administratio	52 days	2026/10/29	2026/12/28	2026/10/30	2026/12/29	NA	NA	0%	No																																		
438	1.5.3.3.1.3 Architectures work (Include decoration, Septic tank) - Administration Building	52 days	2026/12/29	2027/2/26	2026/12/30	2027/2/27	NA	NA	0%	No																																		
439	1.5.3.3.2 Warehouse and Maintenance Workshop(WH & WS)	199 days	2026/9/12	2027/5/1	2026/7/31	2027/3/19	NA	NA	0%	No																																		
440	1.5.3.3.2.1 Foundation Work (Including Underground grounding system) - WH	49 days	2026/9/12	2026/11/7	2026/8/22	2026/9/25	NA	NA	0%	No																																		
441	1.5.3.3.2.2 Super structure - WH & WS	45 days	2026/11/9	2026/12/30	2026/9/26	2026/11/17	NA	NA	0%	No																																		
442	1.5.3.3.2.3 Overhead Crane clearance for equipment installation - WH & WS	45 days	2026/12/31	2027/2/20	2026/11/18	2027/1/8	NA	NA	0%	No																																		
443	1.5.3.3.2.4 Architectures work (Including Septic tank) - WH & WS	60 days	2027/2/22	2027/5/1	2027/1/9	2027/3/19	NA	NA	0%	No																																		
444	1.5.3.3.3 Truck Weighing Scale & Control B	147 days	2026/9/1	2027/2/18	2026/9/1	2027/1/19	NA	NA	0%	No																																		
445	1.5.3.3.3.1 Foundation Work (Including Weighbridge foundation , Underground grounding system) -Truck Weighing Scale & Control Building	56 days	2026/9/1	2026/11/4	2026/9/1	2026/10/5	NA	NA	0%	No																																		
446	1.5.3.3.3.2 Weighbridge installation-Truck Weighing Scale &	30 days	2026/11/5	2026/12/9	2026/10/6	2026/11/9	NA	NA	0%	No																																		

Overall Project Schedule_Level 2																																		
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Actual Start	Actual Finish	% Complete	Critical																								
489	1.5.4.1.2.13 Fire brick-Boiler	50 days	2027/1/21	2027/3/19	2027/1/20	2027/3/18		NA NA	0%	Yes																								
490	1.5.4.1.2.14 Insulation-Boiler	50 days	2027/3/20	2027/5/17	2027/3/19	2027/5/15		NA NA	0%	Yes																								
491	1.5.4.1.3 Steam turbine and generator (STG)	123 days	2026/12/16	2027/5/7	2026/12/17	2027/5/8		NA NA	0%	No																								
492	1.5.4.1.3.1 Condenser installation - STG	5 days	2026/12/16	2026/12/21	2026/12/17	2026/12/22		NA NA	0%	No																								
493	1.5.4.1.3.2 STG installation - STG	30 days	2026/12/22	2027/1/25	2026/12/23	2027/1/26		NA NA	0%	No																								
494	1.5.4.1.3.3 Gear casing installation - STG	7 days	2026/12/22	2026/12/29	2026/12/23	2026/12/30		NA NA	0%	No																								
495	1.5.4.1.3.4 Generator installation - STG	10 days	2026/12/22	2027/1/1	2026/12/23	2027/1/2		NA NA	0%	No																								
496	1.5.4.1.3.5 Shafting alignment - STG	10 days	2027/1/26	2027/2/5	2027/1/27	2027/2/6		NA NA	0%	No																								
497	1.5.4.1.3.6 Secondary grouting - STG	3 days	2027/2/6	2027/2/9	2027/2/8	2027/2/10		NA NA	0%	No																								
498	1.5.4.1.3.7 Insulation - STG	15 days	2027/2/10	2027/2/26	2027/2/11	2027/2/27		NA NA	0%	No																								
499	1.5.4.1.3.8 EH control oil system - STG	30 days	2027/1/23	2027/2/26	2027/1/25	2027/2/27		NA NA	0%	No																								
500	1.5.4.1.3.9 Lubricated oil system installation	30 days	2027/1/23	2027/2/26	2027/1/25	2027/2/27		NA NA	0%	No																								
501	1.5.4.1.3.10 Lube oil flushing - STG	60 days	2027/2/27	2027/5/7	2027/3/1	2027/5/8		NA NA	0%	No																								
502	1.5.4.1.4 Flue gas treatment system	205 days	2026/9/16	2027/5/12	2026/7/15	2027/5/14		NA NA	0%	No																								
503	1.5.4.1.4.1 Reaction tower- Flue Gas Treatment	29 days	2026/9/16	2026/10/19	2026/7/15	2026/8/18		NA NA	0%	No																								
504	1.5.4.1.4.2 Bag filler- Flue Gas Treatment	39 days	2026/9/16	2026/10/30	2026/7/15	2026/8/29		NA NA	0%	No																								
505	1.5.4.1.4.3 Lime slurry preparation and supply system- Flue Gas Treatment	45 days	2026/10/31	2026/12/22	2026/8/31	2026/10/21		NA NA	0%	No																								
506	1.5.4.1.4.4 Dry injection system- Flue Gas Treatment	30 days	2026/10/31	2026/12/4	2026/8/31	2026/10/3		NA NA	0%	No																								
507	1.5.4.1.4.5 Activated carbon injection system- Flue Gas Treatment	20 days	2026/10/31	2026/11/23	2026/8/31	2026/9/22		NA NA	0%	No																								
508	1.5.4.1.4.6 Fly ash conveying and storage system- Flue Gas Treatment	27 days	2026/12/26	2027/1/26	2026/12/8	2027/1/11		NA NA	0%	No																								
509	1.5.4.1.4.7 SNCR installation- Flue Gas Treatment	30 days	2026/12/1	2027/1/4	2026/11/9	2026/12/12		NA NA	0%	No																								
510	1.5.4.1.4.8 Flue gas treatment system piping- Flue Gas Treatment	44 days	2027/1/27	2027/3/18	2027/1/12	2027/3/10		NA NA	0%	No																								
511	1.5.4.1.4.9 Insulation- Flue Gas Treatment	47 days	2027/3/19	2027/5/12	2027/3/11	2027/5/14		NA NA	0%	No																								
512	1.5.4.2 Auxiliary equipment & system installation	187 days	2026/9/2	2027/4/7	2026/7/25	2027/3/5		NA NA	0%	No																								
513	1.5.4.2.1 Service and firefighting water tank installation (Field-Erected)	60 days	2026/10/20	2026/12/28	2026/7/25	2026/10/2		NA NA	0%	No																								
514	1.5.4.2.2 Cooling Water System	128 days	2026/10/10	2027/3/8	2026/9/7	2027/1/23		NA NA	0%	No																								
515	1.5.4.2.2.1 Cooling Tower, Circulating cooling water pump incl.Motor	60 days	2026/10/10	2026/12/18	2026/9/7	2026/11/14		NA NA	0%	No																								
516	1.5.4.2.2.2 Piping Installation (Incl. Painting & Insulation) - Cooling Water	60 days	2026/12/29	2027/3/8	2026/11/16	2027/1/23		NA NA	0%	No																								
517	1.5.4.2.3 Cooling water chemical feed system	45 days	2026/12/11	2027/2/1	2026/11/10	2026/12/31		NA NA	0%	No																								

