


Overall Project Schedule_Level 2																							
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Actual Start	Actual Finish	Critical	% Complete	2025	H1	H2	2026	H1	H2	2027	H1	H2	2028	H1
1	1 Industrial waste-to-energy power plant (TSE)	792 days	7/15/25	9/14/27	7/15/25	9/14/27	7/15/25	9/14/27	7/15/25	NA	Yes	40%											
2	1.1 Project Milestone	792 days	7/15/25	9/14/27	7/15/25	9/14/27	7/15/25	9/14/27	7/15/25	NA	Yes	0%											
3	1.1.1 LNTP	0 days	7/15/25	7/15/25	7/15/25	7/15/25	7/15/25	7/15/25	7/15/25	7/15/25	No	100%											
4	1.1.2 Incinerator Procurement Order	0 days	8/17/25	8/17/25	8/25/25	8/25/25	8/17/25	8/17/25	8/17/25	8/17/25	No	100%											
5	1.1.3 Boiler Procurement Order	0 days	8/17/25	8/17/25	8/23/25	8/23/25	8/17/25	8/17/25	8/17/25	8/17/25	No	100%											
6	1.1.4 Steam turbine Procurement Order	0 days	9/28/25	9/28/25	10/1/25	10/1/25	9/28/25	9/28/25	9/28/25	9/28/25	No	100%											
7	1.1.5 Flue gas treatment Procurement Order	0 days	9/28/25	9/28/25	10/1/25	10/1/25	9/28/25	9/28/25	9/28/25	9/28/25	No	100%											
8	1.1.6 1st batch of the Boiler Structure EXW	0 days	3/30/26	3/30/26	2/14/26	2/14/26	3/30/26	3/30/26	NA	NA	No	0%											
9	1.1.7 Incinerator EXW	0 days	4/10/26	4/10/26	3/19/26	3/19/26	4/10/26	4/10/26	NA	NA	No	0%											
10	1.1.8 Flue Gas Treatement EXW	0 days	7/6/26	7/6/26	4/17/26	4/17/26	7/6/26	7/6/26	NA	NA	No	0%											
11	1.1.9 Incinerator Arrival at site	0 days	5/8/26	5/8/26	4/16/26	4/16/26	5/8/26	5/8/26	NA	NA	No	0%											
12	1.1.10 Boiler EXW	0 days	5/15/26	5/15/26	3/19/26	3/19/26	5/15/26	5/15/26	NA	NA	No	0%											
13	1.1.11 Steam turbine EXW	0 days	9/30/26	9/30/26	9/16/26	9/16/26	9/30/26	9/30/26	NA	NA	No	0%											
14	1.1.12 Boiler Arrival at site	0 days	6/12/26	6/12/26	4/16/26	4/16/26	6/12/26	6/12/26	NA	NA	No	0%											
15	1.1.13 Steam turbine Arrival at site	0 days	10/29/26	10/29/26	10/15/26	10/15/26	10/29/26	10/29/26	NA	NA	No	0%											
16	1.1.14 Main building underground foundation completion	0 days	5/8/26	5/8/26	4/14/26	4/14/26	5/8/26	5/8/26	NA	NA	No	0%											
17	1.1.15 Boiler foundation clearance for equipment installation	0 days	5/16/26	5/16/26	3/20/26	3/20/26	5/16/26	5/16/26	NA	NA	No	0%											
18	1.1.16 Turbine building clearance for equipment installation	0 days	10/27/26	10/27/26	8/28/26	8/28/26	10/27/26	10/27/26	NA	NA	No	0%											
19	1.1.17 Flue gas treatment system foundation clearance for equipment installation	0 days	8/10/26	8/10/26	4/21/26	4/21/26	8/10/26	8/10/26	NA	NA	No	0%											
20	1.1.18 Refuse crane clearance for installation	0 days	12/3/26	12/3/26	11/9/26	11/9/26	12/3/26	12/3/26	NA	NA	No	0%											
21	1.1.19 Boiler Hydrostatic pressure test start	0 days	12/1/26	12/1/26	11/17/26	11/17/26	12/1/26	12/1/26	NA	NA	No	0%											
22	1.1.20 Steam turbine body installation completion	0 days	12/21/26	12/21/26	12/7/26	12/7/26	12/21/26	12/21/26	NA	NA	No	0%											
23	1.1.21 Grid power energization	0 days	12/17/26	12/17/26	11/2/26	11/2/26	12/17/26	12/17/26	NA	NA	No	0%											
24	1.1.22 Boiler Chemical cleaning	0 days	4/10/27	4/10/27	4/10/27	4/10/27	4/10/27	4/10/27	NA	NA	No	0%											
25	1.1.23 Boiler Steam blowing	0 days	4/20/27	4/20/27	4/20/27	4/20/27	4/20/27	4/20/27	NA	NA	No	0%											
26	1.1.24 Turbine starting up	0 days	4/21/27	4/21/27	4/21/27	4/21/27	4/21/27	4/21/27	NA	NA	No	0%											
27	1.1.25 Clearance for refuse access to plant	0 days	4/24/27	4/24/27	4/24/27	4/24/27	4/24/27	4/24/27	NA	NA	No	0%											
28	1.1.26 Clearance for plant start-up	0 days	4/28/27	4/28/27	4/28/27	4/28/27	4/28/27	4/28/27	NA	NA	No	0%											
29	1.1.27 Commercial Operation Date (COD)	1 day	7/14/27	7/14/27	7/14/27	7/14/27	7/14/27	7/14/27	NA	NA	Yes	0%											
30	1.1.28 Provisional Acceptance Date (PAD)	0 days	9/14/27	9/14/27	9/14/27	9/14/27	9/14/27	9/14/27	NA	NA	Yes	0%											
31	1.2 Early works	75 days	8/1/25	10/27/25	8/1/25	10/27/25	8/1/25	10/27/25	8/1/25	10/27/25	No	100%											
32	1.2.1 Geotechnical survey	44 days	8/1/25	9/21/25	8/1/25	10/9/25	8/1/25	9/21/25	8/1/25	9/21/25	No	100%											
33	1.2.2 Topographical Survey	44 days	8/1/25	9/21/25	8/1/25	9/22/25	8/1/25	9/21/25	8/1/25	9/21/25	No	100%											
34	1.2.3 Site clearance	30 days	9/23/25	10/27/25	9/23/25	10/27/25	9/23/25	10/27/25	9/23/25	10/27/25	No	100%											
35	1.3 Engineering Phase	278 days	7/15/25	6/3/26	7/24/25	3/21/26	7/15/25	6/3/26	7/15/25	NA	No	61%											
36	1.3.1 Overall basic design	67 days	7/15/25	9/30/25	7/24/25	10/9/25	7/15/25	9/30/25	7/15/25	9/30/25	No	100%											
37	1.3.2 Engineering for Construction	278 days	7/15/25	6/3/26	10/10/25	3/21/26	7/15/25	6/3/26	7/15/25	NA	No	60%											
38	1.3.2.1 Civil Design Submission and approval	278 days	7/15/25	6/3/26	10/10/25	3/21/26	7/15/25	6/3/26	7/15/25	NA	No	62%											
39	1.3.2.1.1 Main building	184 days	10/1/25	5/2/26	10/10/25	3/21/26	10/1/25	5/2/26	10/1/25	NA</													

Overall Project Schedule_Level 2																							
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Actual Start	Actual Finish	Critical	% Complete	2025	H1	H2	2026	H1	H2	2027	H1	H2	2028	H1
64	1.3.2.1.2.11 Wastewater Monitoring Room	30 days	7/15/25	8/18/25	11/26/25	12/18/25	7/15/25	8/18/25	7/15/25	NA	No	50%											
65	1.3.2.1.2.12 Underground piping	30 days	7/15/25	8/18/25	11/26/25	12/30/25	7/15/25	8/18/25	7/15/25	NA	No	50%											
66	1.3.2.1.2.13 Fire water pump shelter	30 days	4/17/26	5/21/26	11/26/25	12/18/25	4/17/26	5/21/26	4/17/26	NA	No	50%											
67	1.3.2.1.2.14 Chimney foundation	30 days	7/15/25	8/18/25	11/26/25	12/30/25	7/15/25	8/18/25	7/15/25	NA	No	50%											
68	1.3.2.1.2.15 CEMS control room	30 days	7/15/25	8/18/25	11/26/25	12/30/25	7/15/25	8/18/25	7/15/25	NA	No	50%											
69	1.3.2.1.2.16 Diesel oil tank and diesel oil pump foundati	30 days	7/15/25	8/18/25	11/26/25	12/18/25	7/15/25	8/18/25	7/15/25	NA	No	50%											
70	1.3.2.1.2.17 Unit Auxiliary Transformer and Step-up Transformer Foundation	30 days	7/15/25	8/18/25	11/26/25	12/18/25	7/15/25	8/18/25	7/15/25	NA	No	50%											
71	1.3.2.1.2.18 Emergency Diesel Generator	30 days	7/15/25	8/18/25	11/26/25	12/18/25	7/15/25	8/18/25	7/15/25	NA	No	50%											
72	1.3.2.1.2.19 Final Inspection pit	30 days	7/15/25	8/18/25	11/26/25	12/18/25	7/15/25	8/18/25	7/15/25	NA	No	50%											
73	1.3.2.1.2.20 Bottom Ash Conveyer	30 days	7/15/25	8/18/25	11/26/25	12/18/25	7/15/25	8/18/25	7/15/25	NA	No	50%											
74	1.3.2.1.2.21 Fly Ash Silo	30 days	7/15/25	8/18/25	11/26/25	12/18/25	7/15/25	8/18/25	NA	NA	No	0%											
75	1.3.2.1.3 Orther building	278 days	7/15/25	6/3/26	12/8/25	1/16/26	7/15/25	6/3/26	7/15/25	NA	No	55%											
76	1.3.2.1.3.1 Administration building	35 days	4/17/26	6/3/26	12/8/25	1/16/26	4/17/26	6/3/26	4/17/26	NA	No	50%											
77	1.3.2.1.3.2 Warehouse and Maintenance Workshop(Wf	30 days	7/15/25	8/18/25	12/8/25	1/10/26	7/15/25	8/18/25	7/15/25	NA	No	50%											
78	1.3.2.1.3.3 Truck Weighing Scale & Control Building	30 days	4/17/26	5/29/26	12/8/25	12/30/25	4/17/26	5/29/26	4/17/26	NA	No	50%											
79	1.3.2.1.3.4 Guard House	25 days	4/17/26	5/15/26	12/8/25	12/30/25	4/17/26	5/15/26	4/17/26	NA	No	50%											
80	1.3.2.1.3.5 New Retaining Wall	29 days	12/9/25	1/10/26	12/8/25	1/10/26	12/9/25	1/10/26	12/9/25	1/10/26	No	100%											
81	1.3.2.1.3.6 Plant internal road	30 days	11/28/25	1/1/26	12/8/25	1/10/26	11/28/25	1/1/26	11/28/...	1/1/26	No	100%											
82	1.3.2.1.3.7 Plant Virescence	30 days	7/15/25	8/18/25	12/8/25	1/10/26	7/15/25	8/18/25	NA	NA	No	0%											
83	1.3.2.1.3.8 Site Grading (Backfilling)	30 days	11/28/25	1/1/26	12/8/25	1/10/26	11/28/25	1/1/26	11/28/...	1/1/26	No	100%											
84	1.3.2.1.3.9 Parking area	30 days	7/15/25	8/18/25	12/8/25	1/10/26	7/15/25	8/18/25	NA	NA	No	0%											
85	1.3.2.2 Mechanical Design Submission and approval (For Tender)	152 days	11/5/25	4/30/26	11/14/25	1/22/26	2/10/26	5/18/26	11/5/25	NA	No	13%											
86	1.3.2.2.1 Boiler Auxiliary system	60 days	2/10/26	4/20/26	11/14/25	1/22/26	2/10/26	4/20/26	2/10/26	NA	No	0%											
87	1.3.2.2.1.1 Primary fan system (Including Motor System	60 days	2/10/26	4/20/26	11/14/25	1/22/26	2/10/26	4/20/26	2/10/26	NA	No	0%											
88	1.3.2.2.1.2 Secondary fan system (Including Motor Syst	60 days	2/10/26	4/20/26	11/14/25	1/22/26	2/10/26	4/20/26	2/10/26	NA	No	0%											
89	1.3.2.2.1.3 Induced Draft fan system (Including Motor S	60 days	2/10/26	4/20/26	11/14/25	1/22/26	2/10/26	4/20/26	2/10/26	NA	No	0%											
90	1.3.2.2.1.4 Flue gas system	60 days	2/10/26	4/20/26	11/14/25	1/22/26	2/10/26	4/20/26	2/10/26	NA	No	0%											
91	1.3.2.2.1.5 Flue gas recirculation fan system installati	60 days	2/10/26	4/20/26	11/14/25	1/22/26	2/10/26	4/20/26	2/10/26	NA	No	0%											
92	1.3.2.2.1.6 Furnace cooling fan system (Including Moto	60 days	2/10/26	4/20/26	11/14/25	1/22/26	2/10/26	4/20/26	2/10/26	NA	No	0%											
93	1.3.2.2.2 Steam turbine Auxiliary system	152 days	11/5/25	4/30/26	11/14/25	1/22/26	2/10/26	5/18/26	11/5/25	NA	No	25%											
94	1.3.2.2.2.1 Vacuum pumping system	60 days	2/20/26	4/30/26	11/14/25	1/22/26	2/20/26	4/30/26	2/20/26	NA	No	25%											
95	1.3.2.2.2.2 Condensate water system	60 days	2/20/26	4/30/26	11/14/25	1/22/26	2/20/26	4/30/26	2/20/26	NA	No	25%											
96	1.3.2.2.2.3 Feed water system (Including Deaerator and feed water tank)	60 days	2/10/26	4/20/26	11/14/25	1/22/26	2/10/26	4/20/26	2/10/26	NA	No	25%											
97	1.3.2.2.2.4 Main steam system	60 days	2/10/26	4/20/26	11/14/25	1/22/26	2/10/26	4/20/26	2/10/26	NA	No	25%											
98	1.3.2.2.2.5 Turbine bypass system	60 days	11/5/25	1/13/26	11/14/25	1/22/26	3/10/26	5/18/26	11/5/25	NA	No	25%											
99	1.3.2.2.2.6 Turbine extraction steam system	60 days	2/16/26	4/25/26	11/14/25	1/22/26	2/16/26	4/25/26	2/16/26	NA	No	25%											
100	1.3.2.3 Electric Design Submission and approval (For Tender)	160 days	10/27/25	4/30/26	11/5/25	1/17/26	10/27/25	4/30/26	10/27...	NA	No	98%								</			

Overall Project Schedule_Level 2														
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Actual Start	Actual Finish	Critical	% Complete	2025	
126	1.4.1 Purchase Order (LOA/PO)	260 days	8/1/25	5/30/26	8/11/25	2/26/26	8/1/25	5/30/26	8/1/25	NA	No	96%		H1
127	1.4.1.1 Incinerator (Including Boiler Control System)	14 days	8/1/25	8/17/25	8/11/25	8/25/25	8/1/25	8/17/25	8/1/25	8/17/25	No	100%		H2
128	1.4.1.2 Boiler	14 days	8/1/25	8/17/25	8/11/25	8/23/25	8/1/25	8/17/25	8/1/25	8/17/25	No	100%		H2
129	1.4.1.3 Turbine generator unit (Include Turbine Control System, Generator)	50 days	8/1/25	9/28/25	8/11/25	10/1/25	8/1/25	9/28/25	8/1/25	9/28/25	No	100%		H2
130	1.4.1.4 Flue gas treatment system	50 days	8/1/25	9/28/25	8/11/25	10/1/25	8/1/25	9/28/25	8/1/25	9/28/25	No	100%		H2
131	1.4.1.5 Refuse crane	58 days	10/12/25	12/18/25	10/10/25	12/18/25	10/12/25	12/18/25	10/12/...	12/18/25	No	100%		H2
132	1.4.1.6 STG crane	58 days	10/12/25	12/18/25	10/10/25	12/18/25	10/12/25	12/18/25	10/12/...	12/18/25	No	100%		H2
133	1.4.1.7 Compressed air system	135 days	10/10/25	3/16/26	10/10/25	12/18/25	10/10/25	3/16/26	10/10/...	3/16/26	No	100%		H2
134	1.4.1.8 Boiler Auxiliary system	6 days	12/7/25	12/14/25	1/23/26	2/9/26	12/7/25	12/14/25	12/7/25	12/14/25	No	100%		H1
135	1.4.1.8.1 Primary fan (Including Motor System)	6 days	12/7/25	12/14/25	1/23/26	2/9/26	12/7/25	12/14/25	12/7/25	12/14/25	No	100%		H1
136	1.4.1.8.2 Secondary fan (Including Motor System)	0 days	12/7/25	12/14/25	1/23/26	2/9/26	12/7/25	12/14/25	12/7/25	12/14/25	No	100%	12/14	H1
137	1.4.1.8.3 Induced Draft fan (Including Motor System)	0 days	12/7/25	12/14/25	1/23/26	2/9/26	12/7/25	12/14/25	12/7/25	12/14/25	No	100%	12/14	H1
138	1.4.1.8.4 Flue gas recirculation fan (Including Motor System)	0 days	12/7/25	12/14/25	1/23/26	2/9/26	12/7/25	12/14/25	12/7/25	12/14/25	No	100%	12/14	H1
139	1.4.1.8.5 Furnace cooling fan system (Including Motor System)	0 days	12/7/25	12/14/25	1/23/26	2/9/26	12/7/25	12/14/25	12/7/25	12/14/25	No	100%	12/14	H1
140	1.4.1.9 STG Auxiliary Systems	2 days	12/14/25	1/25/26	1/23/26	2/20/26	12/14/25	1/25/26	12/14/...	1/25/26	No	100%		H1
141	1.4.1.10 Electric system	125 days	12/22/25	5/15/26	12/22/25	2/24/26	12/22/25	5/15/26	12/22/...	NA	No	97%		H1
142	1.4.1.10.1 Step-up Transformer	52 days	1/11/26	3/12/26	1/3/26	1/20/26	1/11/26	3/12/26	1/11/26	3/12/26	No	100%		H1
143	1.4.1.10.2 Generator outlet cabinet	31 days	3/11/26	4/15/26	1/5/26	2/2/26	3/11/26	4/15/26	3/11/26	4/15/26	No	100%		H1
144	1.4.1.10.3 22 kV switchgear and distribution system	28 days	3/14/26	4/15/26	1/5/26	2/2/26	3/14/26	4/15/26	3/14/26	4/15/26	No	100%		H1
145	1.4.1.10.4 11kV Switchgear	28 days	3/14/26	4/15/26	1/5/26	2/2/26	3/14/26	4/15/26	3/14/26	4/15/26	No	100%		H1
146	1.4.1.10.5 11kV VFD	29 days	3/13/26	4/15/26	1/6/26	2/9/26	3/13/26	4/15/26	3/13/26	4/15/26	No	100%		H1
147	1.4.1.10.6 Auxiliary transformer	41 days	3/14/26	4/30/26	1/5/26	1/21/26	3/14/26	4/30/26	3/14/26	4/30/26	No	100%		H1
148	1.4.1.10.7 Emergency Diesel Generator	26 days	1/7/26	2/5/26	1/19/26	2/21/26	1/7/26	2/5/26	1/7/26	2/5/26	No	100%		H1
149	1.4.1.10.8 Batteries/DC/UPS	39 days	3/17/26	4/30/26	1/12/26	2/14/26	3/17/26	4/30/26	3/17/26	NA	No	80%		H1
150	1.4.1.10.9 Relay and protection panel	41 days	3/14/26	4/30/26	1/1/26	2/4/26	3/14/26	4/30/26	3/14/26	4/30/26	No	100%		H1
151	1.4.1.10.10 Revenue meter and synchronization	30 days	3/9/26	4/11/26	1/6/26	2/9/26	3/9/26	4/11/26	3/9/26	4/11/26	No	100%		H1
152	1.4.1.10.11 LV Switchgear/Distribution board	39 days	3/17/26	4/30/26	1/6/26	2/14/26	3/17/26	4/30/26	3/17/26	NA	No	95%		H1
153	1.4.1.10.12 Cable and raceway system (EE)	26 days	4/16/26	5/15/26	1/15/26	2/24/26	4/16/26	5/15/26	4/16/26	NA	No	80%		H1
154	1.4.1.10.13 Grounding and Lightning Protection System	1 day	1/3/26	1/3/26	1/3/26	1/31/26	1/3/26	1/3/26	1/3/26	1/3/26	No	100%		H1
155	1.4.1.10.14 Lighting and Small Power	18 days	12/22/25	1/10/26	12/22/25	1/19/26	12/22/25	1/10/26	12/22/...	1/10/26	No	100%		H1
156	1.4.1.10.15 Communication system (telephone, paging, internet)	18.2 days	4/1/26	4/22/26	1/6/26	2/14/26	4/1/26	4/22/26	4/1/26	4/22/26	No	100%		H1
157	1.4.1.11 C&I system	83 days	2/24/26	5/30/26	1/15/26	2/26/26	2/24/26	5/30/26	2/24/26	NA	No	85%		H1
158	1.4.1.11.1 DCS (Including Boiler Control System)	22 days	3/17/26	4/10/26	1/23/26	2/26/26	3/17/26	4/10/26	3/17/26	4/10/26	No	100%		H1
159	1.4.1.11.2 CEMS	40 days	2/24/26	4/10/26	1/17/26	2/20/26	2/24/26	4/10/26	2/24/26	4/10/26	No	100%		H1
160	1.4.1.11.3 CCTV System	26 days	3/18/26	5/30/26	1/17/26	2/20/26	3/18/26	5/30/26	3/18/26	NA	No	90%		H1
161	1.4.1.11.4 Fire Alarm and detection system	26 days	3/26/26	4/24/26	1/23/26	2/26/26	3/26/26	4/24/26	3/26/26	NA	No	90%		H1
162	1.4.1.11.5 Instrument and Analyzer	26 days	3/18/26	5/30/26	1/23/26	2/26/26	3/18/26	5/30/26	3/18/26	NA	No	70%		H1
163	1.4.1.11.6 Instrument Enclosure,Rack and Stanchion	26 days	3/18/26	5/30/26	1/23/26	2/26/26	3/18/26	5/30/26	3/18/26	NA	No	70%		H1
164	1.4.1.11.7 Cable and raceway system (C&I)	26 days	4/16/26	5/15/26	1/15/26	2/24/26	4/16/26	5/15/26	4/16/26	NA	No	70%		H1
165	1.4.2 Manufacture design Submission and approval	96 days	8/18/25	12/7/25	8/25/25	12/10/25	8/18/25	12/7/25	8/18/25	12/7/25	No	100%		H1
166	1.4.2.1 Incinerator	30 days	8/18/25	9/20/25	8/26/25	9/29/25	8/18/25	9/20/25	8/18/25	9/20/25	No	100%		H1
167	1.4.2.2 Boiler	30 days	8/18/25	9/20/25	8/25/25	9/27/25	8/18/25	9/20/25	8/18/25	9/20/25	No	100%		H1
168	1.4.2.3 Turbine generator unit (Include Turbine Control System, Generator)	54 days	10/5/25	12/7/25	10/2/25	12/10/25	10/5/25	12/7/25	10/5/25	12/7/25	No	100%		H1
169	1.4.2.4 Flue gas treatment	30 days	10/5/25	11/9/25	10/2/25	11/17/25	10/5/25	11/9/25	10/5/25	11/9/25	No	100%		H1
170	1.4.3 Manufacturing	322 days	9/28/25	10/8/26	9/29/25	9/16/26	9/28/25	10/8/26	9/28/25	NA	No	64%		H1
171	1.4.3.1 Incinerator (Include Boiler Control System)	166 days	9/30/25	4/10/26	9/30/25	3/19/26	9/30/25	4/10/26	9/30/25	4/10/26	No	100%		H1
172	1.4.3.2 Boiler foundation anchor bolts	80 days	9/28/25	12/30/25	9/29/25	12/30/25	9/28/25	12/30/25	9/28/25	12/30/25	No	100%		H1
173	1.4.3.3 Boiler structure	133 days	10/26/25	3/30/26	9/29/25	2/14/26	10/26/25	3/30/26	10/26/...	3/30/26	No	100%		H1
174	1.4.3.4 Boiler equipment	173 days	10/26/25	5/15/26	9/29/25	3/19/26	10/26/25	5/15/26	10/26/...	5/15/26	No	100%		H1
175	1.4.3.5 STG foundation anchor bolts, condenser metal sheet	216 days	12/11/25	8/19/26	12/11/25	4/29/26	12/11/25	8/19/26	12/11/...	NA	No	78%		H1
176	1.4.3.6 Turbine generator unit (Include Turbine Control System, Generator)	249 days	12/14/25	9/30/26	12/11/25	9/16/26	12/14/25	9/30/26	12/14/...	NA	No	70%		H1
177	1.4.3.7 Flue gas treatment system anchor bolts	22 days	11/16/25	12/11/25	11/18/25	12/11/25	11/16/25	12/11/25	11/16/...	12/11/25	No	100%		H1
178	1.4.3.8 Flue gas treatment system	199 days	11/16/25	7/6/26	11/18/25	4/17/26	11/16/25	7/6/26	11/16/...	7/6/26	No	100%		H1
179	1.4.3.9 Refuse crane	232 days	12/19/25	9/15/26	12/19/25	7/16/26	12/19/25	9/15/26	12/19/...	NA	No	68%		H1
180	1.4.3.10 STG crane	154 days	12/19/25	6/16/26	12/19/25	7/16/26	12/19/25	6/16/26						

Overall Project Schedule_Level 2																									
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Actual Start	Actual Finish	Critical	% Complete	2025	H1	H2	2026	H1	H2	2027	H1	H2	2028	H1		
190	1.4.3.14.1 Step-up Transformer	180 days	3/13/26	10/8/26	1/21/26	7/25/26	3/13/26	10/8/26	3/13/26	NA	No	55%													
191	1.4.3.14.2 Generator outlet cabinet	90 days	4/16/26	7/29/26	2/3/26	6/22/26	4/16/26	7/29/26	4/16/26	NA	No	54%													
192	1.4.3.14.3 22 kV switchgear and distribution system	120 days	4/16/26	9/2/26	2/3/26	6/22/26	4/16/26	9/2/26	4/16/26	NA	No	54%													
193	1.4.3.14.4 11kV Switchgear	90 days	4/16/26	7/29/26	2/3/26	6/22/26	4/16/26	7/29/26	4/16/26	NA	No	54%													
194	1.4.3.14.5 11kV VFD	90 days	4/16/26	7/29/26	2/10/26	6/29/26	4/16/26	7/29/26	4/16/26	NA	No	54%													
195	1.4.3.14.6 Auxiliary transformer	120 days	5/1/26	9/17/26	1/22/26	7/27/26	5/1/26	9/17/26	NA	NA	No	0%													
196	1.4.3.14.7 Emergency Diesel Generator	110 days	2/6/26	6/13/26	2/23/26	6/30/26	2/6/26	6/13/26	2/6/26	NA	No	30%													
197	1.4.3.14.8 Batteries/DC/UPS	115 days	5/1/26	9/11/26	2/16/26	6/29/26	5/1/26	9/11/26	NA	NA	No	0%													
198	1.4.3.14.9 Relay and protection panel	90 days	5/1/26	8/13/26	2/5/26	6/30/26	5/1/26	8/13/26	5/1/26	NA	No	15%													
199	1.4.3.14.10 Revenue meter and synchronization	90 days	4/13/26	7/25/26	2/10/26	7/4/26	4/13/26	7/25/26	4/13/26	7/25/26	No	100%													
200	1.4.3.14.11 LV Switchgear/Distribution board	90 days	5/1/26	8/13/26	2/16/26	7/4/26	5/1/26	8/13/26	NA	NA	No	0%													
201	1.4.3.14.12 Cable and raceway system (EE)	90 days	5/16/26	8/28/26	2/25/26	7/14/26	5/16/26	8/28/26	NA	NA	No	0%													
202	1.4.3.14.13 Grounding and Lightning Protection System	120 days	1/5/26	5/23/26	2/2/26	6/20/26	1/5/26	5/23/26	1/5/26	5/23/26	No	100%													
203	1.4.3.14.14 Lighting and Small Power	120 days	1/20/26	6/8/26	1/20/26	6/8/26	1/20/26	6/8/26	1/20/26	6/8/26	No	100%													
204	1.4.3.14.15 Communication system (telephone, paging, in	90 days	4/22/26	8/5/26	2/16/26	6/11/26	4/22/26	8/5/26	4/22/26	NA	No	50%													
205	1.4.3.15 C&I system	150 days	4/11/26	10/2/26	2/21/26	7/16/26	4/11/26	10/2/26	4/11/26	NA	No	19%													
206	1.4.3.15.1 DCS (Include Boiler Control System)	150 days	4/11/26	10/2/26	2/27/26	7/16/26	4/11/26	10/2/26	4/11/26	NA	No	50%													
207	1.4.3.15.2 CEMS	120 days	4/11/26	8/28/26	2/21/26	7/10/26	4/11/26	8/28/26	4/11/26	NA	No	50%													
208	1.4.3.15.3 CCTV system	80 days	6/1/26	9/1/26	2/21/26	5/25/26	6/1/26	9/1/26	NA	NA	No	0%													
209	1.4.3.15.4 Fire Alarm and detection system	90 days	4/25/26	8/7/26	2/27/26	4/25/26	8/7/26	8/7/26	NA	NA	No	0%													
210	1.4.3.15.5 Instrument and Analyzer	90 days	6/1/26	9/12/26	2/27/26	6/11/26	6/1/26	9/12/26	NA	NA	No	0%													
211	1.4.3.15.6 Instrument Enclosure,Rack and Stanchion	90 days	6/1/26	9/12/26	2/27/26	6/11/26	6/1/26	9/12/26	NA	NA	No	0%													
212	1.4.3.15.7 Cable and raceway system (C&I)	90 days	5/16/26	8/28/26	2/25/26	7/14/26	5/16/26	8/28/26	NA	NA	No	0%													
213	1.4.4 Shipment	243 days	1/11/26	10/21/26	12/12/25	10/7/26	1/11/26	10/21/26	1/11/26	NA	No	20%													
214	1.4.4.1 Incinerator equipment (Include Boiler Control System)	17 days	4/11/26	4/30/26	3/20/26	4/8/26	4/11/26	4/30/26	4/11/26	4/30/26	No	100%													
215	1.4.4.2 Boiler foundation anchor bolts	8 days	1/11/26	1/20/26	12/31/25	1/20/26	1/11/26	1/20/26	1/11/26	1/20/26	No	100%													
216	1.4.4.3 Boiler structure	18 days	3/31/26	4/20/26	2/16/26	3/7/26	3/31/26	4/20/26	3/31/26	4/20/26	No	100%													
217	1.4.4.4 Boiler equipment	18 days	5/16/26	6/5/26	3/20/26	4/9/26	5/16/26	6/5/26	5/16/26	6/5/26	No	100%													
218	1.4.4.5 STG foundation anchor bolts	18 days	8/20/26	9/9/26	4/30/26	5/20/26	8/20/26	9/9/26	NA	NA	No	0%													
219	1.4.4.6 Turbine generator unit (Include Turbine Control System, Generator)	18 days	10/1/26	10/21/26	9/17/26	10/7/26	10/1/26	10/21/26	NA	NA	No	0%													
220	1.4.4.7 Flue gas treatment system anchor bolts	8 days	1/11/26	1/20/26	12/12/25	1/1/26	1/11/26	1/20/26	1/11/26	1/20/26	No	100%													
221	1.4.4.8 Flue gas treatment system	15 days	7/7/26	7/23/26	4/18/26	5/5/26	7/7/26	7/23/26	7/7/26	7/23/26	No	100%													
222	1.4.4.9 Refuse crane	15 days	9/16/26	10/2/26	7/17/26	8/3/26	9/16/26	10/2/26	NA	NA	No	0%													
223	1.4.4.10 STG crane	15 days	6/17/26	7/3/26	7/17/26	8/3/26	6/17/26	7/3/26	NA	NA	No	0%													
224	1.4.4.11 Compressed air system	15 days	7/16/26	8/1/26	7/17/26	8/3/26	7/16/26	8/1/26	NA	NA	No	0%													
225	1.4.4.12 Boiler Auxiliary system	7 days	6/16/26	6/23/26	6/30/26	7/7/26	6/16/26	6/23/26	NA	NA	No	0%													
226	1.4.4.12.1 Primary fan (Including Motor System)	7 days	6/16/26	6/23/26	6/30/26	7/7/26	6/16/26	6/23/26	NA	NA	No	0%													
227	1.4.4.12.2 Secondary fan (Including Motor System)	7 days	6/16/26	6/23/26	6/30/26	7/7/26	6/16/26	6/23/26	NA	NA	No	0%													
228	1.4.4.12.3 Induced Draft fan (Including Motor System)	7 days	6/16/26	6/23/26	6/30/26	7/7/26	6/16/26	6/23/26	NA	NA	No	0%													
229	1.4.4.12.4 Flue gas recirculation fan (Including Motor Syst	7 days	6/16/26	6/23/26	6/30/26	7/7/26	6/16/26	6/23/26	NA	NA	No	0%													
230	1.4.4.12.5 Furnace cooling fan system (Including Motor Sy	7 days	6/16/26	6/23/26	6/30/26	7/7/26	6/16/26	6/23/26	NA	NA	No	0%													
231	1.4.4.13 STG Auxiliary Systems	15 days	7/16/26	8/1/26	7/11/26	7/28/26	7/16/26	8/1/26	NA	NA	No	0%													
232	1.4.4.14 Generator outlet cabinet	20 days	7/30/26	8/21/26	6/23/26	7/15/26	7/30/26	8/21/26	NA	NA	No	0%													
233	1.4.4.15 22 kV switchgear and distribution system	20 days	9/3/26	9/25/26	6/23/26	7/15/26	9/3/26	9/25/26	NA	NA	No	0%													
234	1.4.4.16 11kV Switchgear	20 days	7/30/26	8/21/26	6/23/26	7/15/26	7/30/26	8/21/26	NA	NA	No	0%													
235	1.4.4.17 11kV VFD	20 days	7/30/26	8/21/26	6/30/26	7/22/26	7/30/26	8/21/26	NA	NA	No	0%													
236	1.4.4.18 Relay and protection panel	20 days	8/14/26	9/5/26	7/1/26	7/23/26	8/14/26	9/5/26	NA	NA	No	0%													
237	1.4.4.19 Revenue meter and synchronization	20 days	7/27/26	8/18/26	7/6/26	7/28/26	7/27/26	8/18/26	NA	NA	No	0%													
238	1.4.4.20 LV Switchgear/Distribution board	20 days	8/14/26	9/5/26	7/6/26	7/28/26	8/14/26	9/5/26	NA	NA	No	0%													
239	1.4.4.21 Cable and raceway system (EE and C&I)	15 days	8/29/26	9/15/26	7/15/26	7/31/26	8/29/26	9/15/26	NA	NA	No	0%													
240	1.4.4.22 CCTV system	25 days	9/2/26	9/30/26	5/26/26	6/23/26	9/2/26	9/30/26	NA	NA	No	0%													
241	1.4.4.23 Instrument and Analyzer	15 days	9/14/26	9/30/26	6/12/26	6/29/26	9/14/26	9/30/26	NA	NA	No	0%													
242	1.4.4.24 Instrument Enclosure, Rack and Stanchion	15 days	9/14/26	9/30/26	6/12/26	6/29/26	9/14/26	9/30/26	NA	NA	No	0%													
243	1.4.5 Site Delivery	231 days	2/3/26	10/29/26	1/2/26	10/15/26	2/3/26	10/29/26	2/3/26	NA	No	10%													
244	1.4.5.1 Incinerator equipment (Include Boiler Control System)	7 days	5/1/26	5/8/26	4/9/26	4/16/26	5/1/26	5/8/26	5/1/26	5/8/26	No	100%													
245	1.4.5.2 Boiler foundation anchor bolts (Supplied by boiler su	7 days	2/3/26	2/10/26	1/21/26	1/31/26	2/3/26	2/10/26	2/3/26	2/10/26	No	100%													
246	1.4.5.3 Boiler structure	7 days	4/21/26	4/28/26	3/9/26	3/16/26	4/21/26	4/28/26	4/21/26	4/28/26	No	100%													
247	1.4.5.4 Boiler equipment	6 days	6/6/26	6/12/26	4/10/26	4/16/26	6/6/26	6/12/26	6/6/26	6/12/26	No	100%													
248	1.4.5.5 STG foundation anchor bolts	30 days	9/10/26	10/14/26	5/21/26	6/24/26	9/10/26	10/14/26	NA	NA	No	0%													
249	1.4.5.6 Turbine generator unit (Include Turbine Control System, Generator)	7 days	10/22/26	10/29/26	10/8/26	10/15/26	10/22/26	10/29/26	NA	NA	No	0%													
250	1.4.5.7 Flue gas treatment system anchor bolts	7 days	2/3/26	2/10/26	1/2/26	1/9/26	2/3/26	2/10/26	2/3/26	2/10/26	No	100%													
251	1.4.5.8 Flue gas treatment system	7 days	7/24/26	7/31/26	5/6/26	5/13/26	7/24/26	7/31/26	7/24/26	7/31/26	No	100%													
252	1.4.5.9 Refuse crane	15 days	10/3/26	10/20/26	8/4/26	8/20/26	10/3/26	10/20/26	NA	NA	No	0%													
Project:Industrial waste-to-energy power plant (TSE) Date:May 14th 2026 Revision: C		Task	 Summary	 Non-Active Milestone	 Duration Only	 Start Time Only	 External Milestone	 Critical Split		Split	 Project Summary	 Non-Active Summary	 Manual Summary Roll-up	 Finish Time Only	 Deadline	 Scheduled									

Overall Project Schedule_Level 2																				
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Actual Start	Actual Finish	Critical	% Complete	2025		2026		2027		2028	
													H1	H2	H1	H2	H1	H2	H1	
253	1.4.5.10 STG crane	15 days	7/4/26	7/21/26	8/4/26	8/20/26	7/4/26	7/21/26	NA	NA	No	0%								
254	1.4.5.11 Compressed air system	15 days	8/3/26	8/19/26	8/4/26	8/20/26	8/3/26	8/19/26	NA	NA	No	0%								
255	1.4.5.12 Boiler Auxiliary system	7 days	6/24/26	7/1/26	7/8/26	7/15/26	6/24/26	7/1/26	NA	NA	No	0%								
256	1.4.5.12.1 Primary fan (Including Motor System)	7 days	6/24/26	7/1/26	7/8/26	7/15/26	6/24/26	7/1/26	NA	NA	No	0%								
257	1.4.5.12.2 Secondary fan (Including Motor System)	7 days	6/24/26	7/1/26	7/8/26	7/15/26	6/24/26	7/1/26	NA	NA	No	0%								
258	1.4.5.12.3 Induced Draft fan (Including Motor System)	7 days	6/24/26	7/1/26	7/8/26	7/15/26	6/24/26	7/1/26	NA	NA	No	0%								
259	1.4.5.12.4 Flue gas recirculation fan (Including Motor System)	7 days	6/24/26	7/1/26	7/8/26	7/15/26	6/24/26	7/1/26	NA	NA	No	0%								
260	1.4.5.12.5 Furnace cooling fan system (Including Motor System)	7 days	6/24/26	7/1/26	7/8/26	7/15/26	6/24/26	7/1/26	NA	NA	No	0%								
261	1.4.5.13 STG Auxiliary Systems	10 days	8/3/26	8/13/26	8/29/26	8/8/26	8/3/26	8/13/26	NA	NA	No	0%								
262	1.4.5.14 Electrical system	124 days	5/25/26	10/15/26	6/9/26	8/12/26	5/25/26	10/15/26	NA	NA	No	0%								
263	1.4.5.14.1 Step-up Transformer	6 days	10/9/26	10/15/26	7/27/26	8/6/26	10/9/26	10/15/26	NA	NA	No	0%								
264	1.4.5.14.2 Generator outlet cabinet	10 days	8/22/26	9/2/26	7/16/26	7/27/26	8/22/26	9/2/26	NA	NA	No	0%								
265	1.4.5.14.3 22 kV switchgear and distribution system	10 days	9/26/26	10/7/26	7/16/26	7/27/26	9/26/26	10/7/26	NA	NA	No	0%								
266	1.4.5.14.4 11kV Switchgear	10 days	8/22/26	9/2/26	7/16/26	7/27/26	8/22/26	9/2/26	NA	NA	No	0%								
267	1.4.5.14.5 11kV VFD	10 days	8/22/26	9/2/26	7/23/26	8/3/26	8/22/26	9/2/26	NA	NA	No	0%								
268	1.4.5.14.6 Auxiliary transformer	10 days	9/18/26	9/29/26	7/28/26	8/7/26	9/18/26	9/29/26	NA	NA	No	0%								
269	1.4.5.14.7 Emergency Diesel Generator	10 days	6/15/26	6/25/26	7/1/26	7/11/26	6/15/26	6/25/26	NA	NA	No	0%								
270	1.4.5.14.8 Batteries/DC/UPS	7 days	9/12/26	9/19/26	6/30/26	7/7/26	9/12/26	9/19/26	NA	NA	No	0%								
271	1.4.5.14.9 Relay and protection panel	10 days	9/7/26	9/17/26	7/24/26	8/4/26	9/7/26	9/17/26	NA	NA	No	0%								
272	1.4.5.14.10 Revenue meter and synchronization	10 days	8/19/26	8/29/26	7/29/26	8/8/26	8/19/26	8/29/26	NA	NA	No	0%								
273	1.4.5.14.11 LV Switchgear/Distribution board	10 days	9/7/26	9/17/26	7/29/26	8/8/26	9/7/26	9/17/26	NA	NA	No	0%								
274	1.4.5.14.12 Cable and raceway system (EE)	10 days	9/16/26	9/26/26	8/1/26	8/12/26	9/16/26	9/26/26	NA	NA	No	0%								
275	1.4.5.14.13 Grounding and Lightning Protection System	10 days	5/25/26	6/4/26	6/22/26	7/2/26	5/25/26	6/4/26	NA	NA	No	0%								
276	1.4.5.14.14 Lighting and Small Power	10 days	6/9/26	6/19/26	6/9/26	6/19/26	6/9/26	6/19/26	NA	NA	No	0%								
277	1.4.5.14.15 Communication system (telephone, paging, internet)	10 days	8/5/26	8/17/26	6/12/26	6/23/26	8/5/26	8/17/26	NA	NA	No	0%								
278	1.4.5.15 C&I	66 days	8/8/26	10/23/26	4/3/26	8/12/26	8/8/26	10/23/26	NA	NA	No	0%								
279	1.4.5.15.1 DCS (Include Boiler Control System)	15 days	10/3/26	10/20/26	7/17/26	8/3/26	10/3/26	10/20/26	NA	NA	No	0%								
280	1.4.5.15.2 CCTV system	10 days	10/1/26	10/12/26	6/24/26	7/4/26	10/1/26	10/12/26	NA	NA	No	0%								
281	1.4.5.15.3 Fire Alarm and detection system	5 days	8/8/26	8/13/26	4/3/26	4/8/26	8/8/26	8/13/26	NA	NA	No	0%								
282	1.4.5.15.4 CEMS	20 days	8/29/26	9/21/26	7/11/26	8/3/26	8/29/26	9/21/26	NA	NA	No	0%								
283	1.4.5.15.5 Instrument and Analyzer	20 days	10/1/26	10/23/26	6/30/26	7/22/26	10/1/26	10/23/26	NA	NA	No	0%								
284	1.4.5.15.6 Instrument Enclosure,Rack and Stanchion	20 days	10/1/26	10/23/26	6/30/26	7/22/26	10/1/26	10/23/26	NA	NA	No	0%								
285	1.4.5.15.7 Cable and raceway system (C&I)	10 days	9/16/26	9/26/26	8/1/26	8/16/26	9/16/26	9/26/26	NA	NA	No	0%								
286	1.5 Construction	587 days	7/15/25	5/29/27	10/10/25	3/19/27	7/15/25	5/29/27	7/15/25	NA	No	12%								
287	1.5.1 Temporary Construction	73 days	10/28/25	1/20/26	10/28/25	1/20/26	10/28/25	1/20/26	10/28/25	1/20/26	No	100%								
288	1.5.1.1 Temporary site office	56 days	10/28/25	12/31/25	10/28/25	12/31/25	10/28/25	12/31/25	10/28/25	12/31/25	No	100%								
289	1.5.1.2 Temporary fence	30 days	10/28/25	12/1/25	10/28/25	12/1/25	10/28/25	12/1/25	10/28/25	12/1/25	No	100%								
290	1.5.1.3 Temporary rebar fabrication area	45 days	10/28/25	12/18/25	10/28/25	12/18/25	10/28/25	12/18/25	10/28/25	12/18/25	No	100%								
291	1.5.1.4 Temporary laydown area	45 days	10/28/25	12/18/25	10/28/25	12/18/25	10/28/25	12/18/25	10/28/25	12/18/25	No	100%								
292	1.5.1.5 Equipment pre-assembly area	30 days	10/28/25	12/1/25	10/28/25	12/1/25	10/28/25	12/1/25	10/28/25	12/1/25	No	100%								
293	1.5.1.6 Temporary internal road completion (Main workshop)	73 days	10/28/25	1/20/26	10/28/25	1/20/26	10/28/25	1/20/26	10/28/25	1/20/26	No	100%								
294	1.5.1.7 Temporary internal road completion (Balance area)	60 days	10/28/25	1/5/26	10/28/25	1/5/26	10/28/25	1/5/26	10/28/25	1/5/26	No	100%								
295	1.5.2 Permit	253 days	10/10/25	7/31/26	10/10/25	7/30/26	10/10/25	7/31/26	10/10/25	NA	No	24%								
296	1.5.2.1 Construction permit (Client to obtain) - Lot 1	60 days	10/10/25	12/18/25	10/10/25	12/18/25	10/10/25	12/18/25	10/10/25	12/18/25	No	100%								
297	1.5.2.2 Construction permit (Client to obtain) - Lot 2	130 days	12/19/25	5/19/26	12/19/25	4/30/26	12/19/25	5/19/26	NA	NA	No	0%								
298	1.5.2.3 Construction permit (Client to obtain) - Lot 3	63 days	5/20/26	7/31/26	5/1/26	7/30/26	5/20/26	7/31/26	NA	NA	No	0%								
299	1.5.3 Civil work	587 days	7/15/25	5/29/27	11/5/25	3/19/27	7/15/25	5/29/27	7/15/25	NA	No	10%								
300	1.5.3.1 Main building work	523 days	7/15/25	3/16/27	11/5/25	2/2/27	7/15/25	3/16/27	7/15/25	NA	No	22%								
301	1.5.3.1.1 Testing Pile	52 days	7/15/25	9/12/25	11/12/25	12/26/25	7/15/25	9/12/25	7/15/25	NA	No	16%								
302	1.5.3.1.1.1 Piling Work-Testing Pile	28 days	7/15/25	8/15/25	11/12/25	11/28/25	7/15/25	8/15/25	7/15/25	NA	No	30%								
303	1.5.3.1.1.2 Pile Inspection-Testing Pile	24 days	8/16/25	9/12/25	11/29/25	12/26/25	8/16/25	9/12/25	NA	NA	No	0%								
304	1.5.3.1.2 Refuse Bunker	359 days	11/15/25	1/7/27	11/12/25	12/14/26	11/15/25	1/7/27	11/15/25	NA	No	12%								
305	1.5.3.1.2.1 Foundation Excavation- Refuse Bunker	18 days	11/15/25	12/5/25	11/12/25	12/24/25	11/15/25	12/5/25	11/15/25	12/5/25	No	100%								
306	1.5.3.1.2.2 Bottom basement casting- Refuse Bunker	3 days	2/28/26	3/9/26	1/12/26	1/29/26	2/28/26	3/9/26	2/28/26	3/9/26	No	100%								
307	1.5.3.1.2.3 Foundation up to ground (Including the surrounding rooms, Underground grounding system)-	39 days	3/25/26	5/8/26	1/30/26	4/14/26	3/25/26	5/8/26	3/25/26	5/8/26	No	100%								
308	1.5.3.1.2.4 Super structure up to 7.65m elevation (Refuse feeder platform) (Including the surrounding	45 days	5/9/26	6/30/26	4/15/26	6/5/26	5/9/26	6/30/26	5/9/26	NA	No	25%								
309	1.5.3.1.2.5 Super structure up to 18m elevation (Refuse chute platform) (Including the surrounding	45 days	7/1/26	8/21/26	6/6/26	7/28/26	7/1/26	8/21/26	NA	NA	No	0%								
310	1.5.3.1.2.6 Super structure up to 25.55m elevation (Refuse crane rail)- Refuse Bunker	35 days	8/22/26	10/1/26	7/29/26	9/7/26	8/22/26	10/1/26	NA	NA	No	0%								
311	1.5.3.1.2.7 Completion of refuse bunker up to 35.55m elevation (Rooftop)- Refuse Bunker	45 days	10/2/26	11/23/26	9/8/26	10/29/26	10/2/26	11/23/26	NA	NA	No	0%								
Project:Industrial waste-to-energy power plant (TSE) Date:May 14th 2026 Revision: C		Task		Summary		Non-Active Milestone		Duration Only		Start Time Only		External Milestone		Critical Split		Scheduled		Manually Scheduled		
		Split		Project Summary		Non-Active Summary		Manual Summary Roll-up		Finish Time Only		Deadline								
		Milestone		Not Active		Manual Task		Manual Summary		External Task		Critical								
Page 5																				

Overall Project Schedule_Level 2																				
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Actual Start	Actual Finish	Critical	% Complete	2025		2026		2027		2028	
													H1	H2	H1	H2	H1	H2	H1	
519	1.5.4.2.6.2 Piping Installation (Incl. Painting & Insulation) - Water and Steam Sampling and Analysis	25 days	11/7/26	12/5/26	10/14/26	11/11/26	11/7/26	12/5/26	NA	NA	No	0%								
520	1.5.4.2.7 Steel Chimney installation	20 days	10/4/25	10/27/25	9/3/26	9/25/26	10/4/25	10/27/25	NA	NA	No	0%								
521	1.5.4.2.8 Diesel oil tank and diesel oil pump installation	60 days	10/23/26	12/31/26	10/1/26	12/9/26	10/23/26	12/31/26	NA	NA	No	0%								
522	1.5.4.2.9 Boiler Auxiliary system	60 days	7/15/26	9/22/26	7/16/26	9/23/26	7/15/26	9/22/26	NA	NA	No	0%								
523	1.5.4.2.9.1 Primary fan system (Including Motor System)	60 days	7/15/26	9/22/26	7/16/26	9/23/26	7/15/26	9/22/26	NA	NA	No	0%								
524	1.5.4.2.9.1.1 fan Installation-Primary fan system	10 days	7/15/26	7/25/26	7/16/26	7/27/26	7/15/26	7/25/26	NA	NA	No	0%								
525	1.5.4.2.9.1.2 Piping Installation-Primary fan system	50 days	7/27/26	9/22/26	7/28/26	9/23/26	7/27/26	9/22/26	NA	NA	No	0%								
526	1.5.4.2.9.2 Secondary fan system (Including Motor System)	60 days	7/15/26	9/22/26	7/16/26	9/23/26	7/15/26	9/22/26	NA	NA	No	0%								
527	1.5.4.2.9.2.1 fan Installation-Secondary fan system	10 days	7/15/26	7/25/26	7/16/26	7/27/26	7/15/26	7/25/26	NA	NA	No	0%								
528	1.5.4.2.9.2.2 Piping Installation-Secondary fan system	50 days	7/27/26	9/22/26	7/28/26	9/23/26	7/27/26	9/22/26	NA	NA	No	0%								
529	1.5.4.2.9.3 Induced Draft fan system (Including Motor System)	60 days	7/15/26	9/22/26	7/16/26	9/23/26	7/15/26	9/22/26	NA	NA	No	0%								
530	1.5.4.2.9.3.1 fan Installation-Induced Draft fan system	10 days	7/15/26	7/25/26	7/16/26	7/27/26	7/15/26	7/25/26	NA	NA	No	0%								
531	1.5.4.2.9.3.2 Piping Installation-Induced Draft fan system	50 days	7/27/26	9/22/26	7/28/26	9/23/26	7/27/26	9/22/26	NA	NA	No	0%								
532	1.5.4.2.9.4 Flue gas recirculation fan system (Including Motor System)	60 days	7/15/26	9/22/26	7/16/26	9/23/26	7/15/26	9/22/26	NA	NA	No	0%								
533	1.5.4.2.9.4.1 fan Installation-Flue gas recirculation fan system	10 days	7/15/26	7/25/26	7/16/26	7/27/26	7/15/26	7/25/26	NA	NA	No	0%								
534	1.5.4.2.9.4.2 Piping Installation-Flue gas recirculation fan system	50 days	7/27/26	9/22/26	7/28/26	9/23/26	7/27/26	9/22/26	NA	NA	No	0%								
535	1.5.4.2.9.5 Furnace cooling fan system (Including Motor System)	60 days	7/15/26	9/22/26	7/16/26	9/23/26	7/15/26	9/22/26	NA	NA	No	0%								
536	1.5.4.2.9.5.1 fan Installation-Furnace cooling fan system	10 days	7/15/26	7/25/26	7/16/26	7/27/26	7/15/26	7/25/26	NA	NA	No	0%								
537	1.5.4.2.9.5.2 Piping Installation-Furnace cooling fan system	50 days	7/27/26	9/22/26	7/28/26	9/23/26	7/27/26	9/22/26	NA	NA	No	0%								
538	1.5.4.2.9.6 Insulation	60 days	7/15/26	9/22/26	7/16/26	9/23/26	7/15/26	9/22/26	NA	NA	No	0%								
539	1.5.4.2.10 STG Auxiliary systems	60 days	12/7/26	2/13/27	10/26/26	1/2/27	12/7/26	2/13/27	NA	NA	No	0%								
540	1.5.4.2.10.1 Vacuum pumping system	30 days	12/7/26	1/9/27	10/26/26	11/28/26	12/7/26	1/9/27	NA	NA	No	0%								
541	1.5.4.2.10.1.1 Mechanical Installation - Vacuum Pumping System	5 days	12/7/26	12/11/26	10/26/26	10/30/26	12/7/26	12/11/26	NA	NA	No	0%		</						

Overall Project Schedule_Level 2																				
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Actual Start	Actual Finish	Critical	% Complete	2025		2026		2027		2028	
													H1	H2	H1	H2	H1	H2	H1	
577	1.5.5.8 Grounding and Lightning Protection System	45 days	6/5/26	7/27/26	7/3/26	8/24/26	6/5/26	7/27/26	6/5/26	NA	No	15%								
578	1.5.5.9 Lighting and Small Power	30 days	6/20/26	7/24/26	6/20/26	7/24/26	6/20/26	7/24/26	6/20/26	NA	No	5%								
579	1.5.6 C&I Work	162 days	8/14/26	2/18/27	5/15/26	12/4/26	8/14/26	2/18/27	NA	NA	No	0%								
580	1.5.6.1 DCS system installation	45 days	11/11/26	1/1/27	8/31/26	10/21/26	11/11/26	1/1/27	NA	NA	No	0%								
581	1.5.6.2 CCTV system	111 days	10/13/26	2/18/27	7/6/26	11/11/26	10/13/26	2/18/27	NA	NA	No	0%								
582	1.5.6.3 Fire fighting and fire alarm system	70 days	8/14/26	11/3/26	5/15/26	11/5/26	8/14/26	11/3/26	NA	NA	No	0%								
583	1.5.6.4 CEMS system and Emission Panel at entrance gate	60 days	9/22/26	11/30/26	9/26/26	12/4/26	9/22/26	11/30/26	NA	NA	No	0%								
584	1.5.6.5 HVAC sytem (Control room and electric distribution	32 days	9/21/26	10/27/26	7/28/26	9/2/26	9/21/26	10/27/26	NA	NA	No	0%								
585	1.5.6.6 Source component installation	60 days	10/24/26	1/1/27	7/23/26	9/30/26	10/24/26	1/1/27	NA	NA	No	0%								
586	1.5.6.7 Instrument equipment installation	60 days	10/24/26	1/1/27	7/23/26	9/30/26	10/24/26	1/1/27	NA	NA	No	0%								
587	1.5.6.8 Cable and raceway system installation	40 days	9/28/26	11/12/26	8/13/26	9/28/26	9/28/26	11/12/26	NA	NA	No	0%								
588	1.5.6.9 Cable laying and wiring	50 days	10/9/26	12/5/26	8/25/26	10/21/26	10/9/26	12/5/26	NA	NA	No	0%								
589	1.6 Testing/Commissioning	285 days	10/17/26	9/14/27	9/3/26	9/14/27	10/17/26	9/14/27	NA	NA	Yes	0%								
590	1.6.1 System testing and commissioning	180 days	10/17/26	5/14/27	9/3/26	5/14/27	10/17/26	5/14/27	NA	NA	Yes	0%								
591	1.6.1.1 Wastewater treatment system	10 days	12/24/26	1/4/27	12/23/26	1/2/27	12/24/26	1/4/27	NA	NA	No	0%								
592	1.6.1.2 Testing and commissioning for electrical system	7 days	12/7/26	12/14/26	10/22/26	10/29/26	12/7/26	12/14/26	NA	NA	No	0%								
593	1.6.1.3 HVAC sytem (Control room and electric distribution	15 days	10/28/26	11/13/26	9/3/26	9/19/26	10/28/26	11/13/26	NA	NA	No	0%								
594	1.6.1.4 Back energized power	3 days	12/15/26	12/17/26	10/30/26	11/2/26	12/15/26	12/17/26	NA	NA	No	0%								
595	1.6.1.5 Cooling tower commissioning	7 days	12/18/26	12/25/26	11/12/26	11/19/26	12/18/26	12/25/26	NA	NA	No	0%								
596	1.6.1.6 Cooling water system flushing and commissioning	10 days	1/5/27	1/15/27	1/4/27	1/14/27	1/5/27	1/15/27	NA	NA	No	0%								
597	1.6.1.7 Cooling water chemical feed system commissioning	6 days	1/2/27	1/8/27	1/1/27	1/7/27	1/2/27	1/8/27	NA	NA	No	0%								
598	1.6.1.8 Compressed air system	20 days	1/16/27	2/8/27	1/15/27	2/6/27	1/16/27	2/8/27	NA	NA	No	0%								
599	1.6.1.9 Producing qualified water	12 days	2/9/27	2/22/27	2/8/27	2/20/27	2/9/27	2/22/27	NA	NA	No	0%								
600	1.6.1.10 Test and commissioning DCS	90 days	1/2/27	4/16/27	11/3/26	2/15/27	1/2/27	4/16/27	NA	NA	No	0%								
601	1.6.1.11 CEMS system commissioning and testing	30 days	12/18/26	1/21/27	12/5/26	1/8/27	12/18/26	1/21/27	NA	NA	No	0%								
602	1.6.1.12 Fire flighting water test	7 days	11/4/26	11/11/26	11/6/26	11/13/26	11/4/26	11/11/26	NA	NA	No	0%								
603	1.6.1.13 Fire fighting and fire alarm system	20 days	10/17/26	11/9/26	11/6/26	12/10/26	10/17/26	11/9/26	NA	NA	No	0%								
604	1.6.1.14 Water and Steam sampling and analysis system	119 days	12/7/26	4/23/27	11/12/26	4/23/27	12/7/26	4/23/27	NA	NA	No	0%								
605	1.6.1.14.1 Boiler water sampling commissioning	18 days	12/7/26	12/26/26	11/12/26	12/2/26	12/7/26	12/26/26	NA	NA	No	0%								
606	1.6.1.14.2 Boiler water analysis commissioning	3 days	4/21/27	4/23/27	4/21/27	4/23/27	4/21/27	4/23/27	NA	NA	No	0%								
607	1.6.1.15 STG Auxiliary Systems commissioning	10 days	2/15/27	2/25/27	2/8/27	2/18/27	2/15/27	2/25/27	NA	NA	No	0%								
608	1.6.1.16 Fuel storage and feeding system commissioning	17 days	2/1/27	2/19/27	1/7/27	1/26/27	2/1/27	2/19/27	NA	NA	No	0%								
609	1.6.1.17 Flue gas treatment system commissioning	12 days	2/9/27	2/22/27	2/8/27	2/20/27	2/9/27	2/22/27	NA	NA	No	0%								
610	1.6.1.18 Fuel oil system commissioning	9 days	2/9/27	2/18/27	2/8/27	2/17/27	2/9/27	2/18/27	NA	NA	No	0%								
611	1.6.1.19 Incinerator commissioning	7 days	2/26/27	3/5/27	2/22/27	3/1/27	2/26/27	3/5/27	NA	NA	No	0%								
612	1.6.1.20 Boiler insulation dry out	10 days	3/23/27	4/2/27	3/17/27	4/2/27	3/23/27	4/2/27	NA	NA	Yes	0%								
613	1.6.1.21 Chemical cleaning	7 days	4/3/27	4/10/27	4/3/27	4/10/27	4/3/27	4/10/27	NA	NA	Yes	0%								
614	1.6.1.22 Boiler Steam blowing	8 days	4/12/27	4/20/27	4/12/27	4/20/27	4/12/27	4/20/27	NA	NA	Yes	0%								
615	1.6.1.23 Steam turbine commissioning	30 days	3/17/27	4/20/27	3/9/27	4/12/27	3/17/27	4/20/27	NA	NA	Yes	0%								
616	1.6.1.24 Turbine starting up	3 days	4/21/27	4/23/27	4/21/27	4/23/27	4/21/27	4/23/27	NA	NA	Yes	0%								
617	1.6.1.25 Safety Valves Test	3 days	4/21/27	4/23/27	4/21/27	4/23/27	4/21/27	4/23/27	NA	NA	Yes	0%								
618	1.6.1.26 Clearance for refuse access to plant	3 days	4/24/27	4/27/27	4/24/27	4/27/27	4/24/27	4/27/27	NA	NA	Yes	0%								
619	1.6.1.27 Boiler operation permit application	30 days	12/4/26	1/7/27	11/20/26	12/24/26	12/4/26	1/7/27	NA	NA	No	0%								
620	1.6.1.28 Whole system start up	5 days	4/28/27	5/3/27	4/28/27	5/3/27	4/28/27	5/3/27	NA	NA	Yes	0%								
621	1.6.1.29 CEMS Emission test	3 days	5/4/27	5/6/27	5/4/27	5/6/27	5/4/27	5/6/27	NA	NA	Yes	0%								
622	1.6.1.30 CEMS certification testing	7 days	5/7/27	5/14/27	5/7/27	5/14/27	5/7/27	5/14/27	NA	NA	Yes	0%								
623	1.6.2 Commercial Operation Activities	52 days	5/15/27	7/14/27	5/15/27	7/14/27	5/15/27	7/14/27	NA	NA	Yes	0%								
624	1.6.2.1 Anti-Islanding Test	5 days	5/15/27	5/20/27	5/15/27	5/20/27	5/15/27	5/20/27	NA	NA	Yes	0%								
625	1.6.2.2 Load Rejection Test	5 days	5/21/27	5/26/27	5/21/27	5/26/27	5/21/27	5/26/27	NA	NA	Yes	0%								
626	1.6.2.3 24 Hours Trail Test at 100% of PEA (Provincial Electricity Authority of Thailand)	5 days	5/27/27	6/1/27	5/27/27	6/1/27	5/27/27	6/1/27	NA	NA	Yes	0%								
627	1.6.2.4 PEA investigation and witness for PPA test	15 days	6/2/27	6/18/27	6/2/27	6/18/27	6/2/27	6/18/27	NA	NA	Yes	0%								
628	1.6.2.5 Commercial Operation Application	22 days	6/19/27	7/14/27	6/19/27	7/14/27	6/19/27	7/14/27	NA	NA	Yes	0%								
629	1.6.2.6 Commercial Operation Date (COD)	0 days	7/14/27	7/14/27	7/14/27	7/14/27	7/14/27	7/14/27	NA	NA	Yes	0%								
630	1.6.3 Provisional Acceptance Activities	62 days	7/15/27	9/14/27	7/15/27	9/14/27	7/15/27	9/14/27	NA	NA	Yes	0%								
631	1.6.3.1 Reliability run	14 days	7/15/27	7/28/27	7/15/27	7/28/27	7/15/27	7/28/27	NA	NA	Yes	0%								
632	1.6.3.2 Performance test	30 days	7/29/27	8/27/27	7/29/27	8/27/27	7/29/27	8/27/27	NA	NA	Yes	0%								
633	1.6.3.3 Provisional Acceptance Application	15 days	8/28/27	9/14/27	8/28/27	9/14/27	8/28/27	9/14/27	NA	NA	Yes	0%								
634	1.6.3.4 Provisional Acceptance Date (PAD)	0 days	9/14/27	9/14/27	9/14/27	9/14/27	9/14/27	9/14/27	NA	NA	Yes	0%								
Project:Industrial waste-to-energy power plant (TSE) Date:May 14th 2026 Revision: C		Task		Summary		Non-Active Milestone		Duration Only		Start Time Only		External Milestone		Critical Split						
		Split		Project Summary		Non-Active Summary		Manual Summary Roll-up		Finish Time Only		Deadline		Scheduled						
		Milestone		Not Active		Manual Task		Manual Summary		External Task		Critical		Manually Scheduled						
Page 11																				