

Overall Project Schedule _Level 2																													
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Critical	Actual Start	Actual Finish	% Complete																	
													M	Half 2, 2025				Half 1, 2026			Half 2, 2026			Half 1, 2027			Half 2, 2027		
														J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	
1	1 Industrial waste-to-energy power plant (GSE)	805 days	8/1/25	10/14/27	8/15/25	10/14/27	8/1/25	10/14/27	Yes	8/1/25	NA	37%																	
2	1.1 Project Milestone	791 days	8/15/25	10/14/27	8/15/25	10/14/27	8/15/25	10/14/27	Yes	8/15/25	NA	0%																	
3	1.1.1 LNTF	0 days	8/15/25	8/15/25	8/15/25	8/15/25	8/15/25	8/15/25	No	8/15/25	8/15/25	100%																	
4	1.1.2 Incinerator Procurement Order	0 days	8/17/25	8/17/25	9/25/25	9/25/25	8/17/25	8/17/25	No	8/17/25	8/17/25	100%																	
5	1.1.3 Boiler Procurement Order	0 days	8/17/25	8/17/25	9/24/25	9/24/25	8/17/25	8/17/25	No	8/17/25	8/17/25	100%																	
6	1.1.4 Steam turbine Procurement Order	0 days	9/28/25	9/28/25	11/1/25	11/1/25	9/28/25	9/28/25	No	9/28/25	9/28/25	100%																	
7	1.1.5 Flue gas treatment Procurement Order	0 days	9/28/25	9/28/25	11/1/25	11/1/25	9/28/25	9/28/25	No	9/28/25	9/28/25	100%																	
8	1.1.6 1st batch of the Boiler Structure EXW	0 days	4/11/26	4/11/26	3/18/26	3/18/26	4/11/26	4/11/26	No	NA	NA	0%																	
9	1.1.7 Incinerator EXW	0 days	4/30/26	4/30/26	4/20/26	4/20/26	4/30/26	4/30/26	No	NA	NA	0%																	
10	1.1.8 Flue Gas Treatement EXW	0 days	7/20/26	7/20/26	5/19/26	5/19/26	7/20/26	7/20/26	No	NA	NA	0%																	
11	1.1.9 Incinerator Arrival at site	0 days	5/26/26	5/26/26	5/18/26	5/18/26	5/26/26	5/26/26	No	NA	NA	0%																	
12	1.1.10 Boiler EXW	0 days	5/30/26	5/30/26	4/20/26	4/20/26	5/30/26	5/30/26	No	NA	NA	0%																	
13	1.1.11 Steam turbine EXW	0 days	10/17/26	10/17/26	10/17/26	10/17/26	10/17/26	10/17/26	No	NA	NA	0%																	
14	1.1.12 Boiler Arrival at site	0 days	6/24/26	6/24/26	5/18/26	5/18/26	6/24/26	6/24/26	No	NA	NA	0%																	
15	1.1.13 Steam turbine Arrival at site	0 days	11/11/26	11/11/26	11/16/26	11/16/26	11/11/26	11/11/26	No	NA	NA	0%																	
16	1.1.14 Main building underground foundation completion	0 days	5/7/26	5/7/26	5/15/26	5/15/26	5/7/26	5/7/26	No	NA	NA	0%																	
17	1.1.15 Boiler foundation clearance for equipment installation	0 days	5/6/26	5/6/26	4/21/26	4/21/26	5/6/26	5/6/26	No	NA	NA	0%																	
18	1.1.16 Turbine building clearance for equipment installation	0 days	10/13/26	10/13/26	9/29/26	9/29/26	10/13/26	10/13/26	No	NA	NA	0%																	
19	1.1.17 Flue gas treatment system foundation clearance for equipment	0 days	6/10/26	6/10/26	5/22/26	5/22/26	6/10/26	6/10/26	No	NA	NA	0%																	
20	1.1.18 Refuse crane clearance for installation	0 days	12/2/26	12/2/26	12/10/26	12/10/26	12/2/26	12/2/26	No	NA	NA	0%																	
21	1.1.19 Boiler Hydrostatic pressure test start	0 days	12/29/26	12/29/26	12/18/26	12/18/26	12/29/26	12/29/26	No	NA	NA	0%																	
22	1.1.20 Steam turbine body installation compl	0 days	1/8/27	1/8/27	1/7/27	1/7/27	1/8/27	1/8/27	No	NA	NA	0%																	
23	1.1.21 Grid power energization	0 days	1/13/27	1/13/27	12/3/26	12/3/26	1/13/27	1/13/27	No	NA	NA	0%																	
24	1.1.22 Boiler Chemical cleaning	0 days	5/11/27	5/11/27	5/12/27	5/12/27	5/11/27	5/11/27	No	NA	NA	0%																	
25	1.1.23 Boiler Steam blowing	0 days	5/20/27	5/20/27	5/21/27	5/21/27	5/20/27	5/20/27	No	NA	NA	0%																	
26	1.1.24 Turbine starting up	0 days	5/22/27	5/22/27	5/22/27	5/22/27	5/22/27	5/22/27	No	NA	NA	0%																	
27	1.1.25 Clearance for refuse access to plant	0 days	5/26/27	5/26/27	5/26/27	5/26/27	5/26/27	5/26/27	No	NA	NA	0%																	
28	1.1.26 Clearance for plant start-up	0 days	5/29/27	5/29/27	5/29/27	5/29/27	5/29/27	5/29/27	No	NA	NA	0%																	
29	1.1.27 Commercial Operation Date (COD)	1 day	8/14/27	8/14/27	8/14/27	8/14/27	8/14/27	8/14/27	Yes	NA	NA	0%																	
30	1.1.28 Provisional Acceptance Date (PAD)	0 days	10/14/27	10/14/27	10/14/27	10/14/27	10/14/27	10/14/27	Yes	NA	NA	0%																	
31	1.2 Early works	75 days	9/2/25	11/27/25	9/2/25	11/27/25	9/2/25	11/27/25	No	9/2/25	11/27/25	100%																	
32	1.2.1 Geotechnical survey	60 days	9/2/25	11/10/25	9/2/25	11/10/25	9/2/25	11/10/25	No	9/2/25	11/10/25	100%																	
33	1.2.2 Topographical Survey	45 days	9/2/25	10/23/25	9/2/25	10/23/25	9/2/25	10/23/25	No	9/2/25	10/23/25	100%																	
34	1.2.3 Site clearance	30 days	10/24/25	11/27/25	10/24/25	11/27/25	10/24/25	11/27/25	No	10/24/25	11/27/25	100%																	
35	1.3 Engineering Phase	277 days	8/25/25	7/13/26	8/25/25	4/22/26	8/25/25	7/13/26	No	8/25/25	NA	52%																	
36	1.3.1 Overall basic design	67 days	8/25/25	11/10/25	8/25/25	11/10/25	8/25/25	11/10/25	No	8/25/25	11/10/25	100%																	
37	1.3.2 Engineering for Construction	223 days	10/27/25	7/13/26	11/11/25	4/22/26	10/27/25	7/13/26	No	10/27/25	NA	51%																	
38	1.3.2.1 Civil Design Submission and approv	210 days	11/11/25	7/13/26	11/11/25	4/22/26	11/11/25	7/13/26	No	11/11/25	NA	48%																	
39	1.3.2.1.1 Main building	170 days	11/11/25	5/27/26	11/11/25	4/22/26	11/11/25	5/27/26	No	11/11/25	NA	88%																	
40	1.3.2.1.1.1 Refuse bunker (Include tip	170 days	11/11/25	5/27/26	11/11/25	4/22/26	11/11/25	5/27/26	No	11/11/25	NA	78%																	
41	1.3.2.1.1.1.1 Pile	28 days	11/11/25	12/12/25	11/11/25	12/12/25	11/11/25	12/12/25	No	11/11/25	12/12/25	100%																	
42	1.3.2.1.1.1.2 Refuse bunker base	52 days	12/13/25	2/11/26	12/13/25	2/11/26	12/13/25	2/11/26	No	12/13/25	2/11/26	100%																	
43	1.3.2.1.1.1.3 Refuse bunker super	60 days	2/12/26	4/22/26	2/12/26	4/22/26	2/12/26	4/22/26	No	2/12/26	NA	75%																	
44	1.3.2.1.1.1.4 Emergency Diesel Gen	20 days	5/5/26	5/27/26	12/27/25	1/19/26	5/5/26	5/27/26	No	NA	NA	0%																	
45	1.3.2.1.1.2 Boiler Island	56 days	11/11/25	1/14/26	11/11/25	12/5/25	11/11/25	1/14/26	No	11/11/25	1/14/26	100%																	
46	1.3.2.1.1.2.1 Boiler foundation	56 days	11/11/25	1/14/26	11/11/25	12/5/25	11/11/25	1/14/26	No	11/11/25	1/14/26	100%																	
47	1.3.2.1.1.3 Steam Turbine Generator & Electrical Control	130 days	11/11/25	4/10/26	11/11/25	2/9/26	11/11/25	4/10/26	No	11/11/25	NA	87%																	
48	1.3.2.1.1.3.1 STG foundation	60 days	11/11/25	1/19/26	11/11/25	12/12/25	11/11/25	1/19/26	No	11/11/25	1/19/26	100%																	
49	1.3.2.1.1.3.2 STG super structure	70 days	1/20/26	4/10/26	12/13/25	2/9/26	1/20/26	4/10/26	No	1/20/26	NA	75%																	
50	1.3.2.1.1.4 Flue gas treatment	80 days	11/11/25	2/11/26	11/11/25	2/11/26	11/11/25	2/11/26	No	11/11/25	2/11/26	100%																	
51	1.3.2.1.1.4.1 Pile	28 days	11/11/25	12/12/25	11/11/25	12/12/25	11/11/25	12/12/25	No	11/11/25	12/12/25	100%																	
52	1.3.2.1.1.4.2 Foundation	52 days	12/13/25	2/11/26	12/13/25	2/11/26	12/13/25	2/11/26	No	12/13/25	2/11/26	100%																	
53	1.3.2.1.2 Auxiliary building	55 days	4/11/26	6/13/26	12/27/25	1/30/26	4/11/26	6/13/26	No	4/11/26	NA	21%																	
54	1.3.2.1.2.1 Service water and firefighting water tank	30 days	4/27/26	5/30/26	12/27/25	1/30/26	4/27/26	5/30/26	No	4/27/26	NA	25%																	
55	1.3.2.1.2.2 Cooling Tower	30 days	4/24/26	5/28/26	12/27/25	1/30/26	4/24/26	5/28/26	No	4/24/26	NA	25%																	
56	1.3.2.1.2.3 Service water and firefighting water tank	30 days	4/27/26	5/30/26	12/27/25	1/30/26	4/27/26	5/30/26	No	4/27/26	NA	25%																	
57	1.3.2.1.2.4 Circulating Pump Founda	30 days	4/28/26	6/1/26	12/27/25	1/19/26	4/28/26	6/1/26	No	NA	NA	0%																	
58	1.3.2.1.2.5 Circulating Water Pipe	30 days	4/30/26	6/3/26	12/27/25	1/30/26	4/30/26	6/3/26	No	4/30/26	NA	75%																	
Project:Industrial waste-to-energy power plant (GSE) Date:May 14th, 2026 Revision: C		Task		Summary		Non-Active Milestone		Duration Only		Start Time Only		External Milestone		Critical split		Scheduled		Manually Scheduled											
		Split		Project Summary		Non-Active Summary		Manual Summary Roll																					

Overall Project Schedule_Level 2																																	
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Critical	Actual Start	Actual Finish	% Complete	M	Half 2, 2025	J	S	N	Half 1, 2026	J	M	M	Half 2, 2026	J	S	N	Half 1, 2027	J	M	M	Half 2, 2027	J	S	N
110	1.3.2.3.10 Relay and protection panel	85 days	12/5/25	3/13/26	1/12/26	1/31/26	12/5/25	3/13/26	No	12/5/25	3/13/26	100%																					
111	1.3.2.3.11 Revenue meter and synchron	0 days	1/21/26	3/7/26	12/22/25	2/5/26	1/21/26	3/7/26	No	1/21/26	3/7/26	100%																					
112	1.3.2.3.12 LV Switchgear/Distribution br	75 days	12/19/25	3/16/26	12/22/25	2/5/26	12/19/25	3/16/26	No	12/19/25	3/16/26	100%																					
113	1.3.2.3.13 Cable and raceway system (E	20 days	3/23/26	4/14/26	1/6/26	2/14/26	3/23/26	4/14/26	No	3/23/26	NA	50%																					
114	1.3.2.3.14 Grounding and Lightning Protection System	17 days	12/5/25	12/24/25	1/15/26	2/3/26	12/5/25	12/24/25	No	12/5/25	12/24/25	100%																					
115	1.3.2.3.15 Lighting and Small Power	21 days	12/22/25	1/14/26	12/22/25	1/14/26	12/22/25	1/14/26	No	12/22/25	NA	75%																					
116	1.3.2.3.16 Communication system (telephone, paging, intercom, LAN)	26 days	3/31/26	4/29/26	12/22/25	2/5/26	3/31/26	4/29/26	No	3/31/26	NA	50%																					
117	1.3.2.4 C&I Design Submission and approval(For Tender)	132 days	11/28/25	4/30/26	12/16/25	2/23/26	11/28/25	4/30/26	No	11/28/25	NA	63%																					
118	1.3.2.4.1 DCS (Including Boiler Control S	61 days	1/5/26	3/16/26	12/16/25	2/23/26	1/5/26	3/16/26	No	1/5/26	3/16/26	100%																					
119	1.3.2.4.2 CEMS	75 days	11/28/25	2/23/26	12/22/25	2/17/26	11/28/25	2/23/26	No	11/28/25	2/23/26	100%																					
120	1.3.2.4.3 CCTV system	26 days	4/1/26	4/30/26	1/2/26	2/17/26	4/1/26	4/30/26	No	4/1/26	NA	25%																					
121	1.3.2.4.4 Fire Alarm and detection syste	26 days	4/1/26	4/30/26	12/16/25	2/23/26	4/1/26	4/30/26	No	4/1/26	NA	25%																					
122	1.3.2.4.5 Instrument and Analyzer	26 days	4/1/26	4/30/26	12/16/25	2/23/26	4/1/26	4/30/26	No	4/1/26	NA	25%																					
123	1.3.2.4.6 Instrument Enclosure,Rack and Stanchion	26 days	4/1/26	4/30/26	12/16/25	2/23/26	4/1/26	4/30/26	No	4/1/26	NA	25%																					
124	1.3.2.4.7 Cable and raceway system (C&	26 days	3/17/26	4/15/26	1/6/26	2/14/26	3/17/26	4/15/26	No	3/17/26	NA	25%																					
125	1.4 Procurement, Manufacture design,Manufacturing and Transportation	407 days	8/1/25	11/18/26	9/11/25	11/16/26	8/1/25	11/18/26	No	8/1/25	NA	60%																					
126	1.4.1 Purchase Order (LOA/PO)	260 days	8/1/25	5/30/26	9/11/25	3/30/26	8/1/25	5/30/26	No	8/1/25	NA	95%																					
127	1.4.1.1 Incinerator (Including Boiler Control Sys	14 days	8/1/25	8/16/25	9/11/25	9/25/25	8/1/25	8/16/25	No	8/1/25	8/16/25	100%																					
128	1.4.1.2 Boiler	14 days	8/1/25	8/16/25	9/11/25	9/24/25	8/1/25	8/16/25	No	8/1/25	8/16/25	100%																					
129	1.4.1.3 Turbine generator unit (Include Turbine Control System, Generator)	27 days	8/1/25	9/27/25	9/11/25	11/1/25	8/1/25	9/27/25	No	8/1/25	9/27/25	100%																					
130	1.4.1.4 Flue gas treatment system	27 days	8/1/25	9/27/25	9/11/25	11/1/25	8/1/25	9/27/25	No	8/1/25	9/27/25	100%																					
131	1.4.1.5 Refuse crane	33 days	10/12/25	12/18/25	11/11/25	1/19/26	10/12/25	12/18/25	No	10/12/25	12/18/25	100%																					
132	1.4.1.6 STG crane	33 days	10/12/25	12/18/25	11/11/25	1/19/26	10/12/25	12/18/25	No	10/12/25	12/18/25	100%																					
133	1.4.1.7 Compressed air system	135 days	10/10/25	3/16/26	11/11/25	1/19/26	10/10/25	3/16/26	No	10/10/25	3/16/26	100%																					
134	1.4.1.8 Boiler Auxiliary system	6 days	12/7/25	12/13/25	2/24/26	3/12/26	12/7/25	12/13/25	No	12/7/25	12/13/25	100%																					
135	1.4.1.8.1 Primary fan (Including Motor	6 days	12/7/25	12/13/25	2/24/26	3/12/26	12/7/25	12/13/25	No	12/7/25	12/13/25	100%																					
136	1.4.1.8.2 Secondary fan (Including Motor System)	6 days	12/7/25	12/13/25	2/24/26	3/12/26	12/7/25	12/13/25	No	12/7/25	12/13/25	100%																					
137	1.4.1.8.3 Induced Draft fan (Including Motor System)	6 days	12/7/25	12/13/25	2/24/26	3/12/26	12/7/25	12/13/25	No	12/7/25	12/13/25	100%																					
138	1.4.1.8.4 Flue gas recirculation fan (Including Motor System)	6 days	12/7/25	12/13/25	2/24/26	3/12/26	12/7/25	12/13/25	No	12/7/25	12/13/25	100%																					
139	1.4.1.8.5 Furnace cooling fan system (Including Motor System)	6 days	12/7/25	12/13/25	2/24/26	3/12/26	12/7/25	12/13/25	No	12/7/25	12/13/25	100%																					
140	1.4.1.9 STG Auxiliary Systems	36 days	12/14/25	1/24/26	2/24/26	3/24/26	12/14/25	1/24/26	No	12/14/25	1/24/26	100%																					
141	1.4.1.10 Electric system	138 days	12/22/25	5/30/26	1/22/26	3/27/26	12/22/25	5/30/26	No	12/22/25	NA	96%																					
142	1.4.1.10.1 Step-up Transformer	52 days	1/11/26	3/12/26	2/4/26	2/20/26	1/11/26	3/12/26	No	1/11/26	3/12/26	100%																					
143	1.4.1.10.2 Generator outlet cabinet	31 days	3/11/26	4/15/26	2/5/26	3/5/26	3/11/26	4/15/26	No	3/11/26	4/15/26	100%																					
144	1.4.1.10.3 22 kV switchgear and distribution system	28 days	3/14/26	4/15/26	2/5/26	3/5/26	3/14/26	4/15/26	No	3/14/26	4/15/26	100%																					
145	1.4.1.10.4 11kV Switchgear	28 days	3/14/26	4/15/26	2/5/26	3/5/26	3/14/26	4/15/26	No	3/14/26	4/15/26	100%																					
146	1.4.1.10.5 11kV VFD	29 days	3/13/26	4/15/26	2/6/26	3/12/26	3/13/26	4/15/26	No	3/13/26	4/15/26	100%																					
147	1.4.1.10.6 Auxiliary transformer	41 days	3/14/26	4/30/26	2/5/26	2/21/26	3/14/26	4/30/26	No	3/14/26	4/30/26	100%																					
148	1.4.1.10.7 Emergency Diesel Generator	26 days	1/7/26	2/5/26	2/19/26	3/25/26	1/7/26	2/5/26	No	1/7/26	2/5/26	100%																					
149	1.4.1.10.8 Batteries/DC/UPS	39 days	3/17/26	4/30/26	2/12/26	3/18/26	3/17/26	4/30/26	No	3/17/26	NA	80%																					
150	1.4.1.10.9 Relay and protection panel	41 days	3/14/26	4/30/26	2/2/26	3/7/26	3/14/26	4/30/26	No	3/14/26	4/30/26	100%																					
151	1.4.1.10.10 Revenue meter and synchro	30 days	3/9/26	4/11/26	2/6/26	3/12/26	3/9/26	4/11/26	No	3/9/26	4/11/26	100%																					
152	1.4.1.10.11 LV Switchgear/Distribution t	39 days	3/17/26	4/30/26	2/6/26	3/18/26	3/17/26	4/30/26	No	3/17/26	NA	95%																					
153	1.4.1.10.12 Cable and raceway system (	40 days	4/15/26	5/30/26	2/16/26	3/27/26	4/15/26	5/30/26	No	4/15/26	NA	80%																					
154	1.4.1.10.13 Grounding and Lightning Protection System	1 day	1/3/26	1/3/26	2/4/26	3/4/26	1/3/26	1/3/26	No	1/3/26	1/3/26	100%																					
155	1.4.1.10.14 Lighting and Small Power	11 days	12/22/25	1/10/26	1/22/26	2/19/26	12/22/25	1/10/26	No	12/22/25	1/10/26	100%																					
156	1.4.1.10.15 Communication system (telephone, paging, intercom, LAN)	18.9 days	4/1/26	4/22/26	2/6/26	3/18/26	4/1/26	4/22/26	No	4/1/26	4/22/26	100%																					
157	1.4.1.11 C&I system	83 days	2/24/26	5/30/26	2/16/26	3/30/26	2/24/26	5/30/26	No	2/24/26	NA	85%																					
158	1.4.1.11.1 DCS (Including Boiler Control	22 days	3/17/26	4/10/26	2/24/26	3/30/26	3/17/26	4/10/26	No	3/17/26	4/10/26	100%																					
159	1.4.1.11.2 CEMS	40 days	2/24/26	4/10/26	2/18/26	3/24/26	2/24/26	4/10/26	No	2/24/26	4/10/26	100%																					
160	1.4.1.11.3 CCTV system	26 days	3/18/26	5/30/26	2/18/26	3/24/26	3/18/26	5/30/26	No	3/18/26	NA	90%																					
161	1.4.1.11.4 Fire Alarm and detection syst	26 days	3/18/26	5/30/26	2/24/26	3/30/26	3/18/26	5/30/26	No	3/18/26	NA	90%																					
162	1.4.1.11.5 Instrument and Analyzer	26 days	3/18/26	5/30/26	2/24/26	3/30/26	3/18/26	5/30/26	No	3/18/26	NA	70%																					

Overall Project Schedule_Level 2																															
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Critical	Actual Start	Actual Finish	% Complete	M	Half 2, 2025				Half 1, 2026				Half 2, 2026				Half 1, 2027			Half 2, 2027		
163	1.4.1.11.6 Instrument Enclosure,Rack and Stanchion	26 days	3/18/26	5/30/26	2/24/26	3/30/26	3/18/26	5/30/26	No	3/18/26	NA	70%																			
164	1.4.1.11.7 Cable and raceway system (C	26 days	4/16/26	5/15/26	2/16/26	3/27/26	4/16/26	5/15/26	No	4/16/26	NA	70%																			
165	1.4.2 Manufacture design Submission and approval	96 days	8/18/25	12/6/25	9/25/25	1/10/26	8/18/25	12/6/25	No	8/18/25	12/6/25	100%																			
166	1.4.2.1 Incinerator	24 days	8/18/25	9/20/25	9/26/25	10/30/25	8/18/25	9/20/25	No	8/18/25	9/20/25	100%																			
167	1.4.2.2 Boiler	24 days	8/18/25	9/20/25	9/25/25	10/29/25	8/18/25	9/20/25	No	8/18/25	9/20/25	100%																			
168	1.4.2.3 Turbine generator unit (Include Turbine Control System, Generator)	48 days	10/5/25	12/6/25	11/3/25	1/10/26	10/5/25	12/6/25	No	10/5/25	12/6/25	100%																			
169	1.4.2.4 Flue gas treatment	24 days	10/5/25	11/8/25	11/3/25	12/18/25	10/5/25	11/8/25	No	10/5/25	11/8/25	100%																			
170	1.4.3 Manufacturing	349 days	9/22/25	11/2/26	10/30/25	10/17/26	9/22/25	11/2/26	No	9/22/25	NA	60%																			
171	1.4.3.1 Incinerator (Include Boiler Control System)	190 days	9/22/25	4/30/26	10/31/25	4/20/26	9/22/25	4/30/26	No	9/22/25	NA	95%																			
172	1.4.3.2 Boiler foundation anchor bolts	74 days	9/28/25	12/30/25	10/30/25	1/30/26	9/28/25	12/30/25	No	9/28/25	12/30/25	100%																			
173	1.4.3.3 Boiler structure	174 days	9/22/25	4/11/26	10/30/25	3/18/26	9/22/25	4/11/26	No	9/22/25	4/11/26	100%																			
174	1.4.3.4 Boiler equipment	216 days	9/22/25	5/30/26	10/30/25	4/20/26	9/22/25	5/30/26	No	9/22/25	5/30/26	100%																			
175	1.4.3.5 STG foundation anchor bolts, condenser metal sheet	216 days	12/8/25	8/15/26	1/12/26	5/30/26	12/8/25	8/15/26	No	12/8/25	NA	75%																			
176	1.4.3.6 Turbine generator unit (Include Turbine Control System, Generator)	270 days	12/8/25	10/17/26	1/12/26	10/17/26	12/8/25	10/17/26	No	12/8/25	NA	65%																			
177	1.4.3.7 Flue gas treatment system anchor	122 days	11/16/25	12/11/25	12/19/25	1/12/26	11/16/25	12/11/25	No	11/16/25	12/11/25	100%																			
178	1.4.3.8 Flue gas treatment system	183 days	12/19/25	7/20/26	12/19/25	5/19/26	12/19/25	7/20/26	No	12/19/25	7/20/26	100%																			
179	1.4.3.9 Refuse crane	219 days	1/18/26	9/30/26	1/20/26	8/17/26	1/18/26	9/30/26	No	1/18/26	NA	60%																			
180	1.4.3.10 STG crane	138 days	1/20/26	6/30/26	1/20/26	8/17/26	1/20/26	6/30/26	No	1/20/26	NA	79%																			
181	1.4.3.11 Compressed air system	126 days	3/17/26	8/10/26	1/20/26	8/17/26	3/17/26	8/10/26	No	3/17/26	NA	59%																			
182	1.4.3.12 Boiler Auxiliary system	143 days	1/25/26	7/10/26	3/13/26	7/30/26	1/25/26	7/10/26	No	1/25/26	NA	88%																			
183	1.4.3.12.1 Primary fan (Including Motor	143 days	1/25/26	7/10/26	3/13/26	7/30/26	1/25/26	7/10/26	No	1/25/26	NA	88%																			
184	1.4.3.12.2 Secondary fan (Including Motor System)	143 days	1/25/26	7/10/26	3/13/26	7/30/26	1/25/26	7/10/26	No	1/25/26	NA	88%																			
185	1.4.3.12.3 Induced Draft fan (Including Motor System)	143 days	1/25/26	7/10/26	3/13/26	7/30/26	1/25/26	7/10/26	No	1/25/26	NA	88%																			
186	1.4.3.12.4 Flue gas recirculation fan (Including Motor System)	143 days	1/25/26	7/10/26	3/13/26	7/30/26	1/25/26	7/10/26	No	1/25/26	NA	88%																			
187	1.4.3.12.5 Furnace cooling fan system (Including Motor System)	143 days	1/25/26	7/10/26	3/13/26	7/30/26	1/25/26	7/10/26	No	1/25/26	NA	88%																			
188	1.4.3.13 STG Auxiliary Systems	168 days	1/26/26	8/8/26	3/25/26	8/11/26	1/26/26	8/8/26	No	1/26/26	8/8/26	100%																			
189	1.4.3.14 Electric system	231 days	2/6/26	11/2/26	2/20/26	8/27/26	2/6/26	11/2/26	No	2/6/26	NA	45%																			
190	1.4.3.14.1 Step-up Transformer	201 days	3/13/26	11/2/26	2/21/26	8/26/26	3/13/26	11/2/26	No	3/13/26	NA	42%																			
191	1.4.3.14.2 Generator outlet cabinet	132 days	4/16/26	9/16/26	3/6/26	7/23/26	4/16/26	9/16/26	No	4/16/26	NA	45%																			
192	1.4.3.14.3 22 kV switchgear and distribution system	129 days	4/16/26	9/12/26	3/6/26	7/23/26	4/16/26	9/12/26	No	4/16/26	NA	45%																			
193	1.4.3.14.4 11kV Switchgear	129 days	4/16/26	9/12/26	3/6/26	7/23/26	4/16/26	9/12/26	No	4/16/26	NA	45%																			
194																															

Overall Project Schedule_Level 2																													
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Critical	Actual Start	Actual Finish	% Complete	M	Half 2, 2025				Half 1, 2026			Half 2, 2026			Half 1, 2027			Half 2, 2027		
														J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	
215	1.4.4.2 Boiler foundation anchor bolts	8 days	1/11/26	1/20/26	1/31/26	2/20/26	1/11/26	1/20/26	No	1/11/26	1/20/26	100%																	
216	1.4.4.3 Boiler structure	16 days	4/13/26	4/30/26	3/19/26	4/8/26	4/13/26	4/30/26	No	4/13/26	4/30/26	100%																	
217	1.4.4.4 Boiler equipment	15 days	6/1/26	6/17/26	4/21/26	5/11/26	6/1/26	6/17/26	No	6/1/26	6/17/26	100%																	
218	1.4.4.5 STG foundation anchor bolts	15 days	8/17/26	9/2/26	6/1/26	6/20/26	8/17/26	9/2/26	No	NA	NA	0%																	
219	1.4.4.6 Turbine generator unit (Include Turbine Control System, Generator)	14 days	10/19/26	11/3/26	10/19/26	11/7/26	10/19/26	11/3/26	No	NA	NA	0%																	
220	1.4.4.7 Flue gas treatment system anchor	8 days	1/11/26	1/20/26	1/13/26	2/2/26	1/11/26	1/20/26	No	1/11/26	1/20/26	100%																	
221	1.4.4.8 Flue gas treatment system	15 days	7/21/26	8/6/26	5/20/26	6/5/26	7/21/26	8/6/26	No	7/21/26	NA	60%																	
222	1.4.4.9 Refuse crane	15 days	10/1/26	10/17/26	8/18/26	9/3/26	10/1/26	10/17/26	No	NA	NA	0%																	
223	1.4.4.10 STG crane	15 days	7/1/26	7/17/26	8/18/26	9/3/26	7/1/26	7/17/26	No	NA	NA	0%																	
224	1.4.4.11 Compressed air system	15 days	8/11/26	8/27/26	8/18/26	9/3/26	8/11/26	8/27/26	No	NA	NA	0%																	
225	1.4.4.12 Boiler Auxiliary system	15 days	7/11/26	7/28/26	7/31/26	8/7/26	7/11/26	7/28/26	No	NA	NA	0%																	
226	1.4.4.12.1 Primary fan (Including Motor	15 days	7/11/26	7/28/26	7/31/26	8/7/26	7/11/26	7/28/26	No	NA	NA	0%																	
227	1.4.4.12.2 Secondary fan (Including Motor System)	15 days	7/11/26	7/28/26	7/31/26	8/7/26	7/11/26	7/28/26	No	NA	NA	0%																	
228	1.4.4.12.3 Induced Draft fan (Including Motor System)	15 days	7/11/26	7/28/26	7/31/26	8/7/26	7/11/26	7/28/26	No	NA	NA	0%																	
229	1.4.4.12.4 Flue gas recirculation fan (Including Motor System)	15 days	7/11/26	7/28/26	7/31/26	8/7/26	7/11/26	7/28/26	No	NA	NA	0%																	
230	1.4.4.12.5 Furnace cooling fan system (Including Motor System)	15 days	7/11/26	7/28/26	7/31/26	8/7/26	7/11/26	7/28/26	No	NA	NA	0%																	
231	1.4.4.13 STG Auxiliary Systems	15 days	8/10/26	8/26/26	8/12/26	8/28/26	8/10/26	8/26/26	No	NA	NA	0%																	
232	1.4.4.14 Generator outlet cabinet	20 days	9/17/26	10/9/26	7/24/26	8/15/26	9/17/26	10/9/26	No	NA	NA	0%																	
233	1.4.4.15 22 kV switchgear and distribution	15 days	9/30/26	7/24/26	8/15/26	9/14/26	9/30/26	9/30/26	No	NA	NA	0%																	
234	1.4.4.16 11kV Switchgear	15 days	9/14/26	9/30/26	7/24/26	8/15/26	9/14/26	9/30/26	No	NA	NA	0%																	
235	1.4.4.17 11kV VFD	15 days	9/9/26	9/25/26	7/31/26	8/22/26	9/9/26	9/25/26	No	NA	NA	0%																	
236	1.4.4.18 Relay and protection panel	12 days	9/14/26	9/26/26	8/1/26	8/24/26	9/14/26	9/26/26	No	NA	NA	0%																	
237	1.4.4.19 Revenue meter and synchronizati	20 days	7/27/26	8/18/26	8/6/26	8/28/26	7/27/26	8/18/26	No	NA	NA	0%																	
238	1.4.4.20 LV Switchgear/Distribution board	20 days	9/1/26	9/23/26	8/6/26	8/28/26	9/1/26	9/23/26	No	NA	NA	0%																	
239	1.4.4.21 Cable and raceway system (EE and	15 days	10/1/26	10/17/26	8/15/26	9/1/26	10/1/26	10/17/26	No	NA	NA	0%																	
240	1.4.4.22 CCTV system	25 days	10/1/26	10/29/26	6/26/26	7/24/26	10/1/26	10/29/26	No	NA	NA	0%																	
241	1.4.4.23 Instrument and Analyzer	15 days	10/1/26	10/17/26	7/14/26	7/30/26	10/1/26	10/17/26	No	NA	NA	0%																	
242	1.4.4.24 Instrument Enclosure, Rack and S	15 days	10/1/26	10/17/26	7/14/26	7/30/26	10/1/26	10/17/26	No	NA	NA	0%																	
243	1.4.5 Site Delivery	248 days	2/3/26	11/18/26	2/3/26	11/16/26	2/3/26	11/18/26	No	2/3/26	NA	5%																	
244	1.4.5.1 Incinerator equipment (Include Boiler Control System)	7 days	5/19/26	5/26/26	5/11/26	5/18/26	5/19/26	5/26/26	No	NA	NA	0%																	
245	1.4.5.2 Boiler foundation anchor bolts (Supplied by boiler supplier)	7 days	2/3/26	2/10/26	2/21/26	3/4/26	2/3/26	2/10/26	No	2/3/26	2/10/26	100%																	
246	1.4.5.3 Boiler structure	7 days	5/1/26	5/8/26	4/9/26	4/16/26	5/1/26	5/8/26	No	5/1/26	5/8/26	100%																	
247	1.4.5.4 Boiler equipment	6 days	6/18/26	6/24/26	5/12/26	5/18/26	6/18/26	6/24/26	No	NA	NA	0%																	
248	1.4.5.5 STG foundation anchor bolts	30 days	9/3/26	10/7/26	6/22/26	7/25/26	9/3/26	10/7/26	No	NA	NA	0%																	
249	1.4.5.6 Turbine generator unit (Include Turbine Control System, Generator)	7 days	11/4/26	11/11/26	11/9/26	11/16/26	11/4/26	11/11/26	No	NA	NA	0%																	
250	1.4.5.7 Flue gas treatment system anchor	17 days	2/3/26	2/10/26	2/3/26	2/10/26	2/3/26	2/10/26	No	2/3/26	2/10/26	100%																	
251	1.4.5.8 Flue gas treatment system	7 days	8/7/26	8/14/26	6/6/26	6/13/26	8/7/26	8/14/26	No	NA	NA	0%																	
252	1.4.5.9 Refuse crane	15 days	10/19/26	11/4/26	9/4/26	9/21/26	10/19/26	11/4/26	No	NA	NA	0%																	
253	1.4.5.10 STG crane	15 days	7/18/26	8/4/26	9/4/26	9/21/26	7/18/26	8/4/26	No	NA	NA	0%																	
254	1.4.5.11 Compressed air system	15 days	8/28/26	9/14/26	9/4/26	9/21/26	8/28/26	9/14/26	No	NA	NA	0%																	
255	1.4.5.12 Boiler Auxiliary system	7 days	7/29/26	8/5/26	8/8/26	8/15/26	7/29/26	8/5/26	No	NA	NA	0%																	
256	1.4.5.12.1 Primary fan (Including Motor	7 days	7/29/26	8/5/26	8/8/26	8/15/26	7/29/26	8/5/26	No	NA	NA	0%																	
257	1.4.5.12.2 Secondary fan (Including Motor System)	7 days	7/29/26	8/5/26	8/8/26	8/15/26	7/29/26	8/5/26	No	NA	NA	0%																	
258	1.4.5.12.3 Induced Draft fan (Including Motor System)	7 days	7/29/26	8/5/26	8/8/26	8/15/26	7/29/26	8/5/26	No	NA	NA	0%																	
259	1.4.5.12.4 Flue gas recirculation fan (Including Motor System)	7 days	7/29/26	8/5/26	8/8/26	8/15/26	7/29/26	8/5/26	No	NA	NA	0%																	
260	1.4.5.12.5 Furnace cooling fan system (Including Motor System)	7 days	7/29/26	8/5/26	8/8/26	8/15/26	7/29/26	8/5/26	No	NA	NA	0%																	
261	1.4.5.13 STG Auxiliary Systems	10 days	8/27/26	9/7/26	8/29/26	9/9/26	8/27/26	9/7/26	No	NA	NA	0%																	
262	1.4.5.14 Electrical system	119 days	6/29/26	11/13/26	7/10/26	9/12/26	6/29/26	11/13/26	No	NA	NA	0%																	
263	1.4.5.14.1 Step-up Transformer	10 days	11/3/26	11/13/26	8/27/26	9/7/26	11/3/26	11/13/26	No	NA	NA	0%																	
264	1.4.5.14.2 Generator outlet cabinet	10 days	10/10/26	10/21/26	8/17/26	8/27/26	10/10/26	10/21/26	No	NA	NA	0%																	
265	1.4.5.14.3 22 kV switchgear and distribution system	10 days	10/1/26	10/12/26	8/17/26	8/27/26	10/1/26	10/12/26	No	NA	NA	0%																	
266	1.4.5.14.4 11kV Switchgear	10 days	10/1/26	10/12/26	8/17/26	8/27/26	10/1/26	10/12/26	No	NA	NA	0%																	
267	1.4.5.14.5 11kV VFD	10 days	9/26/26	10/7/26	8/24/26	9/3/26	9/26/26	10/7/26	No	NA	NA	0%																	
Project:Industrial waste-to-energy power plant (GSE) Date:May 14th, 2026 Revision: C		Task Split Milestone		Summary Project Summary Not Active		Non-Active Milestone Non-Active Summary Manual Task		Duration Only Manual Summary Roll-up Manual Summary		Start Time Only Finish Time Only External Task		External Milestone Deadline Critical		Critical split Scheduled Manually Scheduled															
Page 5																													

Overall Project Schedule_Level 2																												
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Critical	Actual Start	Actual Finish	% Complete	M	Half 2, 2025				Half 1, 2026		Half 2, 2026			Half 1, 2027			Half 2, 2027		
342	1.5.3.1.6.1 Foundation Excavation - S	6 days	3/26/26	4/1/26	12/13/25	2/6/26	3/26/26	4/1/26	No	3/26/26	4/1/26	100%																
343	1.5.3.1.6.2 Foundation up to ground (Including the surrounding rooms, Underground grounding system) - STG & ECB	26 days	4/2/26	5/25/26	2/7/26	4/8/26	4/2/26	5/25/26	Yes	4/2/26	NA	90%																
344	1.5.3.1.6.3 Super structure up to 3.45m - STG & ECB	39 days	5/26/26	7/9/26	4/9/26	5/23/26	5/26/26	7/9/26	Yes	NA	NA	0%																
345	1.5.3.1.6.4 Super structure up to 7.05m - STG & ECB	26 days	7/10/26	8/8/26	5/25/26	6/23/26	7/10/26	8/8/26	Yes	NA	NA	0%																
346	1.5.3.1.6.5 Super structure up to 12m	26 days	8/10/26	9/8/26	6/24/26	7/23/26	8/10/26	9/8/26	Yes	NA	NA	0%																
347	1.5.3.1.6.6 Super structure completion - STG & ECB	13 days	9/9/26	9/23/26	7/24/26	8/7/26	9/9/26	9/23/26	Yes	NA	NA	0%																
348	1.5.3.1.6.7 STG Crane clearance for equipment installation - STG & ECB	26 days	9/24/26	10/23/26	8/8/26	9/7/26	9/24/26	10/23/26	Yes	NA	NA	0%																
349	1.5.3.1.6.8 STG crane installation - ST	21 days	10/24/26	11/17/26	9/22/26	10/15/26	10/24/26	11/17/26	No	NA	NA	0%																
350	1.5.3.1.6.9 STG Rooftopping and balance work - STG & ECB	60 days	10/24/26	1/1/27	9/8/26	11/16/26	10/24/26	1/1/27	Yes	NA	NA	0%																
351	1.5.3.1.6.10 Architectures work (Including Septic tank) - STG & ECB	90 days	1/2/27	4/16/27	11/17/26	3/1/27	1/2/27	4/16/27	Yes	NA	NA	0%																
352	1.5.3.1.6.11 STG Island structure - ST	100 days	5/26/26	9/18/26	5/12/26	9/4/26	5/26/26	9/18/26	No	5/26/26	NA	20%																
353	1.5.3.1.6.12 STG island clearance for equipment installation- STG & ECB	21 days	9/19/26	10/13/26	9/5/26	9/29/26	9/19/26	10/13/26	No	NA	NA	0%																
354	1.5.3.1.6.13 Steam turbine building clearance for auxilary equipment installation- STG & ECB	4 days	1/2/27	1/6/27	11/17/26	11/20/26	1/2/27	1/6/27	No	NA	NA	0%																
355	1.5.3.1.6.14 Electrical distribution room & Generator outlet cabinet clearance for equipment installation-	26 days	9/9/26	10/8/26	7/24/26	8/22/26	9/9/26	10/8/26	No	NA	NA	0%																
356	1.5.3.1.6.15 Protection and relay room & Central control room clearance for equipment installation-	27 days	9/9/26	10/9/26	7/24/26	8/24/26	9/9/26	10/9/26	No	NA	NA	0%																
357	1.5.3.1.6.16 cable trench- STG & ECB	25 days	9/9/26	10/7/26	7/24/26	8/21/26	9/9/26	10/7/26	No	NA	NA	0%																
358	1.5.3.2 Auxiliary building work	227 days	5/5/26	1/23/27	1/20/26	12/23/26	5/5/26	1/23/27	No	NA	NA	0%																
359	1.5.3.2.1 Service water and firefighting water tank foundation	87 days	6/1/26	9/9/26	1/31/26	6/24/26	6/1/26	9/9/26	No	NA	NA	0%																
360	1.5.3.2.1.1 Piling Work - Service Water and Fire Water Storage Tank	20 days	6/1/26	6/23/26	1/31/26	2/23/26	6/1/26	6/23/26	No	NA	NA	0%																
361	1.5.3.2.1.2 Pile test - Service Water and Fire Water Storage Tank	3 days	6/24/26	6/26/26	2/24/26	3/14/26	6/24/26	6/26/26	No	NA	NA	0%																
362	1.5.3.2.1.3 Foundation Excavation - Service Water and Fire Water	10 days	6/27/26	7/8/26	1/31/26	3/26/26	6/27/26	7/8/26	No	NA	NA	0%																
363	1.5.3.2.1.4 Foundation work - Service Water and Fire Water	47 days	7/9/26	9/1/26	3/27/26	5/20/26	7/9/26	9/1/26	No	NA	NA	0%																
364	1.5.3.2.1.5 Clearance for equipment installation - Service Water and Fire Water Storage Tank	7 days	9/2/26	9/9/26	5/21/26	6/24/26	9/2/26	9/9/26	No	NA	NA	0%																
365	1.5.3.2.2 Cooling tower construction	76 days	6/25/26	9/21/26	5/2/26	9/3/26	6/25/26	9/21/26	No	NA	NA	0%																
366	1.5.3.2.2.1 Foundation Excavation - Cooling Tower	5 days	6/25/26	6/30/26	5/2/26	6/12/26	6/25/26	6/30/26	No	NA	NA	0%																
367	1.5.3.2.2.2 Foundation slab - Cooling	10 days	7/1/26	7/11/26	6/13/26	6/24/26	7/1/26	7/11/26	No	NA	NA	0%																
368	1.5.3.2.2.3 Basin Structure - Cooling	120 days	7/13/26	8/4/26	6/25/26	7/17/26	7/13/26	8/4/26	No	NA	NA	0%																
369	1.5.3.2.2.4 Super structure - Cooling	120 days	8/5/26	8/27/26	7/18/26	8/10/26	8/5/26	8/27/26	No	NA	NA	0%																
370	1.5.3.2.2.5 Clearance for equipment installation - Cooling Tower	21 days	8/28/26	9/21/26	8/11/26	9/3/26	8/28/26	9/21/26	No	NA	NA	0%																
371	1.5.3.2.3 Circulating cooling water pump	50 days	7/1/26	8/27/26	6/13/26	8/10/26	7/1/26	8/27/26	No	NA	NA	0%																
372	1.5.3.2.3.1 Foundation Excavation- Circulating cooling Water Pump	5 days	7/1/26	7/6/26	6/13/26	6/18/26	7/1/26	7/6/26	No	NA	NA	0%																
373	1.5.3.2.3.2 Foundation work- Circulating cooling Water Pump	15 days	7/7/26	7/23/26	6/19/26	7/6/26	7/7/26	7/23/26	No	NA	NA	0%																
374	1.5.3.2.3.3 Clearance for equipment installation- Circulating cooling Water Pump	30 days	7/24/26	8/27/26	7/7/26	8/10/26	7/24/26	8/27/26	No	NA	NA	0%																
375	1.5.3.2.4 Underground piping work (Including cable duct)	66 days	5/28/26	8/12/26	1/31/26	6/15/26	5/28/26	8/12/26	No	NA	NA	0%																
376	1.5.3.2.4.1 Underground circulating water pipe construction	60 days	6/4/26	8/12/26	1/31/26	4/10/26	6/4/26	8/12/26	No	NA	NA	0%																
Project:Industrial waste-to-energy power plant (GSE) Date:May 14th, 2026 Revision: C		Task Split Milestone	 ◆	Summary Project Summary Not Active		Non-Active Milestone Non-Active Summary Manual Task		Duration Only Manual Summary Roll-up Manual Summary		Start Time Only Finish Time Only External Task		External Milestone Deadline Critical		Critical split Scheduled Manually Scheduled														
Page 8																												

Overall Project Schedule_Level 2																											
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Critical	Actual Start	Actual Finish	% Complete	M	J	S	N	J	M	M	J	M	M	J	S	N		
410	1.5.3.2.12.1 Foundation Work (Including Underground grounding system)- Fire Water	50 days	6/3/26	7/30/26	1/20/26	3/18/26	6/3/26	7/30/26	No	NA	NA	0%															
411	1.5.3.2.12.2 Super structure- Fire Water Pump Shelter	30 days	7/31/26	9/3/26	3/19/26	4/22/26	7/31/26	9/3/26	No	NA	NA	0%															
412	1.5.3.2.13 Chimney foundation (Stack)	101 days	6/9/26	10/3/26	1/31/26	10/3/26	6/9/26	10/3/26	No	NA	NA	0%															
413	1.5.3.2.13.1 Foundation Excavation-Chimney foundation (Stack)	30 days	6/9/26	7/13/26	1/31/26	4/11/26	6/9/26	7/13/26	No	NA	NA	0%															
414	1.5.3.2.13.2 Foundation basement casting- Chimney foundation (Stack)	26 days	7/14/26	8/12/26	4/13/26	5/16/26	7/14/26	8/12/26	No	NA	NA	0%															
415	1.5.3.2.13.3 Foundation casting-Chimney foundation (Stack)	30 days	8/13/26	9/16/26	5/18/26	7/25/26	8/13/26	9/16/26	No	NA	NA	0%															
416	1.5.3.2.13.4 Clearance for installation- Chimney foundation	15 days	9/17/26	10/3/26	7/27/26	10/3/26	9/17/26	10/3/26	No	NA	NA	0%															
417	1.5.3.2.14 Diesel oil tank and diesel oil pump foundation and clearance for equipment installation	53 days	8/21/26	10/21/26	8/29/26	10/29/26	8/21/26	10/21/26	No	NA	NA	0%															
418	1.5.3.2.15 CEMS control room	70 days	7/14/26	10/2/26	4/13/26	7/2/26	7/14/26	10/2/26	No	NA	NA	0%															
419	1.5.3.2.15.1 Foundation Work (Including Underground grounding system) -CEMS control	30 days	7/14/26	8/17/26	4/13/26	5/16/26	7/14/26	8/17/26	No	NA	NA	0%															
420	1.5.3.2.15.2 Super structure-CEMS control room	20 days	8/18/26	9/9/26	5/18/26	6/9/26	8/18/26	9/9/26	No	NA	NA	0%															
421	1.5.3.2.15.3 Architectures work-CEMS control room	20 days	9/10/26	10/2/26	6/10/26	7/2/26	9/10/26	10/2/26	No	NA	NA	0%															
422	1.5.3.2.16 Transformer Foundation	56 days	8/5/26	10/8/26	8/10/26	10/17/26	8/5/26	10/8/26	No	NA	NA	0%															
423	1.5.3.2.16.1 Foundation Excavation-Transformer Foundation	21 days	8/5/26	8/28/26	8/10/26	9/7/26	8/5/26	8/28/26	No	NA	NA	0%															
424	1.5.3.2.16.2 Foundation work-Transformer Foundation	25 days	8/29/26	9/26/26	9/8/26	10/6/26	8/29/26	9/26/26	No	NA	NA	0%															
425	1.5.3.2.16.3 Clearance for equipment installation- Transformer Foundation	10 days	9/28/26	10/8/26	10/7/26	10/17/26	9/28/26	10/8/26	No	NA	NA	0%															
426	1.5.3.2.17 Bottom Ash Conveyer Foundation	20 days	5/5/26	5/27/26	3/30/26	5/2/26	5/5/26	5/27/26	No	NA	NA	0%															
427	1.5.3.2.18 Fly Ash Silo Foundation	30 days	6/9/26	7/13/26	5/4/26	6/6/26	6/9/26	7/13/26	No	NA	NA	0%															
428	1.5.3.2.19 Pipe Rack Foundation and Installation (Incl.Pipe bridge and Pipe	52 days	10/29/26	12/28/26	9/12/26	11/11/26	10/29/26	12/28/26	No	NA	NA	0%															
429	1.5.3.3 Other building work	483 days	12/10/25	6/25/27	2/12/26	3/20/27	12/10/25	6/25/27	No	12/10/25	NA	7%															
430	1.5.3.3.1 Administration building	154 days	9/2/26	2/27/27	8/1/26	1/27/27	9/2/26	2/27/27	No	NA	NA	0%															
431	1.5.3.3.1.1 Foundation Work (Including Underground grounding system) - Administration	50 days	9/2/26	10/29/26	8/1/26	9/28/26	9/2/26	10/29/26	No	NA	NA	0%															
432	1.5.3.3.1.2 Super structure-Administration Building	52 days	10/30/26	12/29/26	9/29/26	11/27/26	10/30/26	12/29/26	No	NA	NA	0%															
433	1.5.3.3.1.3 Architectures work (Include decoration, Septic tank) - Administration Building	52 days	12/30/26	2/27/27	11/28/26	1/27/27	12/30/26	2/27/27	No	NA	NA	0%															
434	1.5.3.3.2 Warehouse and Maintenance Workshop(WH & WS)	180 days	9/2/26	3/30/27	8/1/26	3/20/27	9/2/26	3/30/27	No	NA	NA	0%															
435	1.5.3.3.2.1 Foundation Work (Including Underground grounding system) - WH & WS	30 days	9/2/26	10/6/26	8/1/26	9/26/26	9/2/26	10/6/26	No	NA	NA	0%															
436	1.5.3.3.2.2 Super structure - WH & WS	45 days	10/7/26	11/27/26	9/28/26	11/18/26	10/7/26	11/27/26	No	NA	NA	0%															
437	1.5.3.3.2.3 Overhead Crane clearance for equipment installation	45 days	11/28/26	1/19/27	11/19/26	1/9/27	11/28/26	1/19/27	No	NA	NA	0%															
438	1.5.3.3.2.4 Architectures work (Including Septic tank) - WH & WS	60 days	1/20/27	3/30/27	1/11/27	3/20/27	1/20/27	3/30/27	No	NA	NA	0%															
439	1.5.3.3.3 Truck Weighing Scale & Control Building	121 days	9/2/26	1/20/27	8/1/26	1/12/27	9/2/26	1/20/27	No	NA	NA	0%															
440	1.5.3.3.3.1 Foundation Work (Including Weighbridge foundation , Underground grounding system) -Truck Weighing Scale & Control Building	30 days	9/2/26	10/6/26	8/25/26	9/28/26	9/2/26	10/6/26	No	NA	NA	0%															
441	1.5.3.3.3.2 Weighbridge installation-Truck Weighing Scale &	30 days	10/7/26	11/10/26	9/29/26	11/2/26	10/7/26	11/10/26	No	NA	NA	0%															
442	1.5.3.3.3.3 Super structure-Truck Weighing Scale & Control Building	40 days	10/7/26	11/21/26	9/29/26	11/13/26	10/7/26	11/21/26	No	NA	NA	0%															
443	1.5.3.3.3.4 Architectures work-Truck Weighing Scale & Control Building	51 days	11/23/26	1/20/27	11/14/26	1/12/27	11/23/26	1/20/27	No	NA	NA	0%															
Project:Industrial waste-to-energy power plant (GSE) Date:May 14th, 2026 Revision: C		Task Split Milestone	Summary	Project Summary	Not Active	Non-Active Milestone	Non-Active Summary	Manual Task	Duration Only	Manual Summary Roll-up	Manual Summary	Start Time Only	Finish Time Only	External Task	External Milestone	Deadline	Critical	Critical split	Scheduled	Manually Scheduled							
Page 10																											

Overall Project Schedule_Level 2																																		
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Critical	Actual Start	Actual Finish	% Complete		M	Half 2, 2025				Half 1, 2026				Half 2, 2026				Half 1, 2027				Half 2, 2027			
444	1.5.3.3.4 Guard House	49 days	9/2/26	10/28/26	8/1/26	9/26/26	9/2/26	10/28/26	No	NA	NA	0%																						
445	1.5.3.3.4.1 Foundation Work (Including Underground grounding system) - Guard House	10 days	9/2/26	9/12/26	8/1/26	8/12/26	9/2/26	9/12/26	No	NA	NA	0%																						
446	1.5.3.3.4.2 Super structure- Guard House	17 days	9/14/26	10/2/26	8/13/26	9/1/26	9/14/26	10/2/26	No	NA	NA	0%																						
447	1.5.3.3.4.3 Architectures work (Including Septic tank) - Guard	22 days	10/3/26	10/28/26	9/2/26	9/26/26	10/3/26	10/28/26	No	NA	NA	0%																						
448	1.5.3.3.5 Plant internal road	45 days	2/5/26	5/21/27	2/12/26	4/4/26	2/5/26	5/21/27	No	2/5/26	NA	90%																						
449	1.5.3.3.6 Plant Virescence	60 days	3/31/27	6/8/27	2/12/26	4/22/26	3/31/27	6/8/27	No	NA	NA	0%																						
450	1.5.3.3.7 Site Grading (Backfilling)	30 days	12/10/25	3/18/26	2/12/26	8/5/26	12/10/25	3/18/26	No	12/10/25	NA	40%																						
451	1.5.3.3.8 Road Lighting	30 days	5/22/27	6/25/27	4/6/26	5/9/26	5/22/27	6/25/27	No	NA	NA	0%																						
452	1.5.3.3.9 Parking area foundation	20 days	5/22/27	6/14/27	8/6/26	9/26/26	5/22/27	6/14/27	No	NA	NA	0%																						
453	1.5.4 Mechanical Work	293 days	5/9/26	4/15/27	4/22/26	4/16/27	5/9/26	4/15/27	No	NA	NA	0%																						
454	1.5.4.1 Main equipment installation	293 days	5/9/26	4/15/27	4/22/26	4/16/27	5/9/26	4/15/27	No	NA	NA	0%																						
455	1.5.4.1.1 Incinerator installation	127 days	5/9/26	10/3/26	4/22/26	10/12/26	5/9/26	10/3/26	No	NA	NA	0%																						
456	1.5.4.1.1.1 Grate steel structure (Supplied by boiler	20 days	5/9/26	6/1/26	4/22/26	5/23/26	5/9/26	6/1/26	No	NA	NA	0%																						
457	1.5.4.1.1.2 Bottom ash remover-Incin	5 days	6/2/26	6/6/26	5/25/26	5/29/26	6/2/26	6/6/26	No	NA	NA	0%																						
458	1.5.4.1.1.3 Bottom ash conveyor-Inci	5 days	6/8/26	6/12/26	5/30/26	6/4/26	6/8/26	6/12/26	No	NA	NA	0%																						
459	1.5.4.1.1.4 Incinerator ash hopper-Inc	5 days	6/13/26	6/18/26	6/5/26	6/10/26	6/13/26	6/18/26	No	NA	NA	0%																						
460	1.5.4.1.1.5 Grate installation-Incinera	18 days	6/19/26	7/9/26	6/11/26	7/1/26	6/19/26	7/9/26	No	NA	NA	0%																						
461	1.5.4.1.1.6 Feeder installation-Inciner	5 days	7/10/26	7/15/26	7/8/26	7/13/26	7/10/26	7/15/26	No	NA	NA	0%																						
462	1.5.4.1.1.7 Chute installation-Inciner	3 days	8/21/26	8/24/26	8/29/26	9/1/26	8/21/26	8/24/26	No	NA	NA	0%																						
463	1.5.4.1.1.8 Fuel hopper installation-Ir	5 days	8/25/26	8/29/26	9/2/26	9/7/26	8/25/26	8/29/26	No	NA	NA	0%																						
464	1.5.4.1.1.9 Hydrostatic oil station-Inc	30 days	8/31/26	10/3/26	9/8/26	10/12/26	8/31/26	10/3/26	No	NA	NA	0%																						
465	1.5.4.1.2 Boiler installation	240 days	7/10/26	4/15/27	7/2/26	4/16/27	7/10/26	4/15/27	No	NA	NA	0%																						
466	1.5.4.1.2.1 Boiler steel structure-Boil	24 days	7/10/26	8/6/26	7/2/26	7/24/26	7/10/26	8/6/26	No	NA	NA	0%																						
467	1.5.4.1.2.2 Board girder and Drum lift	5 days	8/7/26	8/12/26	7/25/26	7/28/26	8/7/26	8/12/26	No	NA	NA	0%																						
468	1.5.4.1.2.3 Water wall installation-Bo	20 days	8/13/26	9/4/26	7/29/26	8/20/26	8/13/26	9/4/26	No	NA	NA	0%																						
469	1.5.4.1.2.4 Superheater-Boiler	25 days	9/5/26	10/3/26	8/21/26	9/17/26	9/5/26	10/3/26	No	NA	NA	0%																						
470	1.5.4.1.2.5 Economizer-Boiler	24 days	10/5/26	10/31/26	9/18/26	10/15/26	10/5/26	10/31/26	No	NA	NA	0%																						
471	1.5.4.1.2.6 Heating surface sealing-Bc	45 days	11/2/26	12/23/26	10/16/26	12/7/26	11/2/26	12/23/26	No	NA	NA	0%																						
472	1.5.4.1.2.7 Main body pipeline-Boiler	40 days	11/2/26	12/17/26	10/16/26	12/7/26	11/2/26	12/17/26	No	NA	NA	0%																						
473	1.5.4.1.2.8 Boiler ash hopper-Boiler	10 days	11/2/26	11/12/26	10/16/26	10/27/26	11/2/26	11/12/26	No	NA	NA	0%																						
474	1.5.4.1.2.9 Boiler ash conveyor-Boiler	10 days	11/13/26	11/24/26	10/28/26	11/7/26	11/13/26	11/24/26	No	NA	NA	0%																						
475	1.5.4.1.2.10 Tail flue gas duct-Boiler	10 days	11/2/26	11/12/26	10/16/26	10/27/26	11/2/26	11/12/26	No	NA	NA	0%																						
476	1.5.4.1.2.11 Temporary pipeline (For Hydrostatic test)-Boiler	9 days	12/18/26	12/28/26	12/8/26	12/17/26	12/18/26	12/28/26	No	NA	NA	0%																						
477	1.5																																	

Overall Project Schedule_ Level 2																																																														
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Critical	Actual Start	Actual Finish	% Complete	M	Half 2, 2025				Half 1, 2026			Half 2, 2026			Half 1, 2027			Half 2, 2027																																			
534	1.5.4.2.9.5.1 fan Installation-Furnace cooling fan	10 days	8/6/26	8/17/26	8/17/26	8/27/26	8/6/26	8/17/26	No	NA	NA	0%								J	S	N	J	M	M	J	S	N																																		
535	1.5.4.2.9.5.2 Piping Installation-Furnace cooling fan	50 days	8/18/26	10/14/26	8/28/26	10/24/26	8/18/26	10/14/26	No	NA	NA	0%																																																		
536	1.5.4.2.9.6 Insulation	60 days	8/6/26	10/14/26	8/17/26	10/24/26	8/6/26	10/14/26	No	NA	NA	0%																																																		
537	1.5.4.2.10 STG Auxiliary systems	60 days	1/7/27	3/17/27	11/21/26	1/29/27	1/7/27	3/17/27	No	NA	NA	0%																																																		
538	1.5.4.2.10.1 Vacuum pumping system	30 days	1/7/27	2/10/27	11/21/26	12/25/26	1/7/27	2/10/27	No	NA	NA	0%																																																		
539	1.5.4.2.10.1.1 Mechanical Installation - Vacuum Pumping	5 days	1/7/27	1/12/27	11/21/26	11/26/26	1/7/27	1/12/27	No	NA	NA	0%																																																		
540	1.5.4.2.10.1.2 Piping Installation (Incl. Painting & Insulation) - Vacuum Pumping System	25 days	1/13/27	2/10/27	11/27/26	12/25/26	1/13/27	2/10/27	No	NA	NA	0%																																																		
541	1.5.4.2.10.2 Condensate water system	45 days	1/7/27	2/27/27	11/21/26	1/12/27	1/7/27	2/27/27	No	NA	NA	0%																																																		
542	1.5.4.2.10.2.1 Mechanical Installation - Condensate Water	5 days	1/7/27	1/12/27	11/21/26	11/26/26	1/7/27	1/12/27	No	NA	NA	0%																																																		
543	1.5.4.2.10.2.2 Piping Installation (Incl. Painting & Insulation) - Condensate Water System	40 days	1/13/27	2/27/27	11/27/26	1/12/27	1/13/27	2/27/27	No	NA	NA	0%																																																		
544	1.5.4.2.10.3 Feed water system (Including Deaerator and feed water	45 days	1/7/27	2/27/27	11/21/26	1/12/27	1/7/27	2/27/27	No	NA	NA	0%																																																		
545	1.5.4.2.10.3.1 Mechanical Installation - Feed Water System	5 days	1/7/27	1/12/27	11/21/26	11/26/26	1/7/27	1/12/27	No	NA	NA	0%																																																		
546	1.5.4.2.10.3.2 Piping Installation (Incl. Painting & Insulation) - Feed	40 days	1/13/27	2/27/27	11/27/26	1/12/27	1/13/27	2/27/27	No	NA	NA	0%																																																		
547	1.5.4.2.10.4 Main steam system (Piping Installation)	30 days	1/7/27	2/10/27	11/21/26	12/25/26	1/7/27	2/10/27	No	NA	NA	0%																																																		
548	1.5.4.2.10.5 Turbine bypass system (Piping Installation)	30 days	1/7/27	2/10/27	11/21/26	12/25/26	1/7/27	2/10/27	No	NA	NA	0%																																																		
549	1.5.4.2.10.6 Turbine extraction steam	60 days	1/7/27	3/17/27	11/21/26	1/29/27	1/7/27	3/17/27	No	NA	NA	0%																																																		
550	1.5.4.2.10.6.1 Mechanical Installation - Turbine Extraction	10 days	1/7/27	1/18/27	11/21/26	12/2/26	1/7/27	1/18/27	No	NA	NA	0%																																																		
551	1.5.4.2.10.6.2 Piping Installation (Incl. Painting & Insulation) - Turbine Extraction Steam System	50 days	1/19/27	3/17/27	12/3/26	1/29/27	1/19/27	3/17/27	No	NA	NA	0%																																																		
552	1.5.4.2.10.7 Insulation	60 days	1/7/27	3/17/27	11/21/26	1/29/27	1/7/27	3/17/27	No	NA	NA	0%																																																		
553	1.5.5 Electrical Work	116 days	8/26/26	1/7/27	7/22/26	11/21/26	8/26/26	1/7/27	No	8/26/26	NA	1%																																																		
554	1.5.5.1 22kV system	38 days	10/13/26	11/25/26	8/28/26	10/29/26	10/13/26	11/25/26	No	NA	NA	0%																																																		
555	1.5.5.1.1 11kV/22kV Transformer install	10 days	11/14/26	11/25/26	10/19/26	10/29/26	11/14/26	11/25/26	No	NA	NA	0%																																																		
556	1.5.5.1.2 22kV Switggear and Distribution system	10 days	10/13/26	10/23/26	8/28/26	9/8/26	10/13/26	10/23/26	No	NA	NA	0%																																																		
557	1.5.5.2 Relay and protection system	20 days	10/10/26	11/2/26	8/24/26	10/2/26	10/10/26	11/2/26	No	NA	NA	0%																																																		
558	1.5.5.2.1 Relay and protection panel	20 days	10/10/26	11/2/26	9/5/26	9/28/26	10/10/26	11/2/26	No	NA	NA	0%																																																		
559	1.5.5.2.2 Revenue meter and synchroniz	20 days	10/10/26	11/2/26	9/10/26	10/2/26	10/10/26	11/2/26	No	NA	NA	0%																																																		
560	1.5.5.2.3 Battery system	10 days	10/20/26	10/30/26	8/24/26	9/3/26	10/20/26	10/30/26	No	NA	NA	0%																																																		
561	1.5.5.2.4 DC, UPS system	10 days	10/20/26	10/30/26	8/25/26	9/4/26	10/20/26	10/30/26	No	NA	NA	0%																																																		
562	1.5.5.2.5 Communication system (telephone, paging, intercom, LAN)	20 days	10/10/26	11/2/26	8/25/26	9/16/26	10/10/26	11/2/26	No	NA	NA	0%																																																		
563	1.5.5.3 11kV system	31 days	10/9/26	11/13/26	8/28/26	9/26/26	10/9/26	11/13/26	No	NA	NA	0%																																																		
564	1.5.5.3.1 Generator outlet cabinet	20 days	10/22/26	11/13/26	8/28/26	9/19/26	10/22/26	11/13/26	No	NA	NA	0%																																																		
565	1.5.5.3.2 11kV Switchgear	20 days	10/13/26	11/4/26	8/28/26	9/19/26	10/13/26	11/4/26	No	NA	NA	0%																																																		
566	1.5.5.3.3 11kV VFD	20 days	10/9/26	10/31/26	9/4/26	9/26/26	10/9/26	10/31/26	No	NA	NA	0%																																																		
567	1.5.5.4 400V system	32 days	9/25/26	10/31/26	9/10/26	10/23/26	9/25/26	10/31/26	No	NA	NA	0%																																																		
568	1.5.5.4.1 11kV/400V Transformer install	5 days	10/12/26	10/16/26	10/19/26	10/23/26	10/12/26	10/16/26	No	NA	NA	0%																																																		
569	1.5.5.4.2 Low voltage cabinet installatio	20 days	10/9/26	10/31/26	9/10/26	10/2/26	10/9/26	10/31/26	No	NA	NA	0%																																																		
570	1.5.5.4.3 LV frequency converter cabine	10 days	10/9/26	10/20/26	9/10/26	9/21/26	10/9/26	10/20/26	No	NA	NA	0%																																																		
571	1.5.5.4.4 Emergency Diesel Generator	10 days	9/25/26	10/6/26	10/3/26	10/14/26	9/25/26	10/6/26	No	NA	NA	0%																																																		
572	1.5.5.5 Cable and raceway system installat	55 days	10/30/26	1/1/27	9/14/26	11/16/26	10/30/26	1/1/27	No	NA	NA	0%																																																		
573	1.5.5.6 Cable laying and wiring (Electric sys	45 days	11/11/26	1/1/27	9/25/26	11/16/26	11/11/26	1/1/27	No	NA	NA	0%																																																		
574	1.5.5.7 Cable laying and wiring (Mechanical equipment power supply	50 days	11/11/26	1/7/27	9/25/26	11/21/26	11/11/26	1/7/27	No	NA	NA	0%																																																		
575	1.5.5.8 Grounding and Lightning Protection System	45 days	10/13/26	12/3/26	8/4/26	9/24/26	10/13/26	12/3/26	No	10/13/26	NA	10%																																																		
576	1.5.5.9 Lighting and Small Power	30 days	8/26/26	9/29/26	7/22/26	8/25/26	8/26/26	9/29/26	No	8/26/26	NA	5%																																																		
577	1.5.6 C&I Work	141 days	10/7/26	3/19/27	6/16/26	1/5/27	10/7/26	3/19/27	No	NA	NA	0%																																																		
578	1.5.6.1 DCS system installation	45 days	11/28/26	1/19/27	10/1/26	11/21/26	11/28/26	1/19/27	No	NA	NA	0%																																																		
579	1.5.6.2 CCTV system	111 days	11/11/26	3/19/27	8/6/26	12/12/26	11/11/26	3/19/27	No	NA	NA	0%																																																		
580	1.5.6.3 Fire fighting and fire alarm system	100 days	10/7/26	1/30/27	6/16/26	12/7/26	10/7/26	1/30/27	No	NA	NA	0%																																																		
Project:Industrial waste-to-energy power plant (GSE) Date:May 14th, 2026 Revision: C		Task	Summary Project Summary Not Active										Non-Active Milestone Non-Active Summary Manual Task										Duration Only Manual Summary Roll-up Manual Summary										Start Time Only Finish Time Only External Task										External Milestone Deadline Critical										Critical split Scheduled Manually Scheduled									
Page 13																																																														

Overall Project Schedule_Level 2																												
ID	Task Name	Duration	Start	Finish	Baseline Start	Baseline Finish	Baseline2 Start	Baseline2 Finish	Critical	Actual Start	Actual Finish	% Complete	M	Half 2, 2025				Half 1, 2026			Half 2, 2026		Half 1, 2027			Half 2, 2027		
														J	S	N	J	M	M	J	S	N	J	M	M	J	S	N
581	1.5.6.4 CEMS system and Emission Panel at entrance gate	60 days	10/28/26	1/5/27	10/28/26	1/5/27	10/28/26	1/5/27	No	NA	NA	0%																
582	1.5.6.5 HVAC syetem (Control room and electric distribution room)	32 days	10/9/26	11/14/26	8/24/26	9/29/26	10/9/26	11/14/26	No	NA	NA	0%																
583	1.5.6.6 Source component installation	60 days	11/11/26	1/19/27	8/24/26	10/31/26	11/11/26	1/19/27	No	NA	NA	0%																
584	1.5.6.7 Instrument equipment installation	60 days	11/11/26	1/19/27	8/24/26	10/31/26	11/11/26	1/19/27	No	NA	NA	0%																
585	1.5.6.8 Cable and raceway system installat	40 days	10/30/26	12/15/26	9/14/26	10/29/26	10/30/26	12/15/26	No	NA	NA	0%																
586	1.5.6.9 Cable laying and wiring	50 days	11/11/26	1/7/27	9/25/26	11/21/26	11/11/26	1/7/27	No	NA	NA	0%																
587	1.6 Testing/Commissioning	287 days	11/16/26	10/14/27	9/30/26	10/14/27	11/16/26	10/14/27	Yes	NA	NA	0%																
588	1.6.1 System testing and commissioning	181 days	11/16/26	6/14/27	9/30/26	6/15/27	11/16/26	6/14/27	Yes	NA	NA	0%																
589	1.6.1.1 Wastewater treatment system	10 days	1/25/27	2/4/27	12/24/26	1/4/27	1/25/27	2/4/27	No	NA	NA	0%																
590	1.6.1.2 Testing and commissioning for electrical system	7 days	1/2/27	1/9/27	11/23/26	11/30/26	1/2/27	1/9/27	No	NA	NA	0%																
591	1.6.1.3 HVAC syetem (Control room and electric distribution room)	15 days	11/16/26	12/2/26	9/30/26	10/16/26	11/16/26	12/2/26	No	NA	NA	0%																
592	1.6.1.4 Back energized power	3 days	1/11/27	1/13/27	12/1/26	12/3/26	1/11/27	1/13/27	No	NA	NA	0%																
593	1.6.1.5 Cooling tower commissioning	7 days	1/14/27	1/21/27	12/4/26	12/11/26	1/14/27	1/21/27	No	NA	NA	0%																
594	1.6.1.6 Cooling water system flushing and commissioning	10 days	2/9/27	2/19/27	1/22/27	2/2/27	2/9/27	2/19/27	No	NA	NA	0%																
595	1.6.1.7 Cooling water chemical feed system commissioning	6 days	2/2/27	2/8/27	1/2/27	1/8/27	2/2/27	2/8/27	No	NA	NA	0%																
596	1.6.1.8 Compressed air system	20 days	2/20/27	3/15/27	2/3/27	2/25/27	2/20/27	3/15/27	No	NA	NA	0%																
597	1.6.1.9 Producing qualified water	12 days	3/16/27	3/29/27	2/26/27	3/11/27	3/16/27	3/29/27	No	NA	NA	0%																
598	1.6.1.10 Test and commissioning DCS	85 days	1/20/27	4/28/27	12/4/26	3/18/27	1/20/27	4/28/27	No	NA	NA	0%																
599	1.6.1.11 CEMS system commissioning and	30 days	1/14/27	2/17/27	1/6/27	2/9/27	1/14/27	2/17/27	No	NA	NA	0%																
600	1.6.1.12 Fire flighting water test	7 days	2/1/27	2/8/27	12/8/26	12/15/26	2/1/27	2/8/27	No	NA	NA	0%																
601	1.6.1.13 Fire fighting and fire alarm system	30 days	2/1/27	3/6/27	12/8/26	1/11/27	2/1/27	3/6/27	No	NA	NA	0%																
602	1.6.1.14 Water and Steam sampling and analysis system	146 days	12/5/26	5/24/27	12/14/26	5/25/27	12/5/26	5/24/27	No	NA	NA	0%																
603	1.6.1.14.1 Boiler water sampling comm	15 days	12/5/26	12/22/26	12/14/26	1/2/27	12/5/26	12/22/26	No	NA	NA	0%																
604	1.6.1.14.2 Boiler water analysis commi	3 days	5/21/27	5/24/27	5/22/27	5/25/27	5/21/27	5/24/27	No	NA	NA	0%																
605	1.6.1.15 STG Auxiliary Systems commissio	10 days	3/18/27	3/29/27	2/26/27	3/9/27	3/18/27	3/29/27	No	NA	NA	0%																
606	1.6.1.16 Fuel storage and feeding system commissioning	17 days	1/30/27	2/18/27	2/8/27	2/26/27	1/30/27	2/18/27	No	NA	NA	0%																
607	1.6.1.17 Flue gas treatment system commi	12 days	3/16/27	3/29/27	2/26/27	3/11/27	3/16/27	3/29/27	No	NA	NA	0%																
608	1.6.1.18 Fuel oil system commissioning	9 days	3/16/27	3/25/27	2/26/27	3/8/27	3/16/27	3/25/27	No	NA	NA	0%																
609	1.6.1.19 Incinerator commissioning	7 days	3/30/27	4/6/27	3/12/27	3/19/27	3/30/27	4/6/27	No	NA	NA	0%																
610	1.6.1.20 Boiler insulation dry out	15 days	4/16/27	5/3/27	4/17/27	5/4/27	4/16/27	5/3/27	No	NA	NA	0%																
611	1.6.1.21 Chemical cleaning	7 days	5/4/27	5/11/27	5/5/27	5/12/27	5/4/27	5/11/27	No	NA	NA	0%																
612	1.6.1.22 Boiler Steam blowing	8 days	5/12/27	5/20/27	5/13/27	5/21/27	5/12/27	5/20/27	No	NA	NA	0%																
613	1.6.1.23 Steam turbine commissioning	30 days	4/17/27	5/21/27	4/9/27	5/13/27	4/17/27	5/21/27	Yes	NA	NA	0%																
614	1.6.1.24 Turbine starting up	3 days	5/22/27	5/25/27	5/22/27	5/25/27	5/22/27	5/25/27	Yes	NA	NA	0%																
615	1.6.1.25 Safety Valves Test	3 days	5/22/27	5/25/27	5/22/27	5/25/27	5/22/27	5/25/27	Yes	NA	NA	0%																
616	1.6.1.26 Clearance for refuse access to pla	3 days	5/26/27	5/28/27	5/26/27	5/28/27	5/26/27	5/28/27	Yes	NA	NA	0%																
617	1.6.1.27 Boiler operation permit applicatio	30 days	1/1/27	2/4/27	12/22/26	1/25/27	1/1/27	2/4/27	No	NA	NA	0%																
618	1.6.1.28 Whole system start up	4 days	5/29/27	6/2/27	5/29/27	6/3/27	5/29/27	6/2/27	Yes	NA	NA	0%																
619	1.6.1.29 CEMS Emission test	3 days	6/3/27	6/5/27	6/4/27	6/7/27	6/3/27	6/5/27	Yes	NA	NA	0%																
620	1.6.1.30 CEMS certification testing	7 days	6/7/27	6/14/27	6/8/27	6/15/27	6/7/27	6/14/27	Yes	NA	NA	0%																
621	1.6.2 Commercial Operation Activities	53 days	6/15/27	8/14/27	6/16/27	8/14/27	6/15/27	8/14/27	Yes	NA	NA	0%																
622	1.6.2.1 Anti-Islanding Test	5 days	6/15/27	6/19/27	6/16/27	6/21/27	6/15/27	6/19/27	Yes	NA	NA	0%																
623	1.6.2.2 Load Rejection Test	5 days	6/21/27	6/25/27	6/22/27	6/26/27	6/21/27	6/25/27	Yes	NA	NA	0%																
624	1.6.2.3 24 Hours Trail Test at 100% of PEA (Provincial Electricity Authority of Thailand)	5 days	6/26/27	7/1/27	6/28/27	7/2/27	6/26/27	7/1/27	Yes	NA	NA	0%																
625	1.6.2.4 PEA investigation and witness for PPA test	15 days	7/2/27	7/19/27	7/3/27	7/20/27	7/2/27	7/19/27	Yes	NA	NA	0%																
626	1.6.2.5 Commercial Operation Application	22 days	7/20/27	8/13/27	7/21/27	8/14/27	7/20/27	8/13/27	Yes	NA	NA	0%																
627	1.6.2.6 Commercial Operation Date (COD)	1 day	8/14/27	8/14/27	8/14/27	8/14/27	8/14/27	8/14/27	Yes	NA	NA	0%																
628	1.6.3 Provisional Acceptance Activities	61 days	8/15/27	10/14/27	8/15/27	10/14/27	8/15/27	10/14/27	Yes	NA	NA	0%																
629	1.6.3.1 Reliability run	14 days	8/15/27	8/28/27	8/15/27	8/28/27	8/15/27	8/28/27	Yes	NA	NA	0%																
630	1.6.3.2 Performance test	30 days	8/29/27	9/27/27	8/29/27	9/27/27	8/29/27	9/27/27	Yes	NA	NA	0%																
631	1.6.3.3 Provisional Acceptance Application	15 days	9/28/27	10/14/27	9/28/27	10/14/27	9/28/27	10/14/27	Yes	NA	NA	0%																
632	1.6.3.4 Provisional Acceptance Date (PAD)	0 days	10/14/27	10/14/27	10/14/27	10/14/27	10/14/27	10/14/27	Yes	NA	NA	0%																
Project:Industrial waste-to-energy power plant (GSE) Date:May 14th, 2026 Revision: C		Task Split Milestone	Summary Project Summary Not Active	Non-Active Milestone Non-Active Summary Manual Task	Duration Only Manual Summary Roll-up Manual Summary	Start Time Only Finish Time Only External Task	External Milestone Deadline Critical	Critical split Scheduled Manually Scheduled																				
Page 14																												